

Estimate Summary By Project

Contract ID: B3CBA1801531-0

Estimate Number: 0020

Pay Period: 06/26/2020

to 07/25/2020

**Contract Location:**

BR.REPLAC@VAR.LOC IN COOK, TATTNALL, TAYLOR & WIL

**Time Allowed:** 1095 Days  
**Elapsed Calender Days:** 711 Days  
**Percent Time:** 64.93

District: 0

Area: 00

**Contractor:**

SOUTHEASTERN SITE DEVELOPMENT, INC.  
 14 EAST GORDON RD.

**Date Let:** 06/18/2018  
**Date Awarded:** 07/06/2018  
**Date Contract Executed:** 08/03/2018  
**Date Notice to Proceed:** 08/15/2018  
**Date Work Began:** 08/20/2018  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 08/13/2021

NEWNAN GA 30263-2214

Phone: (678)423-7770

**Escrow Agent:**

**Surety Co:** BERKSHIRE HATHAWAY SPECIALTY INSURANCE COMPANY

**Current Contract Amount** \$8,075,634.64  
**Original Contract Amount** \$8,075,634.64  
**Funds Available** \$5,547,250.55  
**Percent Complete** 31.31%

**Counties:**

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015913	\$8,075,634.64	\$8,075,634.64	\$5,547,250.55	31.31%	\$247,781.85

Chief Engineer

## Estimate Summary By Project

Contract ID: B3CBA1801531-0

Estimate Number: 0020

Pay Period: 06/26/2020

to 07/25/2020

Project Number: 0015913 DB - BRIDGE REPLACEMENT AT VARIOUS LOC IN

Federal State Project Number: 0015913

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,528,384.09	\$2,280,602.24	\$247,781.85
<b>Total Earnings</b>	<b>\$2,528,384.09</b>	<b>\$2,280,602.24</b>	<b>\$247,781.85</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$2,528,384.09</b>	<b>\$2,280,602.24</b>	<b>\$247,781.85</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$2,528,384.09</b>	<b>\$2,280,602.24</b>	

<b>Total Payable:</b>	<b>\$247,781.85</b>
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B3CBA1801531-0

Estimate Number: 0020

Pay Period: 06/26/2020

to 07/25/2020

Project Number 0015913

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 BRIDGES</b>							
0005	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1837723.430	.332 .132 .464	\$242,579.49	\$852,703.67
		STRUCTURE ID: 075-5041-0 (COOK CNTY)					
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1723582.190	.316 .001 .317	\$1,723.58	\$546,375.55
		STRUCTURE ID: 075-5043-0 (COOK CNTY)					
0015	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1739388.420	.321 .002 .323	\$3,478.78	\$561,822.46
		STRUCTURE ID: 267-5012-0 (TATTNALL CNTY)					
<b>Category Amount:</b>						\$247,781.85	\$1,960,901.68
<b>Project Total Amount:</b>						\$247,781.85	\$2,528,384.09