

Estimate Summary By Project

Contract ID: B3CBA1801531-0

Estimate Number: 0022

Pay Period: 08/26/2020

to 09/22/2020

Contract Location:

BR.REPLAC@VAR.LOC IN COOK, TATTNALL, TAYLOR & WIL

Time Allowed: 1095 **Days**
Elapsed Calender Days: 770 **Days**
Percent Time: 70.32

District: 0

Area: 00

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 06/18/2018
Date Awarded: 07/06/2018
Date Contract Executed: 08/03/2018
Date Notice to Proceed: 08/15/2018
Date Work Began: 08/20/2018
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/13/2021

NEWNAN GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE COMPANY

Current Contract Amount \$8,075,634.64
Original Contract Amount \$8,075,634.64
Funds Available \$4,527,030.70
Percent Complete 43.94%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015913	\$8,075,634.64	\$8,075,634.64	\$4,527,030.70	43.94%	\$705,470.82

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1801531-0

Estimate Number: 0022

Pay Period: 08/26/2020

to 09/22/2020

Project Number: 0015913 DB - BRIDGE REPLACEMENT AT VARIOUS LOC IN

Federal State Project Number: 0015913

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,548,603.94	\$2,843,133.12	\$705,470.82
Total Earnings	\$3,548,603.94	\$2,843,133.12	\$705,470.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,548,603.94	\$2,843,133.12	\$705,470.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,548,603.94	\$2,843,133.12	

Total Payable:	\$705,470.82
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B3CBA1801531-0

Estimate Number: 0022

Pay Period: 08/26/2020

to 09/22/2020

Project Number 0015913

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGES							
0005	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1837723.430	.580 .194 .774	\$356,518.35	\$1,422,397.93
		STRUCTURE ID: 075-5041-0 (COOK CNTY)					
0015	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1739388.420	.329 .153 .482	\$266,126.43	\$838,385.22
		STRUCTURE ID: 267-5012-0 (TATTNALL CNTY)					
0020	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1380433.970	.268 .060 .328	\$82,826.04	\$452,782.34
		STRUCTURE ID: 269-5001-0 (TAYLOR CNTY)					
Category Amount:						\$705,470.82	\$2,713,565.49
Project Total Amount:						\$705,470.82	\$3,548,603.94