

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: 01079343

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1801551-2

Estimate Number: 0027

Pay Period: 10/01/2021
to 10/31/2021

Contract Location:

0.568 MI. CONSTRUCT A BRIDGE &APPR/ ON SR253/SPRIN

Time Allowed:

926 Days

Elapsed Calender Days:

837 Days

Percent Time:

90.39

District: 4

Area: 03

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let:

05/17/2019

Date Awarded:

05/17/2019

Date Contract Executed:

07/01/2019

Date Notice to Proceed:

07/18/2019

Date Work Began:

08/08/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/28/2022

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,454,772.55

Original Contract Amount \$9,388,128.79

Funds Available \$1,542,647.19

Percent Complete 85.24%

Counties:

Decatur

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011683	\$10,454,772.55	\$9,388,128.79	\$1,542,647.19	85.24%	\$357,715.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: 01079343

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1801551-2

Estimate Number: 0027

Pay Period: 10/01/2021
to 10/31/2021

Project Number: 0011683 SR 253 - BRIDGE REPLACEMENT

Federal State Project Number: 0011683

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,912,125.36	\$8,554,409.54	\$357,715.82
Total Earnings	\$8,912,125.36	\$8,554,409.54	\$357,715.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,912,125.36	\$8,554,409.54	\$357,715.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,912,125.36	\$8,554,409.54	

Total Payable: \$357,715.82

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: 01079343

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1801551-2

Estimate Number: 0027

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0011683

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0006	004-0022	EXTRA WORK -	LS	.000	.600		
				53469.090	.100		
					.700	\$5,346.91	\$37,428.36
		EXTRA WORK - TRAFFIC CONTROL					
		ITEM ADDED BY SA					
0021	004-0022	EXTRA WORK -	LS	.000	.670		
				765882.880	.330		
					1.000	\$252,741.35	\$765,882.88
		EXTRA WORK - GRADING COMPLETE					
		ITEM ADDED BY SA					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,275.000	1,952.950		
				50.000	331.060		
					2,284.010	\$16,553.00	\$114,200.50
Category Amount:							
						\$274,641.26	\$922,557.55
Category Number: 0020 BRIDGE NO 1 - OVER SPRING CREEK							
0170	500-2100	CONCRETE BARRIER	LF	528.000	264.000		
				90.000	264.000		
					528.000	\$23,760.00	\$47,520.00
Category Number: 0030 EROSION CONTROL							
0255	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,273.000	869.166		
				95.000	533.353		
					1,402.519	\$50,668.54	\$133,239.31
0260	603-7000	PLASTIC FILTER FABRIC	SY	2,273.000	717.166		
				5.000	685.353		
					1,402.519	\$3,426.77	\$7,012.60
Category Amount:							
						\$77,855.31	\$187,771.91
Category Number: 0030 EROSION CONTROL							
0270	163-0232	TEMPORARY GRASSING	AC	2.000	1.248		
				750.000	.251		
					1.499	\$188.25	\$1,124.25

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: 01079343

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1801551-2

Estimate Number: 0027

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0011683

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0275	163-0240	MULCH	TN	70.000 200.000	20.664 1.400 22.064	\$280.00	\$4,412.80
Category Amount:						\$468.25	\$5,537.05
Category Number: 0010 ROADWAY							
0290	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		400.000 22.000	385.500 51.000 436.500	\$1,122.00	\$9,603.00
Category Amount:						\$1,122.00	\$9,603.00
Category Number: 0030 EROSION CONTROL							
0331	004-0049	EXTRA WORK -	MO	.000 2100.000	5.000 1.000 6.000	\$2,100.00	\$12,600.00
EXTRA WORK - WATER QUALITY INSPECTIONS							
0340	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,852.000 3.750	7,314.000 210.000 7,524.000	\$787.50	\$28,215.00
0345	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,600.000 2.500	3,135.000 200.000 3,335.000	\$500.00	\$8,337.50
0355	700-7000	AGRICULTURAL LIME	TN	9.000 135.000	3.590 .400 3.990	\$54.00	\$538.65
0360	700-8000	FERTILIZER MIXED GRADE	TN	4.000 750.000	2.200 .250 2.450	\$187.50	\$1,837.50
Category Amount:						\$3,629.00	\$51,528.65
Project Total Amount:						\$357,715.82	\$8,912,125.36