

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: 01026491

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1801558-0

Estimate Number: 0007

Pay Period: 06/01/2019
to 06/30/2019

Contract Location:

0.947 MI CONST.BRG @ SR 158 OVER SATILLA RIVER TO FL

Time Allowed:

887 Days

Elapsed Calender Days:

217 Days

Percent Time:

24.46

District: 5

Area: 02

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let:

09/21/2018

Date Awarded:

09/21/2018

Date Contract Executed:

11/21/2018

Date Notice to Proceed:

11/26/2018

ALBANY

GA 31703-0157

Date Work Began:

01/10/2019

Phone: (229)435-0786

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/30/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,355,615.08

Original Contract Amount \$9,297,855.25

Funds Available \$7,677,270.13

Percent Complete 12.29%

Counties:

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011688	\$9,355,615.08	\$9,297,855.25	\$7,677,270.13	17.94%	\$226,540.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: 01026491

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1801558-0

Estimate Number: 0007

Pay Period: 06/01/2019
to 06/30/2019

Project Number: 0011688 SR 158 - BRIDGE REPL

Federal State Project Number: 0011688

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,149,774.20	\$923,233.60	\$226,540.60
Total Earnings	\$1,149,774.20	\$923,233.60	\$226,540.60
Stockpiled Materials	\$528,570.75	\$528,570.75	\$0.00
Gross Earnings	\$1,678,344.95	\$1,451,804.35	\$226,540.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,678,344.95	\$1,451,804.35	

Total Payable: **\$226,540.60**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: 01026491

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1801558-0

Estimate Number: 0007

Pay Period: 06/01/2019
to 06/30/2019

Project Number 0011688

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.315		
				60000.000	.090		
					.405	\$5,400.00	\$24,300.00
		0011688					
Category Amount:						\$5,400.00	\$24,300.00
Category Number: 0070 BRIDGES							
0130	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.400		
				400000.000	.200		
					.600	\$80,000.00	\$240,000.00
		322+75					
Category Amount:						\$80,000.00	\$240,000.00
Category Number: 0040 ROADWAY							
0265	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	2.000	.000		
				550.000	1.000		
					1.000	\$550.00	\$550.00
0270	167-1500	WATER QUALITY INSPECTIONS	MO	25.000	4.000		
				1500.000	1.000		
					5.000	\$1,500.00	\$7,500.00
Category Amount:						\$2,050.00	\$8,050.00
Category Number: 0070 BRIDGES							
0515	520-2216	PILING, PSC, 16 IN SQ	LF	685.000	144.530		
				70.000	488.280		
					632.810	\$34,179.60	\$44,296.70
0520	520-3216	TEST PILE, PSC, 16 IN SQ	EA	2.000	.000		
				4500.000	2.000		
					2.000	\$9,000.00	\$9,000.00
0580	520-2216	PILING, PSC, 16 IN SQ	LF	895.000	.000		
				70.000	227.300		
					227.300	\$15,911.00	\$15,911.00
Category Amount:						\$59,090.60	\$69,207.70

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2019

User: 01026491

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1801558-0

Estimate Number: 0007

Pay Period: 06/01/2019
to 06/30/2019

Project Number 0011688

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0060	BRIDGE NO 1 (ALT 2) - SEAL CONCRETE				
0655	525-1000	COFFERDAM	EA	4.000	.000		
				35000.000	2.000		
					2.000	\$70,000.00	\$70,000.00
0665	523-1100	DYNAMIC PILE TEST	EA	1.000	.000		
				10000.000	1.000		
					1.000	\$10,000.00	\$10,000.00
Category Amount:						\$80,000.00	\$80,000.00
Project Total Amount:						\$226,540.60	\$1,149,774.20