

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2020

User: 01026491

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1801558-0

Estimate Number: 0018

Pay Period: 05/01/2020
to 05/31/2020

Contract Location:

0.947 MI CONST.BRG @ SR 158 OVER SATILLA RIVER TO FL

Time Allowed:

887 Days

Elapsed Calender Days:

553 Days

Percent Time:

62.34

District: 5

Area: 02

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let:

09/21/2018

Date Awarded:

09/21/2018

Date Contract Executed:

11/21/2018

Date Notice to Proceed:

11/26/2018

ALBANY

GA 31703-0157

Date Work Began:

01/10/2019

Phone: (229)435-0786

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/30/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,326,370.08

Original Contract Amount \$9,297,855.25

Funds Available \$2,035,093.54

Percent Complete 77.99%

Counties:

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011688	\$9,326,370.08	\$9,297,855.25	\$2,035,093.54	78.18%	\$110,241.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2020

User: 01026491

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1801558-0

Estimate Number: 0018

Pay Period: 05/01/2020
to 05/31/2020

Project Number: 0011688 SR 158 - BRIDGE REPL

Federal State Project Number: 0011688

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,273,837.19	\$7,132,596.13	\$141,241.06
Total Earnings	\$7,273,837.19	\$7,132,596.13	\$141,241.06
Stockpiled Materials	\$60,439.35	\$60,439.35	\$0.00
Gross Earnings	\$7,334,276.54	\$7,193,035.48	\$141,241.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$43,000.00)	(\$12,000.00)	(\$31,000.00)
Total:	\$7,291,276.54	\$7,181,035.48	
		Total Payable:	\$110,241.06

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2020

User: 01026491

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1801558-0

Estimate Number: 0018

Pay Period: 05/01/2020
to 05/31/2020

Project Number 0011688

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0015	210-0100	GRADING COMPLETE -	LS	1.000	.875		
				1000000.000	.050		
					.925	\$50,000.00	\$925,000.00
		0011688					
0115	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	765.000	790.680		
				40.000	-14.790		
					775.890	\$-591.60	\$31,035.60
0215	163-0240	MULCH	TN	256.000	119.642		
				100.000	6.750		
					126.392	\$675.00	\$12,639.20
0240	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,185.000	1,865.750		
				1.000	1,052.000		
					2,917.750	\$1,052.00	\$2,917.75
0270	167-1500	WATER QUALITY INSPECTIONS	MO	25.000	15.000		
				1500.000	1.000		
					16.000	\$1,500.00	\$24,000.00
0315	310-5040	GR AGGR BASE CRS, 4 INCH, INCL MATL	SY	1,684.000	.000		
				14.000	775.833		
					775.833	\$10,861.66	\$10,861.66
0330	441-3999	CONCRETE V GUTTER	LF	4,569.000	.000		
				32.000	207.000		
					207.000	\$6,624.00	\$6,624.00
0350	668-2100	DROP INLET, GP 1	EA	8.000	5.920		
				4000.000	3.080		
					9.000	\$12,320.00	\$36,000.00
Category Amount:						\$82,441.06	\$1,049,078.21

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2020

User: 01026491

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1801558-0

Estimate Number: 0018

Pay Period: 05/01/2020
to 05/31/2020

Project Number 0011688

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0410	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.975		
				1150000.000	.020		
		1			.995	\$23,000.00	\$1,144,250.00
0440	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.968		
				300000.000	.032		
		1			1.000	\$9,600.00	\$300,000.00
0485	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.975		
				300000.000	.020		
		2			.995	\$6,000.00	\$298,500.00
0550	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.930		
				300000.000	.065		
		3			.995	\$19,500.00	\$298,500.00
0575	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.990		
				70000.000	.010		
		3			1.000	\$700.00	\$70,000.00
Category Amount:						\$58,800.00	\$2,111,250.00
Project Total Amount:						\$141,241.06	\$7,273,837.19