

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2020

User: dwillard

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0008

Pay Period: 03/01/2020
to 03/31/2020

Contract Location:

2.174MI.WIDE&RECONSTR.SR92@US 41/SR3 TO GLADE RD

Time Allowed: 1156 Days

Elapsed Calender Days: 237 Days

Percent Time: 20.50

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 12/14/2018

Date Awarded: 12/14/2018

Date Contract Executed: 06/14/2019

Date Notice to Proceed: 08/08/2019

Date Work Began: 08/12/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/06/2022

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$58,570,553.12

Original Contract Amount \$58,110,270.66

Funds Available \$42,309,507.09

Percent Complete 25.75%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006862	\$40,241,830.58	\$39,404,491.65	\$32,964,804.89	18.08%	\$637,969.32
731865-	\$18,328,722.54	\$18,705,779.01	\$9,344,702.20	49.02%	\$35,901.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2020

User: dwillard

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0008

Pay Period: 03/01/2020
to 03/31/2020

Project Number: 0006862 SR 92 - PLMX RESF

Federal State Project Number: 0006862

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,920,740.70	\$6,347,226.23	\$573,514.47
Total Earnings	\$6,920,740.70	\$6,347,226.23	\$573,514.47
Stockpiled Materials	\$356,284.99	\$291,830.14	\$64,454.85
Gross Earnings	\$7,277,025.69	\$6,639,056.37	\$637,969.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,277,025.69	\$6,639,056.37	

Total Payable: **\$637,969.32**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2020

User: dwillard

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0008

Pay Period: 03/01/2020
to 03/31/2020

Project Number: 731865- SR 92 - BRIDGE REPLACEMENT

Federal State Project Number: 731865-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,161,653.18	\$6,659,552.64	\$1,502,100.54
Total Earnings	\$8,161,653.18	\$6,659,552.64	\$1,502,100.54
Stockpiled Materials	\$822,367.16	\$2,288,565.96	(\$1,466,198.80)
Gross Earnings	\$8,984,020.34	\$8,948,118.60	\$35,901.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,984,020.34	\$8,948,118.60	

Total Payable: **\$35,901.74**

Rpt-ID: RCPEsprj

Georgia

Date: 04/09/2020

User: dwillard

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0008

Pay Period: 03/01/2020
to 03/31/2020

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.400		
				556022.290	.015		
					.415	\$8,340.33	\$230,749.25
		0006862					
0054	318-3000	AGGR SURF CRS	TN	7,200.000	18.270		
				29.640	57.720		
					75.990	\$1,710.82	\$2,252.34
Category Amount:						\$10,051.15	\$233,001.59
Category Number: 0020 DRAINAGE							
0294	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,771.000	631.000		
				60.810	32.000		
					663.000	\$1,945.92	\$40,317.03
0364	611-3010	RECONSTR DROP INLET, GROUP 1	EA	5.000	.000		
				1707.000	1.000		
					1.000	\$1,707.00	\$1,707.00
0369	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	5.000	.000		
				1655.000	1.000		
					1.000	\$1,655.00	\$1,655.00
0379	668-1100	CATCH BASIN, GP 1	EA	113.000	8.000		
				3480.000	1.500		
					9.500	\$5,220.00	\$33,060.00
0389	668-2100	DROP INLET, GP 1	EA	105.000	3.500		
				2075.000	.500		
					4.000	\$1,037.50	\$8,300.00
Category Amount:						\$11,565.42	\$85,039.03

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2020

User: dwillard

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0008

Pay Period: 03/01/2020
to 03/31/2020

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0639	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		189.000	16.500		
				135.000	4.500		
					21.000	\$607.50	\$2,835.00
Category Amount:						\$607.50	\$2,835.00
Category Number: 0040 EROSION CONTROL							
0644	163-0240	MULCH	TN	867.000	286.051		
				182.500	27.387		
					313.438	\$4,998.13	\$57,202.44
0649	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,611.000	4,040.000		
				0.500	1,344.000		
					5,384.000	\$672.00	\$2,692.00
0664	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	44.000	17.000		
				1636.970	5.000		
					22.000	\$8,184.85	\$36,013.34
0669	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	189.000	40.000		
				55.000	10.000		
					50.000	\$550.00	\$2,750.00
0684	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	27,222.000	18,829.500		
				2.800	273.750		
					19,103.250	\$766.50	\$53,489.10
Category Amount:						\$15,171.48	\$152,146.88
Category Number: 0010 ROADWAY							
0694	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,246.000	393.444		
				47.230	22.222		
					415.666	\$1,049.55	\$19,631.91

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2020

User: dwillard

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0008

Pay Period: 03/01/2020
to 03/31/2020

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0699	603-7000	PLASTIC FILTER FABRIC	SY	687.000 5.720	393.444 22.222 415.666	\$127.11	\$2,377.61
Category Amount:						\$1,176.66	\$22,009.52
Category Number: 0060 BRIDGES							
0809	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		991.000 228.450	.000 .000 .000	\$0.00	\$0.00
		2 (862)					
Category Amount:						\$0.00	\$0.00
Category Number: 0070 UTILITIES							
0929	670-1060	WATER MAIN, 6 IN	LF	2,069.000 78.250	.000 546.000 546.000	\$42,724.50	\$42,724.50
0944	670-1120	WATER MAIN, 12 IN	LF	7,889.000 99.250	.000 650.000 650.000	\$64,512.50	\$64,512.50
0949	670-2060	GATE VALVE, 6 IN	EA	16.000 1135.000	.000 5.000 5.000	\$5,675.00	\$5,675.00
0959	670-2120	GATE VALVE, 12 IN	EA	18.000 2530.000	.000 1.000 1.000	\$2,530.00	\$2,530.00
0969	670-4000	FIRE HYDRANT	EA	11.000 3790.000	.000 1.000 1.000	\$3,790.00	\$3,790.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/09/2020

User: dwillard

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0008

Pay Period: 03/01/2020
to 03/31/2020

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 UTILITIES							
0984	670-5620	WATER SERVICE LINE, 3/4 IN	LF	706.000 25.000	.000 9.000 9.000	\$225.00	\$225.00
Category Amount:						\$119,457.00	\$119,457.00
Category Number: 0010 ROADWAY							
1194	615-1000	JACK OR BORE PIPE -	LF	395.000 310.000	.000 30.000 30.000	\$9,300.00	\$9,300.00
		STEEL , 24 IN DIA, 0.250 THK					
Category Amount:						\$9,300.00	\$9,300.00
Category Number: 0060 BRIDGES							
1294	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,212.000 198.150	.000 .000 .000	\$0.00	\$0.00
		1 (862)					
Category Amount:						\$0.00	\$0.00
Category Number: 0010 ROADWAY							
1329	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		540.000 5.500	.000 222.000 222.000	\$1,221.00	\$1,221.00
1464	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	6.000 838.360	2.000 1.000 3.000	\$838.36	\$2,515.08
1479	210-0100	GRADING COMPLETE -	LS	1.000 2133833.540	.440 .020 .460	\$242,676.67	\$5,581,563.43
		0006862					
1484	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,317.000 769.640	6.080 6.080 12.160	\$4,679.41	\$9,358.82

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2020

User: dwillard

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0008

Pay Period: 03/01/2020
to 03/31/2020

Project Number 0006862

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
1489	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		371.000	47.650		
				895.840	60.160		
					107.810	\$53,893.73	\$96,580.51
1494	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		202.000	42.210		
				1276.220	80.610		
					122.820	\$102,876.09	\$156,745.34
Category Amount:						\$406,185.26	\$5,847,984.18
Project Total Amount:						\$573,514.47	\$6,920,740.70

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2020

User: dwillard

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0008

Pay Period: 03/01/2020
to 03/31/2020

Project Number 731865-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0251	150-1000	TRAFFIC CONTROL -	LS	1.000	.717		
				17109.050	.021		
		731865-			.738	\$359.29	\$12,626.48
0257	210-0100	GRADING COMPLETE -	LS	1.000	.340		
				20282.800	.040		
		731865-			.380	\$811.31	\$7,707.46
Category Amount:						\$1,170.60	\$20,333.94
Category Number: 0050 BRIDGES							
0296	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		.000	.000		
				388.000	1,866.330		
		ADD PSC BEAMS AASHTO BULB TEE 63 IN DUE TO VEP			1,866.330	\$724,136.04	\$724,136.04
0301	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		.000	.000		
				406.000	1,746.708		
		ADD PSC BEAMS, AASHTO, BULB TEE, 74 IN DUE TO VEP			1,746.708	\$709,163.45	\$709,163.45
0357	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	937.000	383.413		
				51.040	188.889		
					572.302	\$9,640.89	\$29,210.29
0362	603-7000	PLASTIC FILTER FABRIC	SY	937.000	383.250		
				5.080	188.889		
					572.139	\$959.56	\$2,906.47
Category Amount:						\$1,443,899.94	\$1,465,416.25
Category Number: 0010 ROADWAY							
5000	170-1000	FLOATING SILT RETENTION BARRIER	LF	.000	.000		
				38.020	1,500.000		
		ECTC #1 - Floating Silt Retention Barrier			1,500.000	\$57,030.00	\$57,030.00
Category Amount:						\$57,030.00	\$57,030.00
Project Total Amount:						\$1,502,100.54	\$8,161,653.18