

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Contract Location:

2.174MI.WIDE&RECONSTR.SR92@US 41/SR3 TO GLADE RD

Time Allowed: 1231 Days

Elapsed Calender Days: 663 Days

Percent Time: 53.86

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 12/14/2018

Date Awarded: 12/14/2018

Date Contract Executed: 06/14/2019

Date Notice to Proceed: 08/08/2019

Date Work Began: 08/12/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/20/2022

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$59,454,261.61

Original Contract Amount \$58,110,270.66

Funds Available \$20,853,970.83

Percent Complete 64.06%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006862	\$41,121,154.18	\$39,404,491.65	\$20,543,775.95	50.04%	\$1,505,370.16
731865-	\$18,333,107.43	\$18,705,779.01	\$310,194.88	98.31%	\$101,715.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Project Number: 0006862 SR 92 - PLMX RESF

Federal State Project Number: 0006862

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,064,050.67	\$18,558,680.51	\$1,505,370.16
Total Earnings	\$20,064,050.67	\$18,558,680.51	\$1,505,370.16
Stockpiled Materials	\$513,327.56	\$513,327.56	\$0.00
Gross Earnings	\$20,577,378.23	\$19,072,008.07	\$1,505,370.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,577,378.23	\$19,072,008.07	

Total Payable: \$1,505,370.16

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Project Number: 731865- SR 92 - BRIDGE REPLACEMENT

Federal State Project Number: 731865-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,022,912.55	\$17,921,196.69	\$101,715.86
Total Earnings	\$18,022,912.55	\$17,921,196.69	\$101,715.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$18,022,912.55	\$17,921,196.69	\$101,715.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,022,912.55	\$17,921,196.69	
		Total Payable:	\$101,715.86

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.690		
				556022.290	.024		
					.714	\$13,344.53	\$396,999.92
		0006862					
0006	150-1000	TRAFFIC CONTROL -	LS	.000	.690		
				88445.920	.024		
					.714	\$2,122.70	\$63,150.39
		Northside Drive					
		One-way closure					
0012	210-0100	GRADING COMPLETE -	LS	.000	.680		
				2031513.140	.020		
					.700	\$240,630.26	\$8,422,059.20
		ADD NEW GRADING COMPLETE ITEM TO					
		ACCOUNT FOR REDUCTION IN COST OF SHORING					
0051	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	24,669.920		
				28.960	3,723.040		
					28,392.960	\$107,819.24	\$822,260.12
		ADDITIONAL QUANTITY FOR NORTHSIDE					
		DRIVE CLOSURE					
0054	318-3000	AGGR SURF CRS	TN	7,200.000	1,746.650		
				29.640	37.130		
					1,783.780	\$1,100.53	\$52,871.24
0059	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,480.000	2,377.610		
				93.480	246.820		
					2,624.430	\$23,072.73	\$245,331.72
0069	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		25,319.000	287.020		
		TL & H LIME		72.690	7,898.510		
					8,185.530	\$574,142.69	\$595,006.18
0079	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,809.000	.000		
		L & H LIME		81.800	2,496.270		
					2,496.270	\$204,194.89	\$204,194.89
0080	402-3192	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,838.830		
		TL		81.050	148.160		
					1,986.990	\$12,008.37	\$161,045.54
		Temporary Asphalt for Stage Construction					

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0082	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000	550.390		
				151.020	.000		
					550.390	\$.00	\$83,119.90
		Patching necessary for pre-existing asphalt conditions 3-IN with no pay item in Contract					
0083	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000	1,793.540		
				139.880	.000		
					1,793.540	\$.00	\$250,880.38
		Necessary Deep Patching 6-IN for existing asphalt conditions					
0084	413-0750	TACK COAT	GL	9,556.000	2,610.000		
				2.380	2,296.000		
					4,906.000	\$5,464.48	\$11,676.28
0114	441-0104	CONC SIDEWALK, 4 IN	SY	18,746.000	3,013.146		
				25.490	450.749		
					3,463.895	\$11,489.59	\$88,294.68
0119	441-0108	CONC SIDEWALK, 8 IN	SY	1,579.000	.000		
				55.260	20.596		
					20.596	\$1,138.13	\$1,138.13
0154	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,128.000	6,399.700		
				17.460	629.000		
					7,028.700	\$10,982.34	\$122,721.10
0254	641-1100	GUARDRAIL, TP T	LF	372.000	.000		
				86.500	218.000		
					218.000	\$18,857.00	\$18,857.00
0259	641-1200	GUARDRAIL, TP W	LF	3,857.000	.000		
				22.750	1,384.500		
					1,384.500	\$31,497.38	\$31,497.38
0264	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	11.000	.000		
				1520.000	4.000		
					4.000	\$6,080.00	\$6,080.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0269	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	14.000 2620.000	.000 4.000 4.000	\$10,480.00	\$10,480.00
Category Amount:						\$1,274,424.86	\$11,587,664.05
Category Number: 0020 DRAINAGE							
0284	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,899.000 51.970	6,229.430 274.000 6,503.430	\$14,239.78	\$337,983.26
0299	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	568.000 80.020	376.000 62.000 438.000	\$4,961.24	\$35,048.76
0379	668-1100	CATCH BASIN, GP 1	EA	113.000 3480.000	44.500 3.500 48.000	\$12,180.00	\$167,040.00
0384	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	128.000 342.000	14.400 5.410 19.810	\$1,850.22	\$6,775.02
0389	668-2100	DROP INLET, GP 1	EA	105.000 2075.000	16.000 1.500 17.500	\$3,112.50	\$36,312.50
Category Amount:						\$36,343.74	\$583,159.54
Category Number: 0040 EROSION CONTROL							
0619	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		808.000 18.600	240.750 30.000 270.750	\$558.00	\$5,035.95
Category Amount:						\$558.00	\$5,035.95

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0639	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		189.000 135.000	74.250 7.500 81.750	\$1,012.50	\$11,036.25
Category Amount:						\$1,012.50	\$11,036.25
Category Number: 0040 EROSION CONTROL							
0644	163-0240	MULCH	TN	867.000 182.500	788.013 12.920 800.933	\$2,357.90	\$146,170.27
0649	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,611.000 0.500	19,219.000 486.000 19,705.000	\$243.00	\$9,852.50
0654	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,820.000 6.770	90.000 123.000 213.000	\$832.71	\$1,442.01
0659	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		6.000 200.000	1.000 2.000 3.000	\$400.00	\$600.00
0679	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 300.000	11.000 11.000 22.000	\$3,300.00	\$6,600.00
0684	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	27,222.000 2.800	26,566.000 161.250 26,727.250	\$451.50	\$74,836.30
0709	700-6910	PERMANENT GRASSING	AC	59.000 825.000	7.496 1.533 9.029	\$1,264.73	\$7,448.93

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0714	700-7000	AGRICULTURAL LIME	TN	267.000 200.000	7.360 1.560 8.920	\$312.00	\$1,784.00
0719	700-8000	FERTILIZER MIXED GRADE	TN	18.000 500.000	4.530 .400 4.930	\$200.00	\$2,465.00
Category Amount:						\$9,361.84	\$251,199.01
Category Number: 0010 ROADWAY							
0734	711-0100	TURF REINFORCING MATTING, TP 1	SY	5,950.000 5.500	285.333 186.667 472.000	\$1,026.67	\$2,596.00
Category Amount:						\$1,026.67	\$2,596.00
Category Number: 0040 EROSION CONTROL							
0739	716-2000	EROSION CONTROL MATS, SLOPES	SY	45,938.000 0.800	29,650.068 3,064.453 32,714.521	\$2,451.56	\$26,171.62
Category Amount:						\$2,451.56	\$26,171.62
Category Number: 0060 BRIDGES							
0759	500-0100	GROOVED CONCRETE	SY	1,545.000 5.710	.000 782.775 782.775	\$4,469.65	\$4,469.65
Category Amount:						\$4,469.65	\$4,469.65
Category Number: 0070 UTILITIES							
0914	611-8140	ADJUST WATER VALVE BOX TO GRADE	EA	11.000 150.000	3.000 16.000 19.000	\$2,400.00	\$2,850.00

Estimate Summary By Project

Pay Period: 05/01/2021

to 05/31/2021

Project Number 0006862

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1			Unit Price	Qty To Date		
		Supplemental Description 2						
Category Number:		0070 UTILITIES						
0929	670-1060	WATER MAIN, 6 IN		LF	2,069.000	1,945.000		
					78.250	122.000		
						2,067.000	\$9,546.50	\$161,742.75
0934	670-1080	WATER MAIN, 8 IN		LF	343.000	89.000		
					108.250	124.000		
						213.000	\$13,423.00	\$23,057.25
0944	670-1120	WATER MAIN, 12 IN		LF	7,889.000	6,356.000		
					99.250	282.000		
						6,638.000	\$27,988.50	\$658,821.50
0954	670-2080	GATE VALVE, 8 IN		EA	2.000	1.000		
					1500.000	2.000		
						3.000	\$3,000.00	\$4,500.00
0984	670-5620	WATER SERVICE LINE, 3/4 IN		LF	706.000	701.000		
					25.000	28.000		
						729.000	\$700.00	\$18,225.00
Category Amount:							\$57,058.00	\$869,196.50
Category Number:		0080 WALLS						
1099	627-1120	COPING B, WALL NO -		LF	554.000	.000		
					289.670	420.000		
						420.000	\$121,661.40	\$121,661.40
	16							
Category Amount:							\$121,661.40	\$121,661.40
Category Number:		0020 DRAINAGE						
1165	668-6000	SPRING BOX		EA	.000	1.000		
					2103.760	.000		
						1.000	\$.00	\$2,103.76
		Spring Boxes due to field conditions						
Category Amount:							\$0.00	\$2,103.76

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1184	615-1000	JACK OR BORE PIPE -	LF	170.000 255.000	405.000 90.000 495.000	\$22,950.00	\$126,225.00
		STEEL , 12 IN DIA, 0.250 THK					
1344	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	19.880 882.000	12.770 2.320 15.090	\$2,046.24	\$13,309.38
Category Amount:						\$24,996.24	\$139,534.38
Category Number: 0080 WALLS							
1474	207-0203	FOUND BKFILL MATL, TP II	CY	3,256.000 73.130	385.369 1.480 386.849	\$108.23	\$28,290.27
Category Amount:						\$108.23	\$28,290.27
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-22,049.000 -28,102.530 -50,151.530	\$-28,102.53	(\$50,151.53)
		(IN#1)					
Category Amount:						\$-28,102.53	\$-50,151.53
Project Total Amount:						\$1,505,370.16	\$20,064,050.67

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: dwillard

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0024

Pay Period: 05/01/2021
to 05/31/2021

Project Number 731865-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0262	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	147.000	.000		
				94.500	147.000		
		1 (65-)			147.000	\$13,891.50	\$13,891.50
0267	500-0100	GROOVED CONCRETE	SY	7,890.000	.000		
				5.710	7,889.993		
					7,889.993	\$45,051.86	\$45,051.86
Category Amount:						\$58,943.36	\$58,943.36
Category Number: 0010 ROADWAY							
5000	170-1000	FLOATING SILT RETENTION BARRIER	LF	.000	1,675.329		
				38.020	1,125.000		
					2,800.329	\$42,772.50	\$106,468.51
		ECTC #1 - Floating Silt Retention Barrier					
Category Amount:						\$42,772.50	\$106,468.51
Project Total Amount:						\$101,715.86	\$18,022,912.55