

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: c0005095

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0053

Pay Period: 05/10/2024  
to 08/06/2024

Contract Location:

2.174MI.WIDE&RECONSTR.SR92@US 41/SR3 TO GLADE RD

Time Allowed:

1497 Days

Elapsed Calender Days:

1497 Days

Percent Time:

100.00

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970

Date Let:

12/14/2018

Date Awarded:

12/14/2018

Date Contract Executed:

06/14/2019

Date Notice to Proceed:

08/08/2019

Date Work Began:

08/12/2019

Date Time Stopped:

09/12/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/12/2023

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$62,425,078.08

Original Contract Amount \$58,110,270.66

Funds Available \$643,901.17

Percent Complete 98.97%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006862	\$44,195,865.70	\$39,404,491.65	\$498,912.45	98.87%	\$45,431.80
731865-	\$18,229,212.38	\$18,705,779.01	\$144,988.75	99.20%	\$-486.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: c0005095

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0053

Pay Period: 05/10/2024  
to 08/06/2024

Project Number: 0006862 SR 92 - PLMX RESF

Federal State Project Number: 0006862

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$43,696,953.28	\$43,651,521.48	\$45,431.80
Total Earnings	<b>\$43,696,953.28</b>	<b>\$43,651,521.48</b>	<b>\$45,431.80</b>
Stockpiled Materials	(\$0.03)	(\$0.03)	\$0.00
Gross Earnings	<b>\$43,696,953.25</b>	<b>\$43,651,521.45</b>	<b>\$45,431.80</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	<b>\$43,696,953.25</b>	<b>\$43,651,521.45</b>	
Total Payable:			<b>\$45,431.80</b>

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: c0005095

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0053

Pay Period: 05/10/2024  
to 08/06/2024

Project Number: 731865- SR 92 - BRIDGE REPLACEMENT

Federal State Project Number: 731865-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,084,223.63	\$18,084,709.83	(\$486.20)
Total Earnings	<b>\$18,084,223.63</b>	<b>\$18,084,709.83</b>	<b>(\$486.20)</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	<b>\$18,084,223.63</b>	<b>\$18,084,709.83</b>	<b>(\$486.20)</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	<b>\$18,084,223.63</b>	<b>\$18,084,709.83</b>	
		<b>Total Payable:</b>	<b>(\$486.20)</b>

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: c0005095

Department of Transportation

Page 4 of 6

## Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0053

Pay Period: 05/10/2024  
to 08/06/2024

Project Number 0006862

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0019	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000	.000		
				45000.000	1.000		
					1.000	\$45,000.00	\$45,000.00
0082	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000	550.390		
				151.020	.000		
					550.390	\$ .00	\$83,119.90
		Patching necessary for pre-existing asphalt conditions 3-IN with no pay item in Contract					
0083	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000	1,793.540		
				139.880	.000		
					1,793.540	\$ .00	\$250,880.38
		Necessary Deep Patching 6-IN for existing asphalt conditions					
Category Amount:						\$45,000.00	\$379,000.28
Category Number:		0080 WALLS					
0155	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	11.010		
				4134.490	.000		
					11.010	\$ .00	\$45,520.73
		GRAVITY WALL AT DOLLAR TREE PARKING LOT					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$45,520.73
Category Number:		0020 DRAINAGE					
0161	668-2100	DROP INLET, GP 1	EA	.000	3.000		
				2075.000	.000		
					3.000	\$ .00	\$6,225.00
		ADDITIONAL DROP INLETS TO ELIMINATE STANDING WATER					
		ITEM ADDED BY SA					
0163	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2205.000	.000		
					1.000	\$ .00	\$2,205.00
		ADDITIONAL MANHOLE FOR REMOVAL OF STANDING WATER					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$8,430.00
Category Number:		0060 BRIDGES					
1029	603-7000	PLASTIC FILTER FABRIC	SY	730.000	2,081.777		
				5.080	85.000		
					2,166.777	\$431.80	\$11,007.23
Category Amount:						\$431.80	\$11,007.23

Project Number 0006862

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number: 0020 DRAINAGE							
1165	668-6000	SPRING BOX	EA	.000	1.000		
				2103.760	.000		
					1.000	\$ .00	\$2,103.76
		Spring Boxes due to field conditions					
Category Amount:						\$0.00	\$2,103.76
Category Number: 0010 ROADWAY							
1490	621-4070	CONCRETE SIDE BARRIER, TYPE 7C	LF	.000	115.000		
				579.400	.000		
					115.000	\$ .00	\$66,631.00
		To protect columns at Bridge 1B					
1491	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	45.000		
				838.820	.000		
					45.000	\$ .00	\$37,746.90
		Protect Columns at Bridge 1B					
Category Amount:						\$0.00	\$104,377.90
Project Total Amount:						\$45,431.80	\$43,696,953.28

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: c0005095

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0053

Pay Period: 05/10/2024  
to 08/06/2024

Project Number 731865-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0387	603-7000	PLASTIC FILTER FABRIC	SY	721.000	285.889		
				5.720	-85.000		
					200.889	\$-486.20	\$1,149.09
Category Amount:						\$-486.20	\$1,149.09
Project Total Amount:						(\$486.20)	\$18,084,223.63