

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2020

User: C0005539

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0009

Pay Period: 02/01/2020
to 02/29/2020

Contract Location:

0.390MI CONSTRUCT OF A BRDGE @ US 23/SR 19 @ NFLK-

Time Allowed: 482 Days

Elapsed Calender Days: 297 Days

Percent Time: 61.62

District: 5

Area: 01

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 02/22/2019

Date Awarded: 02/22/2019

Date Contract Executed: 04/10/2019

Date Notice to Proceed: 05/09/2019

Date Work Began: 06/10/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/01/2020

VIDALIA

GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$6,725,179.43

Original Contract Amount \$6,353,995.37

Funds Available \$3,177,137.50

Percent Complete 52.76%

Counties:

Jeff Davis

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001810	\$6,725,179.43	\$6,353,995.37	\$3,177,137.50	52.76%	\$172,792.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2020

User: C0005539

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0009

Pay Period: 02/01/2020
to 02/29/2020

Project Number: 0001810 US 23/SR 19 - BRIDGE REPLACEMENT

Federal State Project Number: 0001810

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,548,041.93	\$3,375,249.78	\$172,792.15
Total Earnings	\$3,548,041.93	\$3,375,249.78	\$172,792.15
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,548,041.93	\$3,375,249.78	\$172,792.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,548,041.93	\$3,375,249.78	

Total Payable: **\$172,792.15**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2020

User: C0005539

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0009

Pay Period: 02/01/2020
to 02/29/2020

Project Number 0001810

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0320	150-1000	TRAFFIC CONTROL -	LS	1.000	.685		
				120843.470	.067		
					.752	\$8,096.51	\$90,874.29
		0001810					
Category Amount:						\$8,096.51	\$90,874.29
Category Number: 0030 MSE WALLS							
0355	627-1100	COPING A, WALL NO -	LF	57.000	40.000		
				99.380	17.000		
					57.000	\$1,689.46	\$5,664.66
		1					
Category Amount:						\$1,689.46	\$5,664.66
Category Number: 0050 DRAINAGE							
0378	207-0203	FOUND BKFILL MATL, TP II	CY	125.000	31.667		
				65.390	2.926		
					34.593	\$191.33	\$2,262.04
0380	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	64.000	.000		
				40.870	61.000		
					61.000	\$2,493.07	\$2,493.07
0405	668-1100	CATCH BASIN, GP 1	EA	2.000	.000		
				5018.440	1.000		
					1.000	\$5,018.44	\$5,018.44
0459	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1 EA		2.000	.000		
				662.310	2.000		
					2.000	\$1,324.62	\$1,324.62
Category Amount:						\$9,027.46	\$11,098.17
Category Number: 0070 EROSION CONTROL							
0580	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,745.000	5,139.750		
				3.550	39.000		
					5,178.750	\$138.45	\$18,384.56

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2020

User: C0005539

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0009

Pay Period: 02/01/2020
to 02/29/2020

Project Number 0001810

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 EROSION CONTROL							
0589	163-0232	TEMPORARY GRASSING	AC	8.000 1000.000	.699 1.800 2.499	\$1,800.00	\$2,499.00
0590	163-0240	MULCH	TN	128.000 200.000	11.270 6.205 17.475	\$1,241.00	\$3,495.00
0603	700-8000	FERTILIZER MIXED GRADE	TN	7.000 625.000	.212 .400 .612	\$250.00	\$382.50
Category Amount:						\$3,429.45	\$24,761.06
Category Number: 0020 BRIDGE NO. 1 - OVER NORFOLK SOUTHERN RAILROAD							
0635	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 770000.000	.014 .006 .020	\$4,620.00	\$15,400.00
0645	500-3002	CLASS AA CONCRETE	CY	167.000 1200.000	141.256 24.600 165.856	\$29,520.00	\$199,027.20
0650	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	524.000 110.000	.000 261.840 261.840	\$28,802.40	\$28,802.40
0660	511-1000	BAR REINF STEEL	LB	33,464.000 1.000	30,498.000 2,966.000 33,464.000	\$2,966.00	\$33,464.00
0665	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 75000.000	.007 .005 .012	\$375.00	\$900.00
Category Amount:						\$66,283.40	\$277,593.60

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2020

User: C0005539

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0009

Pay Period: 02/01/2020
to 02/29/2020

Project Number 0001810

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 MSE WALLS							
0715	627-1100	COPING A, WALL NO -	LF	57.000 99.380	.000 57.000 57.000	\$5,664.66	\$5,664.66
		2					
Category Amount:						\$5,664.66	\$5,664.66
Category Number: 0010 ROADWAY							
0735	210-0100	GRADING COMPLETE -	LS	1.000 1422197.160	.722 .048 .770	\$68,265.46	\$1,095,091.81
		0001810					
Category Amount:						\$68,265.46	\$1,095,091.81
Category Number: 0070 EROSION CONTROL							
0800	167-1500	WATER QUALITY INSPECTIONS	MO	14.000 9036.000	8.000 1.000 9.000	\$9,036.00	\$81,324.00
Category Amount:						\$9,036.00	\$81,324.00
Category Number: 0020 BRIDGE NO. 1 - OVER NORFOLK SOUTHERN RAILROAD							
900	520-2214	PILING, PSC, 14 IN SQ	LF	.000 75.000	133.890 17.330 151.220	\$1,299.75	\$11,341.50
		PSC 14" Pile Cut-Off					
Category Amount:						\$1,299.75	\$11,341.50
Project Total Amount:						\$172,792.15	\$3,548,041.93