

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2020

User: C0005539

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0014

Pay Period: 07/01/2020
to 07/31/2020

Contract Location:

0.390MI CONSTRUCT OF A BRDGE @ US 23/SR 19 @ NFLK-

Time Allowed: 482 Days

Elapsed Calender Days: 450 Days

Percent Time: 93.36

District: 5

Area: 01

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 02/22/2019

Date Awarded: 02/22/2019

Date Contract Executed: 04/10/2019

Date Notice to Proceed: 05/09/2019

Date Work Began: 06/10/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/01/2020

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$6,725,179.43

Original Contract Amount \$6,353,995.37

Funds Available \$733,972.17

Percent Complete 89.09%

Counties:

Jeff Davis

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001810	\$6,725,179.43	\$6,353,995.37	\$733,972.17	89.09%	\$240,390.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2020

User: C0005539

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0014

Pay Period: 07/01/2020
to 07/31/2020

Project Number: 0001810 US 23/SR 19 - BRIDGE REPLACEMENT

Federal State Project Number: 0001810

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,991,207.26	\$5,750,816.72	\$240,390.54
Total Earnings	\$5,991,207.26	\$5,750,816.72	\$240,390.54
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,991,207.26	\$5,750,816.72	\$240,390.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,991,207.26	\$5,750,816.72	

Total Payable: **\$240,390.54**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2020

User: C0005539

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0014

Pay Period: 07/01/2020
to 07/31/2020

Project Number 0001810

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0305	413-0750	TACK COAT	GL	1,368.000 2.470	.000 1,189.000 1,189.000	\$2,936.83	\$2,936.83
0335	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	11,000.000 17.240	10,880.507 40.444 10,920.951	\$697.25	\$188,277.20
Category Amount:						\$3,634.08	\$191,214.03
Category Number: 0100 CURRIE							
0400	441-0108	CONC SIDEWALK, 8 IN	SY	8.000 107.860	.000 6.667 6.667	\$719.10	\$719.10
Category Amount:						\$719.10	\$719.10
Category Number: 0050 DRAINAGE							
0410	441-0301	CONC SPILLWAY, TP 1	EA	6.000 2814.340	.000 6.000 6.000	\$16,886.04	\$16,886.04
Category Amount:						\$16,886.04	\$16,886.04
Category Number: 0010 ROADWAY							
0440	441-0748	CONCRETE MEDIAN, 6 IN	SY	348.000 56.000	.000 330.908 330.908	\$18,530.85	\$18,530.85
Category Amount:						\$18,530.85	\$18,530.85
Category Number: 0050 DRAINAGE							
0460	550-3100	ELLIPTICAL SAFETY END SECTION - 30 IN X 19 IN, CLASS V	EA	1.000 3534.800	.000 1.000 1.000	\$3,534.80	\$3,534.80
Category Amount:						\$3,534.80	\$3,534.80

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2020

User: C0005539

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0014

Pay Period: 07/01/2020
to 07/31/2020

Project Number 0001810

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 EROSION CONTROL							
0590	163-0240	MULCH	TN	128.000 200.000	41.015 2.860 43.875	\$572.00	\$8,775.00
0600	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		2,873.000 1.340	420.000 542.000 962.000	\$726.28	\$1,289.08
0603	700-8000	FERTILIZER MIXED GRADE	TN	7.000 625.000	2.382 1.560 3.942	\$975.00	\$2,463.75
0605	700-6910	PERMANENT GRASSING	AC	8.000 1750.000	3.109 2.600 5.709	\$4,550.00	\$9,990.75
Category Amount:						\$6,823.28	\$22,518.58
Category Number: 0090 HULETT							
0615	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	75.000 54.000	.000 78.000 78.000	\$4,212.00	\$4,212.00
Category Amount:						\$4,212.00	\$4,212.00
Category Number: 0100 CURRIE							
0619	441-0104	CONC SIDEWALK, 4 IN	SY	59.000 62.000	.000 71.667 71.667	\$4,443.35	\$4,443.35
Category Amount:						\$4,443.35	\$4,443.35
Category Number: 0020 BRIDGE NO. 1 - OVER NORFOLK SOUTHERN RAILROAD							
0630	500-0100	GROOVED CONCRETE	SY	817.000 6.000	.000 816.667 816.667	\$4,900.00	\$4,900.00

Estimate Summary By Project

Pay Period: 07/01/2020
to 07/31/2020

Project Number 0001810

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0020 BRIDGE NO. 1 - OVER NORFOLK SOUTHERN RAILROAD						
0635	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.936			
				770000.000	.064			
					1.000	\$49,280.00		\$770,000.00
	1							
Category Amount:							\$54,180.00	\$774,900.00
Category Number:		0010 ROADWAY						
0735	210-0100	GRADING COMPLETE -	LS	1.000	.950			
				1422197.160	.050			
					1.000	\$71,109.86		\$1,422,197.16
	0001810							
Category Amount:							\$71,109.86	\$1,422,197.16
Category Number:		0070 EROSION CONTROL						
0764	716-2000	EROSION CONTROL MATS, SLOPES	SY	1,000.000	871.333			
				2.000	695.444			
					1,566.777	\$1,390.89		\$3,133.55
0774	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	10.500	91.500			
				68.420	564.028			
					655.528	\$38,590.80		\$44,851.23
0780	603-7000	PLASTIC FILTER FABRIC	SY	56.100	91.500			
				1.620	564.028			
					655.528	\$913.73		\$1,061.96
0800	167-1500	WATER QUALITY INSPECTIONS	MO	14.000	13.000			
				9036.000	1.000			
					14.000	\$9,036.00		\$126,504.00
Category Amount:							\$49,931.42	\$175,550.74
Category Number:		0010 ROADWAY						
0815	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		.500	.000			
				1000.000	.400			
					.400	\$400.00		\$400.00
Category Amount:							\$400.00	\$400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2020

User: C0005539

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1901042-0

Estimate Number: 0014

Pay Period: 07/01/2020
to 07/31/2020

Project Number 0001810

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0894	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	184.000 32.680	.000 192.000 192.000	\$6,274.56	\$6,274.56
Category Amount:						\$6,274.56	\$6,274.56
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	.000 -288.800 -288.800	\$-288.80	(\$288.80)
		(IN#1)					
Category Amount:						\$-288.80	\$-288.80
Project Total Amount:						\$240,390.54	\$5,991,207.26