

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2020

User: C0005611

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0004

Pay Period: 01/01/2020  
to 01/31/2020

Contract Location:

0.670 CONSTRUCT A BR. & APPROACHES@SR369 @ BOAF

Time Allowed:

606 Days

Elapsed Calender Days:

120 Days

Percent Time:

19.80

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.  
1014 KENMILL DR., N.W.

Date Let:

07/19/2019

Date Awarded:

07/19/2019

Date Contract Executed:

08/22/2019

Date Notice to Proceed:

10/04/2019

Date Work Began:

10/14/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2021

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,383,204.63

Original Contract Amount \$5,233,463.05

Funds Available \$4,456,082.24

Percent Complete 17.22%

Counties:

Cherokee

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 0007028        | \$5,383,204.63         | \$5,233,463.05          | \$4,456,082.24          | 17.22%           | \$122,588.70    |

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2020

User: C0005611

Department of Transportation

Page 2 of 4

## Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0004

Pay Period: 01/01/2020  
to 01/31/2020

Project Number: 0007028 SR 369 (HIGHTOWER RD) - BRIDGE REPLACEMENT

Federal State Project Number: 0007028

|                          | Total to Date       | Prev to Date        | This Estimate       |
|--------------------------|---------------------|---------------------|---------------------|
| Participating            | \$0.00              | \$0.00              | \$0.00              |
| Non-Participating        | \$927,122.39        | \$804,533.69        | \$122,588.70        |
| Total Earnings           | <b>\$927,122.39</b> | <b>\$804,533.69</b> | <b>\$122,588.70</b> |
| Stockpiled Materials     | \$0.00              | \$0.00              | \$0.00              |
| Gross Earnings           | <b>\$927,122.39</b> | <b>\$804,533.69</b> | <b>\$122,588.70</b> |
| Payment Adjustment 1     | \$0.00              | \$0.00              | \$0.00              |
| Payment Adjustment 2     | \$0.00              | \$0.00              | \$0.00              |
| Payment Adjustment 3     | \$0.00              | \$0.00              | \$0.00              |
| Other Adjustments        | \$0.00              | \$0.00              | \$0.00              |
| Retainage                | \$0.00              | \$0.00              | \$0.00              |
| Escrow Amount            | \$0.00              | \$0.00              | \$0.00              |
| Securities Encumbered    | \$0.00              | \$0.00              | \$0.00              |
| Liq Dam/Incent/Disincent | \$0.00              | \$0.00              | \$0.00              |
| Total:                   | <b>\$927,122.39</b> | <b>\$804,533.69</b> |                     |

Total Payable: **\$122,588.70**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2020

User: C0005611

Department of Transportation

Page 3 of 4

## Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0004

Pay Period: 01/01/2020  
to 01/31/2020

Project Number 0007028

| LIN                                                               | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|-------------------------------------------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| <b>Category Number: 0010 ROADWAY</b>                              |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0005                                                              | 210-0100  | GRADING COMPLETE -                                                                                   | LS    | 1.000                  | .245                                       |                          |                      |
|                                                                   |           |                                                                                                      |       | 1786274.750            | .050                                       |                          |                      |
|                                                                   |           |                                                                                                      |       |                        | .295                                       | \$89,313.74              | \$526,951.05         |
|                                                                   |           | 0007028                                                                                              |       |                        |                                            |                          |                      |
| 0110                                                              | 150-1000  | TRAFFIC CONTROL -                                                                                    | LS    | 1.000                  | .382                                       |                          |                      |
|                                                                   |           |                                                                                                      |       | 39661.270              | .018                                       |                          |                      |
|                                                                   |           |                                                                                                      |       |                        | .400                                       | \$713.90                 | \$15,864.51          |
|                                                                   |           | 0007028                                                                                              |       |                        |                                            |                          |                      |
| 0120                                                              | 163-0240  | MULCH                                                                                                | TN    | 90.000                 | 39.833                                     |                          |                      |
|                                                                   |           |                                                                                                      |       | 271.420                | 17.016                                     |                          |                      |
|                                                                   |           |                                                                                                      |       |                        | 56.849                                     | \$4,618.48               | \$15,429.96          |
| 0125                                                              | 163-0300  | CONSTRUCTION EXIT                                                                                    | EA    | 2.000                  | 2.250                                      |                          |                      |
|                                                                   |           |                                                                                                      |       | 2148.300               | .750                                       |                          |                      |
|                                                                   |           |                                                                                                      |       |                        | 3.000                                      | \$1,611.23               | \$6,444.90           |
| 0130                                                              | 163-0528  | CONSTRUCT AND REMOVE FABRIC CHECK DAM LF                                                             |       | 400.000                | 44.250                                     |                          |                      |
|                                                                   |           |                                                                                                      |       | 16.630                 | 726.000                                    |                          |                      |
|                                                                   |           |                                                                                                      |       |                        | 770.250                                    | \$12,073.38              | \$12,809.26          |
| 0145                                                              | 171-0030  | TEMPORARY SILT FENCE, TYPE C                                                                         | LF    | 7,800.000              | 3,947.250                                  |                          |                      |
|                                                                   |           |                                                                                                      |       | 3.730                  | 76.500                                     |                          |                      |
|                                                                   |           |                                                                                                      |       |                        | 4,023.750                                  | \$285.35                 | \$15,008.59          |
| 0150                                                              | 165-0030  | MAINTENANCE OF TEMPORARY SILT FENCE, TF LF                                                           |       | 3,900.000              | .000                                       |                          |                      |
|                                                                   |           |                                                                                                      |       | 1.390                  | 250.000                                    |                          |                      |
|                                                                   |           |                                                                                                      |       |                        | 250.000                                    | \$347.50                 | \$347.50             |
| <b>Category Amount:</b>                                           |           |                                                                                                      |       |                        |                                            | \$108,963.58             | \$592,855.77         |
| <b>Category Number: 0020 BRIDGE NO. 1 - OVER BOARD TREE CREEK</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0220                                                              | 523-1100  | DYNAMIC PILE TEST                                                                                    | EA    | 2.000                  | .000                                       |                          |                      |
|                                                                   |           |                                                                                                      |       | 7151.930               | 1.000                                      |                          |                      |
|                                                                   |           |                                                                                                      |       |                        | 1.000                                      | \$7,151.93               | \$7,151.93           |
| <b>Category Amount:</b>                                           |           |                                                                                                      |       |                        |                                            | \$7,151.93               | \$7,151.93           |

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2020

User: C0005611

Department of Transportation

Page 4 of 4

## Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0004

Pay Period: 01/01/2020  
to 01/31/2020

Project Number 0007028

| LIN                                  | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| <b>Category Number:</b> 0010 ROADWAY |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0285                                 | 165-0101  | MAINTENANCE OF CONSTRUCTION EXIT                                                                     | EA    | 2.000<br>669.770       | 2.000<br>3.000<br>5.000                    | \$2,009.31               | \$3,348.85           |
| 0295                                 | 167-1000  | WATER QUALITY MONITORING AND SAMPLING                                                                | EA    | 4.000<br>116.400       | .000<br>1.000<br>1.000                     | \$116.40                 | \$116.40             |
| 0300                                 | 167-1500  | WATER QUALITY INSPECTIONS                                                                            | MO    | 20.000<br>229.780      | 3.000<br>1.000<br>4.000                    | \$229.78                 | \$919.12             |
| 0395                                 | 550-1241  | STORM DRAIN PIPE, 24 IN, H 10-15                                                                     | LF    | 25.000<br>59.120       | .000<br>23.500<br>23.500                   | \$1,389.32               | \$1,389.32           |
| 0430                                 | 550-4224  | FLARED END SECTION 24 IN, STORM DRAIN                                                                | EA    | 2.000<br>858.880       | .000<br>1.000<br>1.000                     | \$858.88                 | \$858.88             |
| 0435                                 | 668-4300  | STORM SEWER MANHOLE, TP 1                                                                            | EA    | 2.000<br>2492.660      | .000<br>.750<br>.750                       | \$1,869.50               | \$1,869.50           |
| <b>Category Amount:</b>              |           |                                                                                                      |       |                        |                                            | \$6,473.19               | \$8,502.07           |
| <b>Project Total Amount:</b>         |           |                                                                                                      |       |                        |                                            | \$122,588.70             | \$927,122.39         |