

Rpt-ID: RCPESPRJ

Georgia

Date: 06/16/2025

User: 01167170

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 06/16/2025

Contract Location:

0.670 CONSTRUCT A BR. & APPROACHES@SR369 @ BOAF

Time Allowed:

831 Days

Elapsed Calender Days:

831 Days

Percent Time:

100.00

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

07/19/2019

Date Awarded:

07/19/2019

Date Contract Executed:

08/22/2019

Date Notice to Proceed:

10/04/2019

Date Work Began:

10/14/2019

Date Time Stopped:

01/11/2022

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/11/2022

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: THE HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,470,431.04

Original Contract Amount \$5,233,463.05

Funds Available \$27,148.71

Percent Complete 99.50%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007028	\$5,470,431.04	\$5,233,463.05	\$27,148.71	99.50%	\$-622.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/16/2025

User: 01167170

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 06/16/2025

Project Number: 0007028 SR 369 (HIGHTOWER RD) - BRIDGE REPLACEMENT

Federal State Project Number: 0007028

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,443,282.33	\$5,443,904.80	(\$622.47)
Total Earnings	\$5,443,282.33	\$5,443,904.80	(\$622.47)
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,443,282.33	\$5,443,904.80	(\$622.47)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,443,282.33	\$5,443,904.80	
Total Payable:			(\$622.47)

Rpt-ID: RCPESPRJ

Georgia

Date: 06/16/2025

User: 01167170

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 06/16/2025

Project Number 0007028

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		4,593.000	3,771.440		
		TL & H LIME		88.630	.000		
					3,771.440	\$.00	\$334,262.73
0023	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		136.000	256.450		
		L BITUM MATL & H LIME		103.120	.000		
					256.450	\$.00	\$26,445.12
0024	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,364.000	1,620.660		
		MATL & H LIME		103.850	.000		
					1,620.660	\$.00	\$168,305.54
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,905.000	2,001.080		
		L & H LIME		93.160	.000		
					2,001.080	\$.00	\$186,420.61
0027	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	144.270		
				287.710	.000		
					144.270	\$.00	\$41,507.92
		500-9999 CL B CONC BASE OR PVMT WIDEN					
0240	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		938.000	2,191.800		
				92.720	.000		
					2,191.800	\$.00	\$203,223.70
0497	318-3000	AGGR SURF CRS	TN	.000	322.220		
				33.830	-18.400		
					303.820	\$-622.47	\$10,278.23
		318-3000 AGGR SURF CAS					
Category Amount:						\$-622.47	\$970,443.85
Project Total Amount:						(\$622.47)	\$5,443,282.33