

Estimate Summary By Project

Contract ID: B3CBA1901109-0

Estimate Number: 0006

Pay Period: 11/01/2019

to 11/30/2019

Contract Location:

SR 240 BEGINNING SOUTH OF SR 96 AND EXTENDING TO E

Time Allowed: 296 Days  
Elapsed Calender Days: 206 Days  
Percent Time: 69.59

District: 3

Area: 02

Contractor:

ROBINSON PAVING COMPANY  
P. O. BOX 12266

Date Let: 03/22/2019  
Date Awarded: 03/22/2019  
Date Contract Executed: 05/08/2019  
Date Notice to Proceed: 05/09/2019  
Date Work Began: 06/17/2019  
Date Time Stopped: 00/00/0000  
Date Accepted: 00/00/0000  
Adjusted Completion Date: 02/28/2020

COLUMBUS GA 31917-2266

Phone: (706)507-7968

Escrow Agent:

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$2,763,707.67  
Original Contract Amount \$2,763,707.67  
Funds Available \$182,314.88  
Percent Complete 93.40%

Counties:

Marion Talbot

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005914	\$2,763,707.67	\$2,763,707.67	\$182,314.88	93.40%	\$22,640.52

Chief Engineer

## Estimate Summary By Project

Contract ID: B3CBA1901109-0

Estimate Number: 0006

Pay Period: 11/01/2019

to 11/30/2019

Project Number: M005914 SR 240 FM SR 96/TALBOT TO SR 127/MARION

Federal State Project Number: M005914

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,581,392.79	\$2,558,752.27	\$22,640.52
<b>Total Earnings</b>	<b>\$2,581,392.79</b>	<b>\$2,558,752.27</b>	<b>\$22,640.52</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$2,581,392.79</b>	<b>\$2,558,752.27</b>	<b>\$22,640.52</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$2,581,392.79</b>	<b>\$2,558,752.27</b>	

<b>Total Payable:</b>	<b>\$22,640.52</b>
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3CBA1901109-0

Estimate Number: 0006

Pay Period: 11/01/2019

to 11/30/2019

Project Number M005914

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0060	652-2501	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LM	27.000 825.000	.000 24.290 24.290	\$20,039.25	\$20,039.25
0105	700-6910	PERMANENT GRASSING	AC	11.724 300.000	10.155 1.450 11.605	\$435.00	\$3,481.50
0130	713-3012	WOOD FIBER BLANKET, TP II, SHOULDERS	SY	56,742.000 0.330	49,602.998 6,564.468 56,167.466	\$2,166.27	\$18,535.26
<b>Category Amount:</b>						\$22,640.52	\$42,056.01
<b>Project Total Amount:</b>						\$22,640.52	\$2,581,392.79