

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: dafreema

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0014

Pay Period: 11/01/2020
to 11/30/2020

Contract Location:

US 129/SR 75 (WEST CLEVELAND BYPASS) BEGINNING WES
AND EXTENDING TO SR 75 CONNECTOR, PHASE III.

Time Allowed: 734 Days

Elapsed Calender Days: 449 Days

Percent Time: 61.17

District: 1

Area: 04

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/07/2019

Date Notice to Proceed: 09/09/2019

Date Work Began: 10/16/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/22/2021

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$11,713,515.09

Original Contract Amount \$11,159,231.00

Funds Available \$6,528,156.86

Percent Complete 44.27%

Counties:

White

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010195	\$11,713,515.09	\$11,159,231.00	\$6,528,156.86	44.27%	\$253,788.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: dafreema

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0014

Pay Period: 11/01/2020
to 11/30/2020

Project Number: 0010195 US 129/SR 75 - WIDENING & RECONSTR

Federal State Project Number: 0010195

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,185,358.23	\$4,931,569.44	\$253,788.79
Total Earnings	\$5,185,358.23	\$4,931,569.44	\$253,788.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,185,358.23	\$4,931,569.44	\$253,788.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,185,358.23	\$4,931,569.44	

Total Payable: **\$253,788.79**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: dafreema

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0014

Pay Period: 11/01/2020
to 11/30/2020

Project Number 0010195

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	44,848.000 28.000	4,916.420 6,463.390 11,379.810	\$180,974.92	\$318,634.68
0030	318-3000	AGGR SURF CRS	TN	5,000.000 18.000	2,046.290 262.100 2,308.390	\$4,717.80	\$41,551.02
Category Amount:						\$185,692.72	\$360,185.70
Category Number: 0030 SIGNING AND MARKING							
0119	639-4004	STRAIN POLE, TP IV	EA	4.000 13000.000	.000 1.000 1.000	\$13,000.00	\$13,000.00
Category Amount:						\$13,000.00	\$13,000.00
Category Number: 0020 DRAINAGE							
0125	207-0203	FOUND BKFILL MATL, TP II	CY	75.000 52.000	170.925 25.000 195.925	\$1,300.00	\$10,188.10
Category Amount:						\$1,300.00	\$10,188.10
Category Number: 0040 TEMPORARY EROSION CONTROL							
0215	163-0232	TEMPORARY GRASSING	AC	9.000 560.000	5.084 1.117 6.201	\$625.52	\$3,472.56
0220	163-0240	MULCH	TN	1,500.000 140.000	231.966 15.495 247.461	\$2,169.30	\$34,644.54
0235	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,150.000 1.700	2,766.000 270.000 3,036.000	\$459.00	\$5,161.20

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: dafreema

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0014

Pay Period: 11/01/2020
to 11/30/2020

Project Number 0010195

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TEMPORARY EROSION CONTROL							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 200.000	13.000 1.000 14.000	\$200.00	\$2,800.00
Category Amount:						\$3,453.82	\$46,078.30
Category Number: 0050 PERMANENT EROSION CONTROL							
0285	700-8000	FERTILIZER MIXED GRADE	TN	12.000 990.000	4.350 .300 4.650	\$297.00	\$4,603.50
Category Amount:						\$297.00	\$4,603.50
Category Number: 0040 TEMPORARY EROSION CONTROL							
0375	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	7,015.000 8.500	7,409.000 867.000 8,276.000	\$7,369.50	\$70,346.00
0390	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	22.000 150.000	12.000 1.000 13.000	\$150.00	\$1,950.00
0710	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,735.000 21.000	1,794.750 90.750 1,885.500	\$1,905.75	\$39,595.50
0725	165-0111	MAINTENANCE OF STONE FILTER RING	EA	80.000 300.000	134.000 15.000 149.000	\$4,500.00	\$44,700.00
Category Amount:						\$13,925.25	\$156,591.50
Category Number: 0060 UTILITY							
0765	670-1060	WATER MAIN, 6 IN	LF	525.000 54.000	703.000 37.000 740.000	\$1,998.00	\$39,960.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: dafreema

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0014

Pay Period: 11/01/2020
to 11/30/2020

Project Number 0010195

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 UTILITY							
0770	670-1080	WATER MAIN, 8 IN	LF	750.000 70.000	658.000 113.000 771.000	\$7,910.00	\$53,970.00
0780	670-1600	CUT & PLUG EXISTING WATER MAIN	EA	15.000 910.000	4.000 4.000 8.000	\$3,640.00	\$7,280.00
0830	670-5020	WATER SERVICE LINE, 2 IN	LF	75.000 27.000	2.000 14.000 16.000	\$378.00	\$432.00
Category Amount:						\$13,926.00	\$101,642.00
Category Number: 0010 ROADWAY							
0895	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	3,815.000 13.000	2,148.750 48.000 2,196.750	\$624.00	\$28,557.75
0900	205-0001	UNCLASS EXCAV	CY	135,516.000 7.500	92,685.278 2,220.000 94,905.278	\$16,650.00	\$711,789.59
1035	670-0805	WATER METER, 2 IN	EA	1.000 370.000	.000 1.000 1.000	\$370.00	\$370.00
Category Amount:						\$17,644.00	\$740,717.34
Category Number: 0020 DRAINAGE							
9053	660-0004	SAN SEWER PIPE, 4 IN, PVC	LF	.000 22.750	.000 200.000 200.000	\$4,550.00	\$4,550.00
		SUPPLEMENTAL AGREEMENT TO ADD SS PIPE, 4IN,PVC					
Category Amount:						\$4,550.00	\$4,550.00
Project Total Amount:						\$253,788.79	\$5,185,358.23