

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2022

User: mcross

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0034

Pay Period: 07/01/2022
to 07/31/2022

Contract Location:

SPOUT SPRINGS RD (CR 1287) BEGINNING AT I-985/SR 419
TO UNION CIRCLE

Time Allowed: 760 Days

Elapsed Calender Days: 993 Days

Percent Time: 130.66

District: 1

Area: 01

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 07/24/2019

Date Notice to Proceed: 11/12/2019

AUBURN GA 30011-2437

Date Work Began: 11/14/2019

Phone: (770)945-0810

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/13/2021

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$32,153,997.02

Original Contract Amount \$30,737,832.05

Funds Available \$8,785,345.21

Percent Complete 72.68%

Counties:

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009679	\$32,153,997.02	\$30,737,832.05	\$8,785,345.21	72.68%	\$1,078,206.71

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2022

User: mcross

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0034

Pay Period: 07/01/2022
to 07/31/2022

Project Number: 0009679 SPOUT SPRINGS RD - WIDENING PHASE 1

Federal State Project Number: 0009679

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,368,651.81	\$22,290,445.10	\$1,078,206.71
Total Earnings	\$23,368,651.81	\$22,290,445.10	\$1,078,206.71
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,368,651.81	\$22,290,445.10	\$1,078,206.71
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,931,370.00	\$1,694,406.00	\$236,964.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,931,370.00)	(\$1,694,406.00)	(\$236,964.00)
Total:	\$23,368,651.81	\$22,290,445.10	

Total Payable: **\$1,078,206.71**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2022

User: mcross

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0034

Pay Period: 07/01/2022

to 07/31/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	150-1000	TRAFFIC CONTROL -	LS	1.000	.922		
				190225.000	.021		
					.943	\$3,994.73	\$179,382.18
		0009679					
0020	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.870		
				250000.000	.030		
					.900	\$7,500.00	\$225,000.00
0079	310-1101	GR AGGR BASE CRS, INCL MATL	TN	95,386.000	79,611.390		
				23.000	8,184.200		
					87,795.590	\$188,236.60	\$2,019,298.57
0080	318-3000	AGGR SURF CRS	TN	750.000	4,261.480		
				55.000	36.700		
					4,298.180	\$2,018.50	\$236,399.90
0085	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		500.000	377.900		
				178.000	.000		
					377.900	\$.00	\$67,266.20
0090	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		18,358.000	19,702.330		
				93.800	98.570		
					19,800.900	\$9,245.87	\$1,857,324.42
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		35,814.000	21,754.910		
				81.100	4,914.860		
					26,669.770	\$398,595.15	\$2,162,918.35
0105	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,591.000	9,637.712		
				85.100	2,274.940		
					11,912.652	\$193,597.39	\$1,013,766.69
0110	413-0750	TACK COAT	GL	45,780.000	15,379.000		
				3.300	1,824.000		
					17,203.000	\$6,019.20	\$56,769.90

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2022

User: mcross

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0034

Pay Period: 07/01/2022
to 07/31/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	441-0104	CONC SIDEWALK, 4 IN	SY	25,397.000 32.000	15,315.322 242.778 15,558.100	\$7,768.90	\$497,859.20
0145	441-0740	CONCRETE MEDIAN, 4 IN	SY	2,830.000 32.000	.000 1,023.080 1,023.080	\$32,738.56	\$32,738.56
0170	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,600.000 17.600	22,786.120 1,536.000 24,322.120	\$27,033.60	\$428,069.31
0175	441-6718	CONC CURB & GUTTER, 6 IN X 24 IN, TP 7	LF	26,046.000 13.600	9,993.330 2,474.000 12,467.330	\$33,646.40	\$169,555.69
0275	641-1200	GUARDRAIL, TP W	LF	7,344.000 29.000	4,691.750 303.880 4,995.630	\$8,812.52	\$144,873.27
0280	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000 1150.000	23.000 1.000 24.000	\$1,150.00	\$27,600.00
0285	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	21.000 3500.000	12.000 1.000 13.000	\$3,500.00	\$45,500.00
0500	668-1100	CATCH BASIN, GP 1	EA	151.000 3000.000	114.500 4.000 118.500	\$12,000.00	\$355,500.00
0520	668-2100	DROP INLET, GP 1	EA	109.000 2200.000	54.250 7.000 61.250	\$15,400.00	\$134,750.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2022

User: mcross

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0034

Pay Period: 07/01/2022
to 07/31/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0665	163-0240	MULCH	TN	4,248.000 34.000	292.777 8.668 301.445	\$294.71	\$10,249.13
0670	163-0300	CONSTRUCTION EXIT	EA	10.000 3300.000	35.750 .750 36.500	\$2,475.00	\$120,450.00
0705	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	89.000 1200.000	29.250 4.500 33.750	\$5,400.00	\$40,500.00
0710	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP	EA	371.000 210.000	203.750 5.250 209.000	\$1,102.50	\$43,890.00
0715	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TRAP	LF	19,702.000 0.010	4,246.000 48.000 4,294.000	\$.48	\$42.94
0720	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TRAP	LF	22,977.000 0.010	40,744.000 3,851.000 44,595.000	\$38.51	\$445.95
0725	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,114.000 8.000	6,913.000 176.000 7,089.000	\$1,408.00	\$56,712.00
0730	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	71.000 75.000	106.000 10.000 116.000	\$750.00	\$8,700.00
0735	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	371.000 150.000	474.000 37.000 511.000	\$5,550.00	\$76,650.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2022

User: mcross

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0034

Pay Period: 07/01/2022
to 07/31/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0740	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	89.000 150.000	148.000 27.000 175.000	\$4,050.00	\$26,250.00
0755	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 1500.000	31.000 1.000 32.000	\$1,500.00	\$48,000.00
0765	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	52,000.000 1.250	25,427.500 1,151.250 26,578.750	\$1,439.06	\$33,223.44
0785	700-6910	PERMANENT GRASSING	AC	35.000 2200.000	26.777 1.027 27.804	\$2,259.40	\$61,168.80
0790	700-7000	AGRICULTURAL LIME	TN	70.000 955.010	6.513 .007 6.520	\$6.69	\$6,226.67
0795	700-8000	FERTILIZER MIXED GRADE	TN	14.000 955.010	21.543 .617 22.160	\$589.24	\$21,163.02
0805	700-9300	SOD	SY	16,824.000 8.300	1,887.281 404.712 2,291.993	\$3,359.11	\$19,023.54
0815	711-0200	TURF REINFORCING MATTING, TP 2	SY	297.000 2.000	468.218 330.555 798.773	\$661.11	\$1,597.55
6000	716-2000	EROSION CONTROL MATS, SLOPES	SY	.000 1.200	81,209.955 4,642.000 85,851.955	\$5,570.40	\$103,022.35
		ECTC - Erosion Control Mats, Slopes					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2022

User: mcross

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0034

Pay Period: 07/01/2022
to 07/31/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 84.350	387.870 .000 387.870	\$0.00	\$32,716.83
		Temporary Asphalt- 19mm Binder					
6060	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 80.350	881.060 .000 881.060	\$0.00	\$70,793.17
		Temporary Asphalt- 25mm Base					
Category Amount:						\$987,711.63	\$10,435,397.63
Category Number: 0040 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-105,855.250 90,495.080 -15,360.170	\$90,495.08	(\$15,360.17)
		(IN#9)					
Category Amount:						\$90,495.08	\$-15,360.17
Project Total Amount:						\$1,078,206.71	\$23,368,651.81