

Rpt-ID: RCPESPRJ

Georgia

Date: 02/16/2022

User: 01092051

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0027

Pay Period: 02/01/2022
to 02/15/2022

Contract Location:

3.523MI.WIDE&RECONST.US19/41/SR3 @ TARA RD TO S.SR

Time Allowed:

991 Days

Elapsed Calender Days:

817 Days

Percent Time:

82.44

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

09/20/2019

Date Awarded:

09/20/2019

Date Contract Executed:

11/22/2019

Date Notice to Proceed:

11/22/2019

Date Work Began:

11/23/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/08/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$28,004,191.26

Original Contract Amount \$23,649,095.68

Funds Available \$20,094,091.48

Percent Complete 27.96%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
722030-	\$28,004,191.26	\$23,649,095.68	\$20,094,091.48	28.25%	\$44,548.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/16/2022

User: 01092051

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0027

Pay Period: 02/01/2022
to 02/15/2022

Project Number: 722030- US 19/41/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 722030-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,830,199.34	\$7,785,651.34	\$44,548.00
Total Earnings	\$7,830,199.34	\$7,785,651.34	\$44,548.00
Stockpiled Materials	\$79,900.44	\$79,900.44	\$0.00
Gross Earnings	\$7,910,099.78	\$7,865,551.78	\$44,548.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,910,099.78	\$7,865,551.78	

Total Payable: **\$44,548.00**

Rpt-ID: RCPEsprj

Georgia

Date: 02/16/2022

User: 01092051

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0027

Pay Period: 02/01/2022
to 02/15/2022

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0380	668-1100	CATCH BASIN, GP 1	EA	216.000 3223.000	90.500 .000 90.500	\$0.00	\$291,681.50
0385	668-2100	DROP INLET, GP 1	EA	95.000 1772.000	25.000 .000 25.000	\$0.00	\$44,300.00
0449	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.000 864.000	13.910 .000 13.910	\$0.00	\$12,018.24
0455	500-3200	CLASS B CONCRETE	CY	19.000 927.000	3.000 .000 3.000	\$0.00	\$2,781.00
0460	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000 2171.000	1.000 .000 1.000	\$0.00	\$2,171.00
0705	668-5000	JUNCTION BOX	EA	15.000 1933.000	2.500 .000 2.500	\$0.00	\$4,832.50
0855	668-2200	DROP INLET, GP 2	EA	1.000 2979.000	3.500 .000 3.500	\$0.00	\$10,426.50
0860	668-1200	CATCH BASIN, GP 2	EA	6.000 3968.000	1.500 .000 1.500	\$0.00	\$5,952.00
0910	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA		11.000 18086.000	.500 .000 .500	\$0.00	\$9,043.00
		18 IN					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/16/2022

User: 01092051

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0027

Pay Period: 02/01/2022
to 02/15/2022

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0920	615-1000	JACK OR BORE PIPE -	LF	81.000 560.000	60.000 79.550 139.550	\$44,548.00	\$78,148.00
		STEEL, 42 IN DIA, 0.625 IN THK					
Category Amount:						\$44,548.00	\$461,353.74
Category Number: 0010 ROADWAY							
1035	668-2105	DROP INLET, GP 1, SPCL DES	EA	1.000 7058.000	1.000 .000 1.000	\$0.00	\$7,058.00
9010	500-3002	CLASS AA CONCRETE	CY	.000 1384.910	58.990 .000 58.990	\$0.00	\$81,695.84
		CL AA CONCRETE - CULVERT ITEM ADDED BY SA					
Category Amount:						\$0.00	\$88,753.84
Project Total Amount:						\$44,548.00	\$7,830,199.34