

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2022

User: 01092051

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0028

Pay Period: 02/16/2022
to 02/28/2022

Contract Location:

3.523MI.WIDE&RECONST.US19/41/SR3 @ TARA RD TO S.SR

Time Allowed: 991 Days

Elapsed Calender Days: 830 Days

Percent Time: 83.75

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 11/22/2019

Date Notice to Proceed: 11/22/2019

Date Work Began: 11/23/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/08/2022

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$28,004,191.26

Original Contract Amount \$23,649,095.68

Funds Available \$19,823,249.91

Percent Complete 28.93%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
722030-	\$28,004,191.26	\$23,649,095.68	\$19,823,249.91	29.21%	\$270,841.57

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2022

User: 01092051

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0028

Pay Period: 02/16/2022
to 02/28/2022

Project Number: 722030- US 19/41/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 722030-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,101,040.91	\$7,830,199.34	\$270,841.57
Total Earnings	\$8,101,040.91	\$7,830,199.34	\$270,841.57
Stockpiled Materials	\$79,900.44	\$79,900.44	\$0.00
Gross Earnings	\$8,180,941.35	\$7,910,099.78	\$270,841.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,180,941.35	\$7,910,099.78	

Total Payable: **\$270,841.57**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2022

User: 01092051

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0028

Pay Period: 02/16/2022
to 02/28/2022

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 PERMANENT EROSION CONTROL							
0150	163-0240	MULCH	TN	779.000 205.000	437.774 16.479 454.253	\$3,378.20	\$93,121.87
0160	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 400.000	27.000 1.000 28.000	\$400.00	\$11,200.00
Category Amount:						\$3,778.20	\$104,321.87
Category Number: 0030 TEMPORARY EROSION CONTROL							
0230	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		375.000 135.000	184.750 10.250 195.000	\$1,383.75	\$26,325.00
Category Amount:						\$1,383.75	\$26,325.00
Category Number: 0010 ROADWAY							
0280	150-1000	TRAFFIC CONTROL -	LS	1.000 961398.820	.511 .019 .530	\$18,266.58	\$509,541.37
Category Amount:						\$18,266.58	\$509,541.37
Category Number: 0080 DRAINAGE							
0320	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	23,334.000 43.710	17,163.000 274.000 17,437.000	\$11,976.54	\$762,171.27
0380	668-1100	CATCH BASIN, GP 1	EA	216.000 3223.000	90.500 20.000 110.500	\$64,460.00	\$356,141.50
0385	668-2100	DROP INLET, GP 1	EA	95.000 1772.000	25.000 .500 25.500	\$886.00	\$45,186.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2022

User: 01092051

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0028

Pay Period: 02/16/2022
to 02/28/2022

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0449	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.000 864.000	13.910 .000 13.910	\$0.00	\$12,018.24
0455	500-3200	CLASS B CONCRETE	CY	19.000 927.000	3.000 .000 3.000	\$0.00	\$2,781.00
0460	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000 2171.000	1.000 .000 1.000	\$0.00	\$2,171.00
0695	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	167.000 307.000	13.170 21.460 34.630	\$6,588.22	\$10,631.41
0705	668-5000	JUNCTION BOX	EA	15.000 1933.000	2.500 -.250 2.250	\$-483.25	\$4,349.25
Category Amount:						\$83,427.51	\$1,195,449.67
Category Number: 0010 ROADWAY							
0745	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	36,709.000 18.310	8,899.600 532.400 9,432.000	\$9,748.24	\$172,699.92
0805	210-0100	GRADING COMPLETE -	LS	1.000 4579179.500	.785 .030 .815	\$137,375.39	\$3,732,031.29
722030-							
0810	310-1101	GR AGGR BASE CRS, INCL MATL	TN	59,889.000 23.640	28,516.230 505.550 29,021.780	\$11,951.20	\$686,074.88
Category Amount:						\$159,074.83	\$4,590,806.09

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2022

User: 01092051

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0028

Pay Period: 02/16/2022
to 02/28/2022

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0855	668-2200	DROP INLET, GP 2	EA	1.000 2979.000	3.500 .000 3.500	\$0.00	\$10,426.50
0860	668-1200	CATCH BASIN, GP 2	EA	6.000 3968.000	1.500 .500 2.000	\$1,984.00	\$7,936.00
0865	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	23.000 370.000	.000 7.910 7.910	\$2,926.70	\$2,926.70
0910	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA 18 IN		11.000 18086.000	.500 .000 .500	\$0.00	\$9,043.00
Category Amount:						\$4,910.70	\$30,332.20
Category Number: 0010 ROADWAY							
1035	668-2105	DROP INLET, GP 1, SPCL DES	EA	1.000 7058.000	1.000 .000 1.000	\$0.00	\$7,058.00
9010	500-3002	CLASS AA CONCRETE	CY	.000 1384.910	58.990 .000 58.990	\$0.00	\$81,695.84
		CL AA CONCRETE - CULVERT ITEM ADDED BY SA					
Category Amount:						\$0.00	\$88,753.84
Project Total Amount:						\$270,841.57	\$8,101,040.91