

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

3.523MI.WIDE&RECONST.US19/41/SR3 @ TARA RD TO S.SR

Time Allowed:

1690 Days

Elapsed Calender Days:

1641 Days

Percent Time:

97.10

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

09/20/2019

Date Awarded:

09/20/2019

Date Contract Executed:

11/22/2019

Date Notice to Proceed:

11/22/2019

Date Work Began:

11/23/2019

Date Time Stopped:

05/19/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/07/2024

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$35,595,072.70

Original Contract Amount \$23,649,095.68

Funds Available \$3,047,212.85

Percent Complete 91.28%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
722030-	\$35,595,072.70	\$23,649,095.68	\$3,047,212.85	91.44%	\$996,603.41

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 722030- US 19/41/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 722030-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$32,490,788.11	\$31,494,184.70	\$996,603.41
Total Earnings	\$32,490,788.11	\$31,494,184.70	\$996,603.41
Stockpiled Materials	\$57,071.74	\$57,071.74	\$0.00
Gross Earnings	\$32,547,859.85	\$31,551,256.44	\$996,603.41
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,547,859.85	\$31,551,256.44	

Total Payable: **\$996,603.41**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024
to 08/31/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0003	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	11,284.390		
				93.570	1,431.750		
					12,716.140	\$133,968.85	\$1,189,849.22
		Additional Leveling					
Category Amount:						\$133,968.85	\$1,189,849.22
Category Number:		0020 PERMANENT EROSION CONTROL					
0150	163-0240	MULCH	TN	779.000	640.186		
				205.000	9.220		
					649.406	\$1,890.10	\$133,128.23
0160	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	54.000		
				400.000	1.000		
					55.000	\$400.00	\$22,000.00
0165	700-6910	PERMANENT GRASSING	AC	42.000	13.743		
				875.000	3.328		
					17.071	\$2,912.00	\$14,937.13
0170	700-7000	AGRICULTURAL LIME	TN	84.000	7.968		
				225.000	5.490		
					13.458	\$1,235.25	\$3,028.05
0175	700-8000	FERTILIZER MIXED GRADE	TN	26.000	4.811		
				525.000	.875		
					5.686	\$459.38	\$2,985.15
Category Amount:						\$6,896.73	\$176,078.56
Category Number:		0010 ROADWAY					
0300	441-0104	CONC SIDEWALK, 4 IN	SY	21,900.000	21,795.288		
				27.520	158.889		
					21,954.177	\$4,372.63	\$604,178.95

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024
to 08/31/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0309	500-3101	CLASS A CONCRETE	CY	55.000	2.030		
				1378.390	.000		
					2.030	\$.00	\$2,798.13
Category Amount:						\$4,372.63	\$606,977.08
Category Number:		0080 DRAINAGE					
0320	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	23,334.000	22,435.500		
				43.710	428.000		
					22,863.500	\$18,707.88	\$999,363.59
0335	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	601.000	229.500		
				107.320	104.000		
					333.500	\$11,161.28	\$35,791.22
0380	668-1100	CATCH BASIN, GP 1	EA	216.000	222.000		
				3223.000	1.500		
					223.500	\$4,834.50	\$720,340.50
0385	668-2100	DROP INLET, GP 1	EA	95.000	75.000		
				1772.000	1.500		
					76.500	\$2,658.00	\$135,558.00
Category Amount:						\$37,361.66	\$1,891,053.31
Category Number:		0010 ROADWAY					
0395	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		16,449.000	16,189.180		
		IFIED BITUM MATL & H LIME		97.230	-16,189.180		
					.000	\$-1,574,073.97	\$0.00
0405	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		24,406.000	15,056.190		
		TL & H LIME		67.260	113.730		
					15,169.920	\$7,649.48	\$1,020,328.82
0410	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		40,437.000	47,521.170		
		L & H LIME		68.600	4,358.580		
					51,879.750	\$298,998.59	\$3,558,950.85

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024

to 08/31/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0415	413-0750	TACK COAT	GL	45,599.000	44,939.000		
				2.230	6,188.000		
					51,127.000	\$13,799.24	\$114,013.21
0430	641-1200	GUARDRAIL, TP W	LF	8,065.000	7,057.500		
				20.000	550.000		
					7,607.500	\$11,000.00	\$152,150.00
0440	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	14.000	10.000		
				1550.000	3.000		
					13.000	\$4,650.00	\$20,150.00
Category Amount:						\$-1,237,976.66	\$4,865,592.88
Category Number: 0080 DRAINAGE							
0449	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.000	16.820		
				864.000	.000		
					16.820	\$0.00	\$14,532.48
0455	500-3200	CLASS B CONCRETE	CY	19.000	4.340		
				927.000	.000		
					4.340	\$0.00	\$4,023.18
0460	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000	7.000		
				2171.000	2.500		
					9.500	\$5,427.50	\$20,624.50
Category Amount:						\$5,427.50	\$39,180.16
Category Number: 0040 SIGNING AND MARKING							
0530	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		233.000	.000		
				28.730	32.000		
					32.000	\$919.36	\$919.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024
to 08/31/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040	SIGNING AND MARKING				
0535	636-2070	GALV STEEL POSTS, TP 7	LF	2,250.000	820.000		
				8.870	1,105.000		
					1,925.000	\$9,801.35	\$17,074.75
Category Amount:						\$10,720.71	\$17,994.11
Category Number:		0010	ROADWAY				
0540	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		365.000	3,393.690		
				85.840	230.900		
					3,624.590	\$19,820.46	\$311,134.81
0545	432-0214	MILL ASPH CONC PVMT, 3 1/2 IN DEPTH	SY	11,803.000	84,584.925		
				5.720	12,005.441		
					96,590.366	\$68,671.12	\$552,496.89
0550	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		34,845.000	20,800.000		
				2.340	1,721.000		
					22,521.000	\$4,027.14	\$52,699.14
0655	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		335.000	963.000		
				377.370	.000		
					963.000	\$.00	\$363,407.31
0680	441-0748	CONCRETE MEDIAN, 6 IN	SY	208.000	606.777		
				69.310	75.111		
					681.888	\$5,205.94	\$47,261.66
0685	634-1200	RIGHT OF WAY MARKERS	EA	172.000	.000		
				111.410	6.000		
					6.000	\$668.46	\$668.46
Category Amount:						\$98,393.12	\$1,327,668.27

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024
to 08/31/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0080 DRAINAGE					
0705	668-5000	JUNCTION BOX	EA	15.000	11.000		
				1933.000	.000		
					11.000	\$0.00	\$21,263.00
Category Amount:						\$0.00	\$21,263.00
Category Number:		0010 ROADWAY					
0710	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,023.000	638.385		
				52.950	26.444		
					664.829	\$1,400.21	\$35,202.70
0715	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		2,119.000	.000		
		MATL & H LIME		98.410	10.290		
					10.290	\$1,012.64	\$1,012.64
Category Amount:						\$2,412.85	\$36,215.34
Category Number:		0050 TRAFFIC SIGNALS					
0730	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		135.000	55.500		
				28.730	108.000		
					163.500	\$3,102.84	\$4,697.36
Category Amount:						\$3,102.84	\$4,697.36
Category Number:		0040 SIGNING AND MARKING					
0735	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		828.000	70.500		
				12.880	739.000		
					809.500	\$9,518.32	\$10,426.36
0740	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		32.000	.000		
				565.000	30.000		
					30.000	\$16,950.00	\$16,950.00
Category Amount:						\$26,468.32	\$27,376.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024
to 08/31/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0745	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	36,709.000	41,394.850		
				18.310	2.000		
					41,396.850	\$36.62	\$757,976.32
0750	441-0300	CONC SPILLWAY, SPCL DES	EA	2.000	5.000		
				8361.680	.000		
					5.000	\$0.00	\$41,808.40
Category Amount:						\$36.62	\$799,784.72
Category Number: 0040 SIGNING AND MARKING							
0755	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,494.000	454.700		
				12.230	1,009.480		
					1,464.180	\$12,345.94	\$17,906.92
0760	636-2080	GALV STEEL POSTS, TP 8	LF	892.000	98.000		
				9.770	624.000		
					722.000	\$6,096.48	\$7,053.94
0765	636-2090	GALV STEEL POSTS, TP 9	LF	1,307.000	116.000		
				9.230	1,032.500		
					1,148.500	\$9,529.98	\$10,600.66
Category Amount:						\$27,972.40	\$35,561.52
Category Number: 0080 DRAINAGE							
0795	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	883.000	1,016.873		
				49.610	.000		
					1,016.873	\$0.00	\$50,447.07
Category Amount:						\$0.00	\$50,447.07
Category Number: 0010 ROADWAY							
0810	310-1101	GR AGGR BASE CRS, INCL MATL	TN	59,889.000	69,106.190		
				23.640	1,511.500		
					70,617.690	\$35,731.86	\$1,669,402.19

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024
to 08/31/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0815	441-0108	CONC SIDEWALK, 8 IN	SY	1,710.000	1,843.798		
				63.070	41.333		
					1,885.131	\$2,606.87	\$118,895.21
Category Amount:						\$38,338.73	\$1,788,297.40
Category Number:		0080 DRAINAGE					
0855	668-2200	DROP INLET, GP 2	EA	1.000	3.500		
				2979.000	.000		
					3.500	\$0.00	\$10,426.50
0860	668-1200	CATCH BASIN, GP 2	EA	6.000	3.500		
				3968.000	.000		
					3.500	\$0.00	\$13,888.00
Category Amount:						\$0.00	\$24,314.50
Category Number:		0040 SIGNING AND MARKING					
0870	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		290.000	136.731		
				12.190	151.564		
					288.295	\$1,847.57	\$3,514.32
Category Amount:						\$1,847.57	\$3,514.32
Category Number:		0080 DRAINAGE					
0910	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA		11.000	6.000		
				18086.000	.000		
					6.000	\$0.00	\$108,516.00
		18 IN					
Category Amount:						\$0.00	\$108,516.00
Category Number:		0010 ROADWAY					
0930	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	667.000	438.470		
				208.350	15.667		
					454.137	\$3,264.22	\$94,619.44

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: 01098720

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0059

Pay Period: 08/01/2024
to 08/31/2024

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1035	668-2105	DROP INLET, GP 1, SPCL DES	EA	1.000 7058.000	1.000 .000 1.000	\$0.00	\$7,058.00
5002	441-3999	CONCRETE V GUTTER	LF	.000 97.760	1,298.000 .000 1,298.000	\$0.00	\$126,892.48
563	550-1421	SA for V Gutter Pay item added by SA STORM DRAIN PIPE, 42 IN, H 10-15	LF	.000 192.940	124.000 266.000 390.000	\$51,322.04	\$75,246.60
		42in Storm Drain Pipe, H10-15 Item added by SA #12					
Category Amount:						\$54,586.26	\$303,816.52
Category Number: 0080 DRAINAGE							
9001	207-0203	FOUND BKFILL MATL, TP II	CY	.000 97.170	124.456 .000 124.456	\$0.00	\$12,093.39
		FOUNDATION BACKFILL - TP II ITEM ADDED BY SA					
Category Amount:						\$0.00	\$12,093.39
Category Number: 0010 ROADWAY							
9003	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	630,351.080 53,980.760 684,331.840	\$53,980.76	\$684,331.84
		(IN # 1)					
9010	500-3002	CLASS AA CONCRETE	CY	.000 1384.910	58.990 .000 58.990	\$0.00	\$81,695.84
		CL AA CONCRETE - CULVERT ITEM ADDED BY SA					
9012	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		.000 88.730	.000 19,482.616 19,482.616	\$1,728,692.52	\$1,728,692.52
		12.5MM SP W/POLY ITEM ADDED BY SA					
Category Amount:						\$1,782,673.28	\$2,494,720.20
Project Total Amount:						\$996,603.41	\$32,490,788.11