

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 01098720

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0060

Pay Period: 09/01/2024
to 10/01/2024

Contract Location:

3.523MI.WIDE&RECONST.US19/41/SR3 @ TARA RD TO S.SR

Time Allowed:

1859 Days

Elapsed Calender Days:

1641 Days

Percent Time:

88.27

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

09/20/2019

Date Awarded:

09/20/2019

Date Contract Executed:

11/22/2019

Date Notice to Proceed:

11/22/2019

Date Work Began:

11/23/2019

Date Time Stopped:

05/19/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/23/2024

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$36,083,943.80

Original Contract Amount \$23,649,095.68

Funds Available \$3,367,383.64

Percent Complete 90.60%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
722030-	\$36,083,943.80	\$23,649,095.68	\$3,367,383.64	90.67%	\$168,700.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 01098720

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0060

Pay Period: 09/01/2024
to 10/01/2024

Project Number: 722030- US 19/41/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 722030-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$32,693,731.46	\$32,490,788.11	\$202,943.35
Total Earnings	\$32,693,731.46	\$32,490,788.11	\$202,943.35
Stockpiled Materials	\$22,828.70	\$57,071.74	(\$34,243.04)
Gross Earnings	\$32,716,560.16	\$32,547,859.85	\$168,700.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,716,560.16	\$32,547,859.85	

Total Payable: \$168,700.31

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: 01098720

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0060

Pay Period: 09/01/2024
to 10/01/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0003	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	12,716.140		
				93.570	.000		
					12,716.140	\$.00	\$1,189,849.22
		Additional Leveling					
0004	150-1000	TRAFFIC CONTROL -	LS	.000	1.000		
				449881.440	.000		
					1.000	\$.00	\$449,881.44
		Addional Traffic Control					
Category Amount:						\$0.00	\$1,639,730.66
Category Number:		0050 TRAFFIC SIGNALS					
0005	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.500		
				75000.000	.300		
					.800	\$22,500.00	\$60,000.00
	1						
0010	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.500		
				98000.000	.300		
					.800	\$29,400.00	\$78,400.00
	2						
0015	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.500		
				88000.000	.300		
					.800	\$26,400.00	\$70,400.00
	3						
0020	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.500		
				83000.000	.300		
					.800	\$24,900.00	\$66,400.00
	4						
0025	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.500		
				78000.000	.300		
					.800	\$23,400.00	\$62,400.00
	5						
Category Amount:						\$126,600.00	\$337,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 01098720

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0060

Pay Period: 09/01/2024
to 10/01/2024

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0270	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	29,549.000 2.950	25,102.250 1,851.000 26,953.250	\$5,460.45	\$79,512.09
Category Amount:						\$5,460.45	\$79,512.09
Category Number: 0010 ROADWAY							
0300	441-0104	CONC SIDEWALK, 4 IN	SY	21,900.000 27.520	21,954.177 332.778 22,286.955	\$9,158.05	\$613,337.00
0305	441-0740	CONCRETE MEDIAN, 4 IN	SY	1,706.000 31.940	1,316.333 2.500 1,318.833	\$79.85	\$42,123.53
0309	500-3101	CLASS A CONCRETE	CY	55.000 1378.390	2.030 .000 2.030	\$0.00	\$2,798.13
Category Amount:						\$9,237.90	\$658,258.66
Category Number: 0080 DRAINAGE							
0355	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	26.000 249.550	8.000 1.000 9.000	\$249.55	\$2,245.95
0380	668-1100	CATCH BASIN, GP 1	EA	216.000 3223.000	223.500 1.500 225.000	\$4,834.50	\$725,175.00
0385	668-2100	DROP INLET, GP 1	EA	95.000 1772.000	76.500 1.500 78.000	\$2,658.00	\$138,216.00
Category Amount:						\$7,742.05	\$865,636.95

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 01098720

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0060

Pay Period: 09/01/2024
to 10/01/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0405	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		24,406.000	15,169.920		
		TL & H LIME		67.260	.000		
					15,169.920	\$.00	\$1,020,328.82
0410	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		40,437.000	51,879.750		
		L & H LIME		68.600	.000		
					51,879.750	\$.00	\$3,558,950.85
Category Amount:						\$0.00	\$4,579,279.67
Category Number:		0080 DRAINAGE					
0449	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.000	16.820		
				864.000	.000		
					16.820	\$.00	\$14,532.48
0455	500-3200	CLASS B CONCRETE	CY	19.000	4.340		
				927.000	.000		
					4.340	\$.00	\$4,023.18
0460	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000	9.500		
				2171.000	.500		
					10.000	\$1,085.50	\$21,710.00
Category Amount:						\$1,085.50	\$40,265.66
Category Number:		0010 ROADWAY					
0540	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		365.000	3,624.590		
				85.840	.000		
					3,624.590	\$.00	\$311,134.81
Category Amount:						\$0.00	\$311,134.81
Category Number:		0050 TRAFFIC SIGNALS					
0580	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,535.000	3,038.000		
				6.000	200.000		
					3,238.000	\$1,200.00	\$19,428.00
Category Amount:						\$1,200.00	\$19,428.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 01098720

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0060

Pay Period: 09/01/2024
to 10/01/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0655	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL		335.000	963.000		
				377.370	.000		
					963.000	\$.00	\$363,407.31
0680	441-0748	CONCRETE MEDIAN, 6 IN	SY	208.000	681.888		
				69.310	319.332		
					1,001.220	\$22,132.90	\$69,394.56
0685	634-1200	RIGHT OF WAY MARKERS	EA	172.000	6.000		
				111.410	48.000		
					54.000	\$5,347.68	\$6,016.14
Category Amount:						\$27,480.58	\$438,818.01
Category Number:		0080 DRAINAGE					
0695	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	167.000	106.750		
				307.000	11.000		
					117.750	\$3,377.00	\$36,149.25
0705	668-5000	JUNCTION BOX	EA	15.000	11.000		
				1933.000	.000		
					11.000	\$.00	\$21,263.00
Category Amount:						\$3,377.00	\$57,412.25
Category Number:		0010 ROADWAY					
0715	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C/TN		2,119.000	10.290		
		MATL & H LIME		98.410	.000		
					10.290	\$.00	\$1,012.64
0745	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	36,709.000	41,396.850		
				18.310	711.000		
					42,107.850	\$13,018.41	\$770,994.73
0750	441-0300	CONC SPILLWAY, SPCL DES	EA	2.000	5.000		
				8361.680	.000		
					5.000	\$.00	\$41,808.40

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 01098720

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0060

Pay Period: 09/01/2024
to 10/01/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0810	310-1101	GR AGGR BASE CRS, INCL MATL	TN	59,889.000	70,617.690		
				23.640	92.820		
					70,710.510	\$2,194.26	\$1,671,596.46
0815	441-0108	CONC SIDEWALK, 8 IN	SY	1,710.000	1,885.131		
				63.070	50.333		
					1,935.464	\$3,174.50	\$122,069.71
Category Amount:						\$18,387.17	\$2,607,481.94
Category Number: 0050		TRAFFIC SIGNALS					
0835	682-9950	DIRECTIONAL BORE -	LF	155.000	236.000		
				9.000	100.000		
					336.000	\$900.00	\$3,024.00
		5 IN					
Category Amount:						\$900.00	\$3,024.00
Category Number: 0080		DRAINAGE					
0855	668-2200	DROP INLET, GP 2	EA	1.000	3.500		
				2979.000	.000		
					3.500	\$0.00	\$10,426.50
0860	668-1200	CATCH BASIN, GP 2	EA	6.000	3.500		
				3968.000	.000		
					3.500	\$0.00	\$13,888.00
0910	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA		11.000	6.000		
				18086.000	.000		
					6.000	\$0.00	\$108,516.00
		18 IN					
Category Amount:						\$0.00	\$132,830.50
Category Number: 0010		ROADWAY					
0930	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	667.000	454.137		
				208.350	9.722		
					463.859	\$2,025.58	\$96,645.02
Category Amount:						\$2,025.58	\$96,645.02

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: 01098720

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0060

Pay Period: 09/01/2024
to 10/01/2024

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040		SIGNING AND MARKING					
0995	610-9001	REM SIGN	EA	11.000	.000		
				31.000	23.000		
					23.000	\$713.00	\$713.00
1000	611-5360	RESET HIGHWAY SIGN	EA	11.000	.000		
				127.000	2.000		
					2.000	\$254.00	\$254.00
Category Amount:						\$967.00	\$967.00
Category Number: 0010		ROADWAY					
1035	668-2105	DROP INLET, GP 1, SPCL DES	EA	1.000	1.000		
				7058.000	.000		
					1.000	\$.00	\$7,058.00
5002	441-3999	CONCRETE V GUTTER	LF	.000	1,298.000		
				97.760	.000		
					1,298.000	\$.00	\$126,892.48
		SA for V Gutter					
		Pay item added by SA					
562	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	.000	.000		
				107.320	-44.000		
					-44.000	\$-4,722.08	(\$4,722.08)
		42in Storm Drain Pipe, H1-10					
		Item added by SA #12					
669	668-4312	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF	LF	.000	10.090		
				533.700	6.000		
					16.090	\$3,202.20	\$8,587.23
		Storm Sewer MH, Type 1, Additional Depth					
		Item added by SA #12					
9010	500-3002	CLASS AA CONCRETE	CY	.000	58.990		
				1384.910	.000		
					58.990	\$.00	\$81,695.84
		CL AA CONCRETE - CULVERT					
		ITEM ADDED BY SA					
Category Amount:						\$-1,519.88	\$219,511.47
Project Total Amount:						\$202,943.35	\$32,693,731.46