

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01098720

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0065

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

3.523MI.WIDE&RECONST.US19/41/SR3 @ TARA RD TO S.SR

Time Allowed:

1859 Days

Elapsed Calender Days:

1641 Days

Percent Time:

88.27

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

09/20/2019

Date Awarded:

09/20/2019

Date Contract Executed:

11/22/2019

Date Notice to Proceed:

11/22/2019

Date Work Began:

11/23/2019

Date Time Stopped:

05/19/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/23/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$36,083,943.80

Original Contract Amount \$23,649,095.68

Funds Available \$2,224,758.33

Percent Complete 93.77%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
722030-	\$36,083,943.80	\$23,649,095.68	\$2,224,758.33	93.83%	\$69,617.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01098720

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0065

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 722030- US 19/41/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 722030-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$33,836,356.77	\$33,766,739.73	\$69,617.04
Total Earnings	\$33,836,356.77	\$33,766,739.73	\$69,617.04
Stockpiled Materials	\$22,828.70	\$22,828.70	\$0.00
Gross Earnings	\$33,859,185.47	\$33,789,568.43	\$69,617.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,859,185.47	\$33,789,568.43	

Total Payable: **\$69,617.04**

Estimate Summary By Project

Pay Period: 01/01/2025
to 01/31/2025

Project Number 722030-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0010 ROADWAY						
0003	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	12,716.140			
				93.570	3,624.590			
					16,340.730	\$339,152.89		\$1,529,002.11
		Additional Leveling						
Category Amount:							\$339,152.89	\$1,529,002.11
Category Number:		0020 PERMANENT EROSION CONTROL						
0150	163-0240	MULCH	TN	779.000	681.436			
				205.000	2.448			
					683.884	\$501.84		\$140,196.22
0170	700-7000	AGRICULTURAL LIME	TN	84.000	13.458			
				225.000	3.560			
					17.018	\$801.00		\$3,829.05
Category Amount:							\$1,302.84	\$144,025.27
Category Number:		0010 ROADWAY						
0300	441-0104	CONC SIDEWALK, 4 IN	SY	21,900.000	22,286.955			
				27.520	387.760			
					22,674.715	\$10,671.16		\$624,008.16
0309	500-3101	CLASS A CONCRETE	CY	55.000	2.030			
				1378.390	.000			
					2.030	\$0.00		\$2,798.13
Category Amount:							\$10,671.16	\$626,806.29
Category Number:		0080 DRAINAGE						
0380	668-1100	CATCH BASIN, GP 1	EA	216.000	225.000			
				3223.000	.000			
					225.000	\$0.00		\$725,175.00
0385	668-2100	DROP INLET, GP 1	EA	95.000	80.500			
				1772.000	.000			
					80.500	\$0.00		\$142,646.00
Category Amount:							\$0.00	\$867,821.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: 01098720

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0065

Pay Period: 01/01/2025
to 01/31/2025

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0405	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		24,406.000	15,436.980		
		TL & H LIME		67.260	.000		
					15,436.980	\$.00	\$1,038,291.27
0410	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		40,437.000	52,418.780		
		L & H LIME		68.600	.000		
					52,418.780	\$.00	\$3,595,928.31
Category Amount:						\$0.00	\$4,634,219.58
Category Number: 0080 DRAINAGE							
0449	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.000	16.820		
				864.000	.000		
					16.820	\$.00	\$14,532.48
0455	500-3200	CLASS B CONCRETE	CY	19.000	4.340		
				927.000	.000		
					4.340	\$.00	\$4,023.18
0460	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000	13.000		
				2171.000	.000		
					13.000	\$.00	\$28,223.00
Category Amount:						\$0.00	\$46,778.66
Category Number: 0040 SIGNING AND MARKING							
0495	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		40,370.000	40,508.000		
				0.500	477.000		
					40,985.000	\$238.50	\$20,492.50
0515	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		3.000	1.000		
				85.000	1.000		
					2.000	\$85.00	\$170.00
0520	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		133.000	105.000		
				85.000	18.000		
					123.000	\$1,530.00	\$10,455.00

Estimate Summary By Project

Pay Period: 01/01/2025
to 01/31/2025

Project Number 722030-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0040	SIGNING AND MARKING				
0525	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		9.000	6.000		
				150.000	7.000		
					13.000	\$1,050.00	\$1,950.00
Category Amount:						\$2,903.50	\$33,067.50
Category Number:		0010	ROADWAY				
0540	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		365.000	3,624.590		
				85.840	-3,624.590		
					.000	\$-311,134.81	\$0.00
0655	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		335.000	963.000		
				377.370	.000		
					963.000	\$.00	\$363,407.31
0680	441-0748	CONCRETE MEDIAN, 6 IN	SY	208.000	983.440		
				69.310	.000		
					983.440	\$.00	\$68,162.23
Category Amount:						\$-311,134.81	\$431,569.54
Category Number:		0080	DRAINAGE				
0705	668-5000	JUNCTION BOX	EA	15.000	11.000		
				1933.000	.000		
					11.000	\$.00	\$21,263.00
Category Amount:						\$0.00	\$21,263.00
Category Number:		0010	ROADWAY				
0715	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		2,119.000	180.680		
		MATL & H LIME		98.410	.000		
					180.680	\$.00	\$17,780.72
0750	441-0300	CONC SPILLWAY, SPCL DES	EA	2.000	5.000		
				8361.680	.000		
					5.000	\$.00	\$41,808.40
Category Amount:						\$0.00	\$59,589.12

Estimate Summary By Project

Pay Period: 01/01/2025
to 01/31/2025

Project Number 722030-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0040 SIGNING AND MARKING					
0775	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	12,603.000	9,419.213		
				4.000	316.890		
					9,736.103	\$1,267.56	\$38,944.41
0780	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,129.000	252.945		
				4.000	140.830		
					393.775	\$563.32	\$1,575.10
Category Amount:						\$1,830.88	\$40,519.51
Category Number:		0010 ROADWAY					
0815	441-0108	CONC SIDEWALK, 8 IN	SY	1,710.000	1,951.408		
				63.070	130.100		
					2,081.508	\$8,205.41	\$131,280.71
Category Amount:						\$8,205.41	\$131,280.71
Category Number:		0040 SIGNING AND MARKING					
0825	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF-LF		47,025.000	43,476.000		
				0.500	1,446.000		
					44,922.000	\$723.00	\$22,461.00
Category Amount:						\$723.00	\$22,461.00
Category Number:		0080 DRAINAGE					
0855	668-2200	DROP INLET, GP 2	EA	1.000	3.500		
				2979.000	.000		
					3.500	\$.00	\$10,426.50
0860	668-1200	CATCH BASIN, GP 2	EA	6.000	3.500		
				3968.000	.000		
					3.500	\$.00	\$13,888.00
Category Amount:						\$0.00	\$24,314.50

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01098720

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0065

Pay Period: 01/01/2025
to 01/31/2025

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 PERMANENT EROSION CONTROL							
0905	700-9300	SOD	SY	22,000.000 6.500	6,916.540 1,773.556 8,690.096	\$11,528.11	\$56,485.62
Category Amount:						\$11,528.11	\$56,485.62
Category Number: 0080 DRAINAGE							
0910	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA 18 IN		11.000 18086.000	6.000 .000 6.000	\$0.00	\$108,516.00
Category Amount:						\$0.00	\$108,516.00
Category Number: 0040 SIGNING AND MARKING							
0915	654-1001	RAISED PVMT MARKERS TP 1	EA	286.000 5.000	153.000 .000 153.000	\$0.00	\$765.00
Category Amount:						\$0.00	\$765.00
Category Number: 0010 ROADWAY							
0930	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	667.000 208.350	463.860 .000 463.860	\$0.00	\$96,645.23
Category Amount:						\$0.00	\$96,645.23
Category Number: 0040 SIGNING AND MARKING							
0960	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W/ LF		16,216.000 2.500	25,182.500 88.000 25,270.500	\$220.00	\$63,176.25
Category Amount:						\$220.00	\$63,176.25
Category Number: 0010 ROADWAY							
0965	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		8.000 1190.750	4.461 3.539 8.000	\$4,214.06	\$9,526.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: 01098720

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0065

Pay Period: 01/01/2025
to 01/31/2025

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1035	668-2105	DROP INLET, GP 1, SPCL DES	EA	1.000	1.000		
				7058.000	.000		
					1.000	\$.00	\$7,058.00
5002	441-3999	CONCRETE V GUTTER	LF	.000	1,298.000		
				97.760	.000		
					1,298.000	\$.00	\$126,892.48
		SA for V Gutter					
		Pay item added by SA					
5016	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	230.000		
				185.360	.000		
					230.000	\$.00	\$42,632.80
		Sa for Traffic Control _R cuts Tara Blvd					
		Pay item added by SA					
9010	500-3002	CLASS AA CONCRETE	CY	.000	58.990		
				1384.910	.000		
					58.990	\$.00	\$81,695.84
		CL AA CONCRETE - CULVERT					
		ITEM ADDED BY SA					
Category Amount:						\$4,214.06	\$267,805.12
Project Total Amount:						\$69,617.04	\$33,836,356.77