

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01098720

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0066

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

3.523MI.WIDE&RECONST.US19/41/SR3 @ TARA RD TO S.SR

Time Allowed:

1859 Days

Elapsed Calender Days:

1641 Days

Percent Time:

88.27

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

09/20/2019

Date Awarded:

09/20/2019

Date Contract Executed:

11/22/2019

Date Notice to Proceed:

11/22/2019

Date Work Began:

11/23/2019

Date Time Stopped:

05/19/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/23/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$36,083,943.80

Original Contract Amount \$23,649,095.68

Funds Available \$2,186,146.01

Percent Complete 93.88%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
722030-	\$36,083,943.80	\$23,649,095.68	\$2,186,146.01	93.94%	\$38,612.32

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01098720

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0066

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 722030- US 19/41/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 722030-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$33,874,969.09	\$33,836,356.77	\$38,612.32
Total Earnings	\$33,874,969.09	\$33,836,356.77	\$38,612.32
Stockpiled Materials	\$22,828.70	\$22,828.70	\$0.00
Gross Earnings	\$33,897,797.79	\$33,859,185.47	\$38,612.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,897,797.79	\$33,859,185.47	

Total Payable: **\$38,612.32**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01098720

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0066

Pay Period: 02/01/2025
to 02/28/2025

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0003	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	16,340.730		
				93.570	.000		
					16,340.730	\$.00	\$1,529,002.11
		Additional Leveling					
0011	935-3208	FIBER OPTIC CLOSURE, AERIAL (SEALED), 144 I EA		.000	.000		
				1358.720	6.000		
					6.000	\$8,152.32	\$8,152.32
		Fiber Optic Cables Underground Relocation					
0300	441-0104	CONC SIDEWALK, 4 IN	SY	21,900.000	22,674.720		
				27.520	.000		
					22,674.720	\$.00	\$624,008.29
0309	500-3101	CLASS A CONCRETE	CY	55.000	2.030		
				1378.390	.000		
					2.030	\$.00	\$2,798.13
Category Amount:						\$8,152.32	\$2,163,960.85
Category Number: 0080 DRAINAGE							
0380	668-1100	CATCH BASIN, GP 1	EA	216.000	225.000		
				3223.000	.000		
					225.000	\$.00	\$725,175.00
0385	668-2100	DROP INLET, GP 1	EA	95.000	80.500		
				1772.000	.000		
					80.500	\$.00	\$142,646.00
Category Amount:						\$0.00	\$867,821.00
Category Number: 0010 ROADWAY							
0405	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		24,406.000	15,436.980		
		TL & H LIME		67.260	.000		
					15,436.980	\$.00	\$1,038,291.27

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01098720

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0066

Pay Period: 02/01/2025
to 02/28/2025

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0410	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40,437.000 68.600	52,418.780 .000 52,418.780	\$0.00	\$3,595,928.31
Category Amount:						\$0.00	\$4,634,219.58
Category Number: 0080 DRAINAGE							
0449	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.000 864.000	16.820 .000 16.820	\$0.00	\$14,532.48
0455	500-3200	CLASS B CONCRETE	CY	19.000 927.000	4.340 .000 4.340	\$0.00	\$4,023.18
0460	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000 2171.000	13.000 .000 13.000	\$0.00	\$28,223.00
Category Amount:						\$0.00	\$46,778.66
Category Number: 0070 ITS							
0590	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		1,935.000 1.350	.000 1,520.000 1,520.000	\$2,052.00	\$2,052.00
0595	935-3207	FIBER OPTIC CLOSURE, AERIAL (SEALED), 96 F EA		1.000 900.000	.000 1.000 1.000	\$900.00	\$900.00
0600	935-3402	FIBER OPTIC CLOSURE, FDC (RACK MOUNTED) EA		6.000 500.000	.000 2.000 2.000	\$1,000.00	\$1,000.00
0605	935-4010	FIBER OPTIC SPLICE, FUSION	EA	226.000 30.000	415.000 106.000 521.000	\$3,180.00	\$15,630.00

Estimate Summary By Project

Pay Period: 02/01/2025
to 02/28/2025

Project Number 722030-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0070 ITS					
0635	939-2237	GBIC, TYPE D	EA	15.000	.000		
				170.000	12.000		
					12.000	\$2,040.00	\$2,040.00
Category Amount:						\$9,172.00	\$21,622.00
Category Number:		0010 ROADWAY					
0655	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL		335.000	963.000		
				377.370	.000		
					963.000	\$0.00	\$363,407.31
0680	441-0748	CONCRETE MEDIAN, 6 IN	SY	208.000	983.440		
				69.310	.000		
					983.440	\$0.00	\$68,162.23
Category Amount:						\$0.00	\$431,569.54
Category Number:		0080 DRAINAGE					
0705	668-5000	JUNCTION BOX	EA	15.000	11.000		
				1933.000	.000		
					11.000	\$0.00	\$21,263.00
Category Amount:						\$0.00	\$21,263.00
Category Number:		0010 ROADWAY					
0715	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C/TN		2,119.000	180.680		
		MATL & H LIME		98.410	.000		
					180.680	\$0.00	\$17,780.72
0750	441-0300	CONC SPILLWAY, SPCL DES	EA	2.000	5.000		
				8361.680	.000		
					5.000	\$0.00	\$41,808.40
0815	441-0108	CONC SIDEWALK, 8 IN	SY	1,710.000	2,081.510		
				63.070	.000		
					2,081.510	\$0.00	\$131,280.84
Category Amount:						\$0.00	\$190,869.96

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01098720

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0066

Pay Period: 02/01/2025
to 02/28/2025

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0855	668-2200	DROP INLET, GP 2	EA	1.000 2979.000	3.500 .000 3.500	\$0.00	\$10,426.50
0860	668-1200	CATCH BASIN, GP 2	EA	6.000 3968.000	3.500 .000 3.500	\$0.00	\$13,888.00
0910	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA 18 IN	EA	11.000 18086.000	6.000 .000 6.000	\$0.00	\$108,516.00
Category Amount:						\$0.00	\$132,830.50
Category Number: 0010 ROADWAY							
0930	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	667.000 208.350	463.860 .000 463.860	\$0.00	\$96,645.23
Category Amount:						\$0.00	\$96,645.23
Category Number: 0040 SIGNING AND MARKING							
1005	657-3086	PREFORMED PLASTIC SKIP PVMT, MKG, 8 IN, C GLF OW), TP PB		12,300.000 2.000	.000 7,674.000 7,674.000	\$15,348.00	\$15,348.00
Category Amount:						\$15,348.00	\$15,348.00
Category Number: 0010 ROADWAY							
1025	935-3201	FIBER OPTIC CLOSURE, AERIAL (SEALED), 6 FIE EA		6.000 900.000	.000 5.000 5.000	\$4,500.00	\$4,500.00
1035	668-2105	DROP INLET, GP 1, SPCL DES	EA	1.000 7058.000	1.000 .000 1.000	\$0.00	\$7,058.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01098720

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0066

Pay Period: 02/01/2025
to 02/28/2025

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1065	682-6120	CONDUIT, RIGID, 2 IN	LF	50.000	.000		
				12.000	120.000		
					120.000	\$1,440.00	\$1,440.00
5002	441-3999	CONCRETE V GUTTER	LF	.000	1,298.000		
				97.760	.000		
					1,298.000	\$0.00	\$126,892.48
		SA for V Gutter					
		Pay item added by SA					
5016	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	230.000		
				185.360	.000		
					230.000	\$0.00	\$42,632.80
		Sa for Traffic Control _R cuts Tara Blvd					
		Pay item added by SA					
9010	500-3002	CLASS AA CONCRETE	CY	.000	58.990		
				1384.910	.000		
					58.990	\$0.00	\$81,695.84
		CL AA CONCRETE - CULVERT					
		ITEM ADDED BY SA					
Category Amount:						\$5,940.00	\$264,219.12
Project Total Amount:						\$38,612.32	\$33,874,969.09