

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01098720

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0068

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

3.523MI.WIDE&RECONST.US19/41/SR3 @ TARA RD TO S.SR

Time Allowed:

1859 Days

Elapsed Calender Days:

1641 Days

Percent Time:

88.27

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

09/20/2019

Date Awarded:

09/20/2019

Date Contract Executed:

11/22/2019

Date Notice to Proceed:

11/22/2019

Date Work Began:

11/23/2019

Date Time Stopped:

05/19/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/23/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$36,083,943.80

Original Contract Amount \$23,649,095.68

Funds Available \$2,009,405.00

Percent Complete 94.43%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
722030-	\$36,083,943.80	\$23,649,095.68	\$2,009,405.00	94.43%	\$131,360.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01098720

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0068

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 722030- US 19/41/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 722030-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$34,074,538.80	\$33,931,764.09	\$142,774.71
Total Earnings	\$34,074,538.80	\$33,931,764.09	\$142,774.71
Stockpiled Materials	\$0.00	\$11,414.35	(\$11,414.35)
Gross Earnings	\$34,074,538.80	\$33,943,178.44	\$131,360.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,074,538.80	\$33,943,178.44	

Total Payable: **\$131,360.36**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01098720

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0068

Pay Period: 04/01/2025
to 04/30/2025

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0003	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	16,340.730		
				93.570	.000		
		Additional Leveling			16,340.730	\$0.00	\$1,529,002.11
Category Amount:						\$0.00	\$1,529,002.11
Category Number: 0050 TRAFFIC SIGNALS							
0005	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				75000.000	.100		
		1			1.000	\$7,500.00	\$75,000.00
0010	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				98000.000	.100		
		2			1.000	\$9,800.00	\$98,000.00
Category Amount:						\$17,300.00	\$173,000.00
Category Number: 0010 ROADWAY							
0011	935-3208	FIBER OPTIC CLOSURE, AERIAL (SEALED), 144 I EA		.000	6.000		
				1358.720	2.000		
		Fiber Optic Cables Underground Relocation			8.000	\$2,717.44	\$10,869.76
Category Amount:						\$2,717.44	\$10,869.76
Category Number: 0050 TRAFFIC SIGNALS							
0015	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				88000.000	.100		
		3			1.000	\$8,800.00	\$88,000.00
0020	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				83000.000	.100		
		4			1.000	\$8,300.00	\$83,000.00
0025	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				78000.000	.100		
		5			1.000	\$7,800.00	\$78,000.00
Category Amount:						\$24,900.00	\$249,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01098720

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0068

Pay Period: 04/01/2025
to 04/30/2025

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
009	935-1118	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF 4 FIBER		.000 3.130	9,496.000 14,168.000 23,664.000	\$44,345.84	\$74,068.32
		Fiber Optic Cables Underground Relocation					
Category Amount:						\$44,345.84	\$74,068.32
Category Number: 0020 PERMANENT EROSION CONTROL							
0165	700-6910	PERMANENT GRASSING	AC	42.000 875.000	18.591 .143 18.734	\$125.13	\$16,392.25
0170	700-7000	AGRICULTURAL LIME	TN	84.000 225.000	17.018 .240 17.258	\$54.00	\$3,883.05
0175	700-8000	FERTILIZER MIXED GRADE	TN	26.000 525.000	5.686 .050 5.736	\$26.25	\$3,011.40
Category Amount:						\$205.38	\$23,286.70
Category Number: 0010 ROADWAY							
0300	441-0104	CONC SIDEWALK, 4 IN	SY	21,900.000 27.520	22,674.720 .000 22,674.720	\$0.00	\$624,008.29
0309	500-3101	CLASS A CONCRETE	CY	55.000 1378.390	2.030 .000 2.030	\$0.00	\$2,798.13
Category Amount:						\$0.00	\$626,806.42
Category Number: 0080 DRAINAGE							
0380	668-1100	CATCH BASIN, GP 1	EA	216.000 3223.000	225.000 .000 225.000	\$0.00	\$725,175.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01098720

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0068

Pay Period: 04/01/2025
to 04/30/2025

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0385	668-2100	DROP INLET, GP 1	EA	95.000 1772.000	80.500 .000 80.500	\$0.00	\$142,646.00
Category Amount:						\$0.00	\$867,821.00
Category Number: 0010 ROADWAY							
0405	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		24,406.000 67.260	15,436.980 .000 15,436.980	\$0.00	\$1,038,291.27
0410	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40,437.000 68.600	52,418.780 .000 52,418.780	\$0.00	\$3,595,928.31
0430	641-1200	GUARDRAIL, TP W	LF	8,065.000 20.000	7,795.500 777.000 8,572.500	\$15,540.00	\$171,450.00
0435	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		14.000 3000.000	13.000 1.000 14.000	\$3,000.00	\$42,000.00
0440	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	14.000 1550.000	13.000 4.000 17.000	\$6,200.00	\$26,350.00
Category Amount:						\$24,740.00	\$4,874,019.58
Category Number: 0080 DRAINAGE							
0449	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.000 864.000	16.820 .000 16.820	\$0.00	\$14,532.48
0455	500-3200	CLASS B CONCRETE	CY	19.000 927.000	4.340 .000 4.340	\$0.00	\$4,023.18

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01098720

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0068

Pay Period: 04/01/2025
to 04/30/2025

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0080 DRAINAGE					
0460	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000	13.000		
				2171.000	.000		
					13.000	\$0.00	\$28,223.00
Category Amount:						\$0.00	\$46,778.66
Category Number:		0030 TEMPORARY EROSION CONTROL					
0485	716-2000	EROSION CONTROL MATS, SLOPES	SY	28,815.000	22,890.965		
				0.950	691.000		
					23,581.965	\$656.45	\$22,402.87
Category Amount:						\$656.45	\$22,402.87
Category Number:		0040 SIGNING AND MARKING					
0490	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		73,524.000	19,186.000		
				0.350	144.000		
					19,330.000	\$50.40	\$6,765.50
Category Amount:						\$50.40	\$6,765.50
Category Number:		0070 ITS					
0585	935-1117	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF		20,525.000	2,350.000		
		FIBER		1.900	4,168.000		
					6,518.000	\$7,919.20	\$12,384.20
0600	935-3402	FIBER OPTIC CLOSURE, FDC (RACK MOUNTED) EA		6.000	2.000		
				500.000	4.000		
					6.000	\$2,000.00	\$3,000.00
0605	935-4010	FIBER OPTIC SPLICE, FUSION	EA	226.000	521.000		
				30.000	415.000		
					936.000	\$12,450.00	\$28,080.00
Category Amount:						\$22,369.20	\$43,464.20

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01098720

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0068

Pay Period: 04/01/2025
to 04/30/2025

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0655	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		335.000	963.000		
				377.370	.000		
					963.000	\$.00	\$363,407.31
0680	441-0748	CONCRETE MEDIAN, 6 IN	SY	208.000	983.440		
				69.310	.000		
					983.440	\$.00	\$68,162.23
Category Amount:						\$0.00	\$431,569.54
Category Number: 0080		DRAINAGE					
0705	668-5000	JUNCTION BOX	EA	15.000	11.000		
				1933.000	.000		
					11.000	\$.00	\$21,263.00
Category Amount:						\$0.00	\$21,263.00
Category Number: 0010		ROADWAY					
0715	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		2,119.000	180.680		
		MATL & H LIME		98.410	.000		
					180.680	\$.00	\$17,780.72
0750	441-0300	CONC SPILLWAY, SPCL DES	EA	2.000	5.000		
				8361.680	.000		
					5.000	\$.00	\$41,808.40
0815	441-0108	CONC SIDEWALK, 8 IN	SY	1,710.000	2,081.510		
				63.070	.000		
					2,081.510	\$.00	\$131,280.84
Category Amount:						\$0.00	\$190,869.96
Category Number: 0080		DRAINAGE					
0855	668-2200	DROP INLET, GP 2	EA	1.000	3.500		
				2979.000	.000		
					3.500	\$.00	\$10,426.50

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01098720

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0068

Pay Period: 04/01/2025
to 04/30/2025

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0860	668-1200	CATCH BASIN, GP 2	EA	6.000 3968.000	3.500 .000 3.500	\$0.00	\$13,888.00
Category Amount:						\$0.00	\$24,314.50
Category Number: 0020 PERMANENT EROSION CONTROL							
0905	700-9300	SOD	SY	22,000.000 6.500	8,690.096 560.000 9,250.096	\$3,640.00	\$60,125.62
Category Amount:						\$3,640.00	\$60,125.62
Category Number: 0080 DRAINAGE							
0910	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA 18 IN	EA	11.000 18086.000	6.000 .000 6.000	\$0.00	\$108,516.00
Category Amount:						\$0.00	\$108,516.00
Category Number: 0010 ROADWAY							
0930	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	667.000 208.350	463.860 .000 463.860	\$0.00	\$96,645.23
1020	681-5115	LUMINAIRE BRACKET ARM, 15 FT ARM	EA	1.000 950.000	.000 1.000 1.000	\$950.00	\$950.00
1025	935-3201	FIBER OPTIC CLOSURE, AERIAL (SEALED), 6 FIE EA	EA	6.000 900.000	5.000 1.000 6.000	\$900.00	\$5,400.00
1035	668-2105	DROP INLET, GP 1, SPCL DES	EA	1.000 7058.000	1.000 .000 1.000	\$0.00	\$7,058.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: 01098720

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0068

Pay Period: 04/01/2025

to 04/30/2025

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
5002	441-3999	CONCRETE V GUTTER	LF	.000	1,298.000		
				97.760	.000		
					1,298.000	\$.00	\$126,892.48
		SA for V Gutter					
		Pay item added by SA					
5016	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	230.000		
				185.360	.000		
					230.000	\$.00	\$42,632.80
		Sa for Traffic Control _R cuts Tara Blvd					
		Pay item added by SA					
9010	500-3002	CLASS AA CONCRETE	CY	.000	58.990		
				1384.910	.000		
					58.990	\$.00	\$81,695.84
		CL AA CONCRETE - CULVERT					
		ITEM ADDED BY SA					
Category Amount:						\$1,850.00	\$361,274.35
Project Total Amount:						\$142,774.71	\$34,074,538.80