

Rpt-ID: RCPESPRJ

Georgia

Date: 09/20/2022

User: cmalone

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0037

Pay Period: 07/05/2022
to 07/05/2022

Contract Location:

US 29/SR 8/SR 316 AT US 29 BUS/SR 8/SR 53
ALSO INCLUDES CONSTRUCTION OF BRIDGE & APPROACH

Time Allowed: 856 Days

Elapsed Calendar Days: 856 Days

Percent Time: 100.00

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 11/22/2019

Date Awarded: 11/22/2019

Date Contract Executed: 02/10/2020

Date Notice to Proceed: 03/02/2020

Date Work Began: 03/12/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/05/2022

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$27,136,994.59

Original Contract Amount \$26,871,185.16

Funds Available \$1,636,242.46

Percent Complete 93.97%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008431	\$27,136,994.59	\$26,871,185.16	\$1,636,242.46	93.97%	\$69,227.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/20/2022

User: cmalone

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0037

Pay Period: 07/05/2022
to 07/05/2022

Project Number: 0008431 US 29/SR 8/SR 316 - INTERCHANGE CONSTR

Federal State Project Number: 0008431

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,500,752.13	\$25,431,524.31	\$69,227.82
Total Earnings	\$25,500,752.13	\$25,431,524.31	\$69,227.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,500,752.13	\$25,431,524.31	\$69,227.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,500,752.13	\$25,431,524.31	

Total Payable: **\$69,227.82**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/20/2022

User: cmalone

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0037

Pay Period: 07/05/2022
to 07/05/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0017	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000	.650		
				103300.000	.350		
		Field Engineers Office TP 3			1.000	\$36,155.00	\$103,300.00
0034	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		451.000	482.320		
				147.000	.000		
					482.320	\$0.00	\$70,901.04
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,021.000	693.230		
				97.250	.000		
					693.230	\$0.00	\$67,416.62
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,530.000	2,463.980		
				92.500	.000		
					2,463.980	\$0.00	\$227,918.15
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		3,372.000	827.770		
				90.500	.000		
					827.770	\$0.00	\$74,913.19
Category Amount:						\$36,155.00	\$544,449.00
Category Number: 0030 DRAINAGE							
0089	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	42.000	41.730		
				987.000	.000		
					41.730	\$0.00	\$41,187.51
Category Amount:						\$0.00	\$41,187.51
Category Number: 0050 TEMPORARY EROSION CONTROL							
0140	163-0240	MULCH	TN	1,370.000	1,125.313		
				198.000	19.146		
					1,144.459	\$3,790.91	\$226,602.88
0160	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,080.000	5,917.125		
				14.250	1,172.250		
					7,089.375	\$16,704.56	\$101,023.59

Rpt-ID: RCPEsprj

Georgia

Date: 09/20/2022

User: cmalone

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0037

Pay Period: 07/05/2022
to 07/05/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0210	167-1500	WATER QUALITY INSPECTIONS	MO	29.000 2790.000	27.000 2.000 29.000	\$5,580.00	\$80,910.00
Category Amount:						\$26,075.47	\$408,536.47
Category Number: 0010 ROADWAY							
0211	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 91.750	527.440 .000 527.440	\$0.00	\$48,392.62
		RECYL AC 12.5MM SP,GP2,BM&HL - TEMPORARY					
0216	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 89.750	1,368.500 .000 1,368.500	\$0.00	\$122,822.88
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL - TEMPORARY					
0217	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 81.450	1,006.480 .000 1,006.480	\$0.00	\$81,977.80
		Asphalt Pay Reduction 19MM at 90% Pay reduction report dated 5/2/22					
0218	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 85.980	853.650 .000 853.650	\$0.00	\$73,396.83
		Asphalt Pay reduction 19MM at 95% Report dated 5/3/22					
Category Amount:						\$0.00	\$326,590.13
Category Number: 0040 PERMANENT EROSION CONTROL							
0230	700-6910	PERMANENT GRASSING	AC	120.000 961.000	62.787 .539 63.326	\$517.98	\$60,856.29
0235	700-7000	AGRICULTURAL LIME	TN	162.000 187.000	6.590 .360 6.950	\$67.32	\$1,299.65
0240	700-8000	FERTILIZER MIXED GRADE	TN	24.000 641.000	15.010 .900 15.910	\$576.90	\$10,198.31

Rpt-ID: RCPESPRJ

Georgia

Date: 09/20/2022

User: cmalone

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0037

Pay Period: 07/05/2022
to 07/05/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 PERMANENT EROSION CONTROL							
0255	716-2000	EROSION CONTROL MATS, SLOPES	SY	76,262.000	135,892.753		
				0.850	2,607.000		
					138,499.753	\$2,215.95	\$117,724.79
Category Amount:						\$3,378.15	\$190,079.04
Category Number: 0010 ROADWAY							
0406	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	46.000	911.070		
				69.750	.000		
					911.070	\$0.00	\$63,547.13
0407	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2990.000	.000		
					2.000	\$0.00	\$5,980.00
0408	441-0303	CONC SPILLWAY, TP 3	EA	3.000	3.000		
				2460.000	.000		
					3.000	\$0.00	\$7,380.00
0409	441-3999	CONCRETE V GUTTER	LF	629.000	621.500		
				27.750	.000		
					621.500	\$0.00	\$17,246.63
0410	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	686.000	707.000		
				24.500	.000		
					707.000	\$0.00	\$17,321.50
0463	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	32,260.000	31,473.540		
				59.250	.000		
					31,473.540	\$0.00	\$1,864,807.25
0464	430-0200	PLAIN PC CONC PVMT, CL 1 CONC, 10 INCH THK	SY	4,659.000	6,683.750		
				91.250	.000		
					6,683.750	\$0.00	\$609,892.19

Rpt-ID: RCPESPRJ

Georgia

Date: 09/20/2022

User: cmalone

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0037

Pay Period: 07/05/2022
to 07/05/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0465	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		42,356.000 63.500	40,026.500 .000 40,026.500	\$0.00	\$2,541,682.75
Category Amount:						\$0.00	\$5,127,857.45
Category Number: 0030 DRAINAGE							
0550	668-1100	CATCH BASIN, GP 1	EA	1.000 3480.000	1.000 .000 1.000	\$0.00	\$3,480.00
0555	668-2100	DROP INLET, GP 1	EA	12.000 2390.000	10.000 .000 10.000	\$0.00	\$23,900.00
0565	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 3230.000	3.000 .000 3.000	\$0.00	\$9,690.00
0570	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000 5290.000	2.000 .000 2.000	\$0.00	\$10,580.00
Category Amount:						\$0.00	\$47,650.00
Category Number: 0010 ROADWAY							
0734	441-0004	CONC SLOPE PAV, 4 IN	SY	66.000 94.750	67.500 .000 67.500	\$0.00	\$6,395.63
0735	441-0006	CONC SLOPE PAV, 6 IN	SY	2,289.000 47.750	3,263.750 .000 3,263.750	\$0.00	\$155,844.06
Category Amount:						\$0.00	\$162,239.69

Rpt-ID: RCPESPRJ

Georgia

Date: 09/20/2022

User: cmalone

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0037

Pay Period: 07/05/2022
to 07/05/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER SR 53							
0745	500-2100	CONCRETE BARRIER	LF	433.000 114.000	432.900 .000 432.900	\$0.00	\$49,350.60
Category Amount:						\$0.00	\$49,350.60
Category Number: 0080 MSE WALLS							
0795	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	196.000 86.250	196.000 .000 196.000	\$0.00	\$16,905.00
0800	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	592.000 86.250	592.010 .000 592.010	\$0.00	\$51,060.86
0805	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	4,089.000 86.250	3,953.300 .000 3,953.300	\$0.00	\$340,972.13
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 2	SF	192.000 81.500	192.000 .000 192.000	\$0.00	\$15,648.00
0825	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2	SF	3,715.000 81.500	3,362.000 .000 3,362.000	\$0.00	\$274,003.00
0830	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 2	SF	198.000 81.500	198.000 .000 198.000	\$0.00	\$16,137.00
Category Amount:						\$0.00	\$714,725.99
Category Number: 0010 ROADWAY							
0885	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	496.000 112.000	511.500 .000 511.500	\$0.00	\$57,288.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/20/2022

User: cmalone

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0037

Pay Period: 07/05/2022
to 07/05/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0886	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	480.000 503.000	480.000 .000 480.000	\$0.00	\$241,440.00
Category Amount:						\$0.00	\$298,728.00
Category Number: 0110 SANITARY SEWER UTILITY RELOCATION							
0925	668-3300	SAN SEWER MANHOLE, TP 1	EA	2.000 2600.000	2.000 .000 2.000	\$0.00	\$5,200.00
Category Amount:						\$0.00	\$5,200.00
Category Number: 0160 BRIDGE NO. 1 - ALT 3							
1275	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 611800.000	1.000 .000 1.000	\$0.00	\$611,800.00
1280	500-3101	CLASS A CONCRETE	CY	130.000 922.000	130.000 .000 130.000	\$0.00	\$119,860.00
Category Amount:						\$0.00	\$731,660.00
Category Number: 0010 ROADWAY							
1310	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	854.000 190.000	852.000 .000 852.000	\$0.00	\$161,880.00
1315	456-2012	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		5.000 2080.000	1.892 1.740 3.632	\$3,619.20	\$7,554.56

Rpt-ID: RCPESPRJ

Georgia

Date: 09/20/2022

User: cmalone

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0037

Pay Period: 07/05/2022
to 07/05/2022

Project Number 0008431

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
206	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	305.040		
		TL & H LIME		82.660	.000		
					305.040	\$.00	\$25,214.61
		RECYL AC 25MM SP,GP1/2,BM&HL					
Category Amount:						\$3,619.20	\$194,649.17
Project Total Amount:						\$69,227.82	\$25,500,752.13