

Estimate Summary By Project

Contract ID: B3CBA1902093-0

Estimate Number: 0009

Pay Period: 02/01/2021

to 02/28/2021

Contract Location:
MT AIRY RD (CR 196) OVER OSSAHATCHIE CREEK.

Time Allowed: 305 **Days**
Elapsed Calender Days: 328 **Days**
Percent Time: 107.54

District: 3 **Area:** 02

Contractor:
MCCOY GRADING, INC.
450 CALLAWAY RD.

Date Let: 12/20/2019
Date Awarded: 12/20/2019
Date Contract Executed: 02/10/2020
Date Notice to Proceed: 03/02/2020
Date Work Began: 04/30/2020
Date Time Stopped: 01/23/2021
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2020

GREENVILLE GA 30222-3388
Phone: (706)672-2690

Escrow Agent:
Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$1,636,169.50
Original Contract Amount \$1,550,017.60
Funds Available \$31,189.58
Percent Complete 98.44%

Counties:
Harris

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015805	\$1,636,169.50	\$1,550,017.60	\$31,189.58	98.09%	\$7,398.78

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1902093-0

Estimate Number: 0009

Pay Period: 02/01/2021

to 02/28/2021

Project Number: 0015805 MT AIRY RD (CR 196) - CNST OF A BRIDGE

Federal State Project Number: 0015805

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,610,660.92	\$1,603,262.14	\$7,398.78
Total Earnings	\$1,610,660.92	\$1,603,262.14	\$7,398.78
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,610,660.92	\$1,603,262.14	\$7,398.78
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$5,681.00)	(\$5,681.00)	\$0.00
Total:	\$1,604,979.92	\$1,597,581.14	

Total Payable:	\$7,398.78
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B3CBA1902093-0

Estimate Number: 0009

Pay Period: 02/01/2021

to 02/28/2021

Project Number 0015805

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0255	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LF		2,100.000 0.640	.000 1,852.000 1,852.000	\$1,185.28	\$1,185.28
0260	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		2,100.000 0.640	.000 1,842.000 1,842.000	\$1,178.88	\$1,178.88
0510	167-1500	WATER QUALITY INSPECTIONS	MO	10.000 566.610	8.000 1.000 9.000	\$566.61	\$5,099.49
0615	433-1000	REINF CONC APPROACH SLAB	SY	220.000 150.100	220.000 .000 220.000	\$0.00	\$33,022.00
0680	402-3100	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN , INCL BITUM MATL & H LIME		274.000 96.000	243.910 .000 243.910	\$0.00	\$23,415.36
0685	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		295.000 90.000	207.840 .000 207.840	\$0.00	\$18,705.60
0690	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		442.000 83.000	330.310 .000 330.310	\$0.00	\$27,415.73
0725	636-2070	GALV STEEL POSTS, TP 7	LF	100.000 8.220	100.000 43.000 143.000	\$353.46	\$1,175.46
0735	210-0100	GRADING COMPLETE -	LS	1.000 160746.850	.950 .030 .980	\$4,822.41	\$157,531.91
0015805							

Estimate Summary By Project

Contract ID: B3CBA1902093-0

Estimate Number: 0009

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0015805

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0865	441-0304	CONC SPILLWAY, TP 4	EA	2.000 1441.940	2.000 .000 2.000	\$0.00	\$2,883.88
0875	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		48.000 282.880	287.090 .000 287.090	\$0.00	\$81,212.02
Category Amount:						\$8,106.64	\$352,825.61
Category Number: 0020 GGGG							
0880	500-2100	CONCRETE BARRIER	LF	476.000 59.830	476.000 .000 476.000	\$0.00	\$28,479.08
0885	500-3101	CLASS A CONCRETE	CY	61.000 1525.110	61.000 .000 61.000	\$0.00	\$93,031.71
0890	507-1024	PSC CORED SLAB BEAMS, 24 IN, BR NO - 1	LF	2,616.000 256.470	2,619.000 -2.760 2,616.240	\$-707.86	\$670,987.07
0935	547-2014	PILE ENCASMENT, 14 IN PILE	LF	91.000 151.810	93.500 .000 93.500	\$0.00	\$14,194.24
Category Amount:						\$-707.86	\$806,692.10
Project Total Amount:						\$7,398.78	\$1,610,660.92