

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2021

User: msnipes

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2001061-0

Estimate Number: 0013

Pay Period: 06/02/2021
to 06/30/2021

Contract Location:

SR 107/SR 112 - WIDENING & RCNS

Time Allowed: 415 Days

Elapsed Calender Days: 395 Days

Percent Time: 95.18

District: 4

Area: 02

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 01/17/2020

Date Awarded: 01/17/2020

Date Contract Executed: 05/20/2020

Date Notice to Proceed: 06/01/2020

Date Work Began: 06/11/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/30/2021

DUNCAN SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$3,795,650.42

Original Contract Amount \$3,492,624.53

Funds Available \$157,612.76

Percent Complete 95.85%

Counties:

Turner

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014123	\$3,795,650.42	\$3,492,624.53	\$157,612.76	95.85%	\$57,164.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2021

User: msnipes

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2001061-0

Estimate Number: 0013

Pay Period: 06/02/2021
to 06/30/2021

Project Number: 0014123 SR 107/SR 112 - WIDENING & RCNS

Federal State Project Number: 0014123

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,638,037.66	\$3,580,872.81	\$57,164.85
Total Earnings	\$3,638,037.66	\$3,580,872.81	\$57,164.85
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,638,037.66	\$3,580,872.81	\$57,164.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,638,037.66	\$3,580,872.81	

Total Payable: **\$57,164.85**

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2021

User: msnipes

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2001061-0

Estimate Number: 0013

Pay Period: 06/02/2021
to 06/30/2021

Project Number 0014123

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 95000.000	.650 .350 1.000	\$33,250.00	\$95,000.00
0040	402-1801	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		10.000 85.000	17.920 .000 17.920	\$0.00	\$1,523.20
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		805.000 90.000	2,083.540 .000 2,083.540	\$0.00	\$187,518.60
0050	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		1,794.000 83.000	1,791.540 .000 1,791.540	\$0.00	\$148,697.82
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,309.000 76.000	3,229.410 .000 3,229.410	\$0.00	\$245,435.16
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,268.000 77.000	3,996.680 .000 3,996.680	\$0.00	\$307,744.36
0075	441-0104	CONC SIDEWALK, 4 IN	SY	2,751.000 40.500	2,827.780 .000 2,827.780	\$0.00	\$114,525.09
0080	441-0108	CONC SIDEWALK, 8 IN	SY	63.000 59.500	30.000 .000 30.000	\$0.00	\$1,785.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2021

User: msnipes

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2001061-0

Estimate Number: 0013

Pay Period: 06/02/2021
to 06/30/2021

Project Number 0014123

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0090	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,332.000 19.000	4,944.000 .000 4,944.000	\$0.00	\$93,936.00
Category Amount:						\$33,250.00	\$1,196,165.23
Category Number: 0020 DRAINAGE							
0115	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000 3000.000	.000 1.000 1.000	\$3,000.00	\$3,000.00
0125	500-3002	CLASS AA CONCRETE	CY	141.000 1700.000	146.280 .000 146.280	\$0.00	\$248,676.00
0210	668-1100	CATCH BASIN, GP 1	EA	31.000 3000.000	34.000 .000 34.000	\$0.00	\$102,000.00
0220	668-2100	DROP INLET, GP 1	EA	1.000 2700.000	2.000 .000 2.000	\$0.00	\$5,400.00
Category Amount:						\$3,000.00	\$359,076.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0250	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	18.000 1200.000	6.750 2.250 9.000	\$2,700.00	\$10,800.00
0260	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	1,400.000 7.500	878.588 228.738 1,107.326	\$1,715.54	\$8,304.95
0265	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM RAW CHECK DAM	LF	1,260.000 4.750	42.900 14.300 57.200	\$67.93	\$271.70

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2021

User: msnipes

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2001061-0

Estimate Number: 0013

Pay Period: 06/02/2021
to 06/30/2021

Project Number 0014123

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0270	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		32.000 200.000	14.250 4.750 19.000	\$950.00	\$3,800.00
0320	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 300.000	12.000 1.000 13.000	\$300.00	\$3,900.00
0325	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	5,703.000 2.750	5,161.500 1,720.500 6,882.000	\$4,731.38	\$18,925.50
0330	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,620.000 3.750	2,619.000 440.000 3,059.000	\$1,650.00	\$11,471.25
Category Amount:						\$12,114.85	\$57,473.40
Category Number: 0010 ROADWAY							
1070	456-2012	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		.000 22000.000	.000 .020 .020	\$440.00	\$440.00
1075	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		.000 22000.000	.000 .380 .380	\$8,360.00	\$8,360.00
Category Amount:						\$8,800.00	\$8,800.00
Project Total Amount:						\$57,164.85	\$3,638,037.66