

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: C0005611

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0023

Pay Period: 04/01/2022
to 04/30/2022

Contract Location:

SR 20 @ E.I-575/SR 417 TO E.SCOTT RD

Time Allowed: 967 Days

Elapsed Calender Days: 699 Days

Percent Time: 72.29

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/20/2020

Date Awarded: 03/20/2020

Date Contract Executed: 05/08/2020

Date Notice to Proceed: 06/01/2020

Date Work Began: 06/01/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/23/2023

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$29,678,594.85

Original Contract Amount \$27,950,762.30

Funds Available \$14,523,366.44

Percent Complete 50.82%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009164	\$29,678,594.85	\$27,950,762.30	\$14,523,366.44	51.06%	\$1,063,028.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: C0005611

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0023

Pay Period: 04/01/2022
to 04/30/2022

Project Number: 0009164 SR 20 - WIDENING & RECONSTR

Federal State Project Number: 0009164

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,083,528.41	\$14,020,499.51	\$1,063,028.90
Total Earnings	\$15,083,528.41	\$14,020,499.51	\$1,063,028.90
Stockpiled Materials	\$71,700.00	\$71,700.00	\$0.00
Gross Earnings	\$15,155,228.41	\$14,092,199.51	\$1,063,028.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,155,228.41	\$14,092,199.51	

Total Payable: **\$1,063,028.90**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: C0005611

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0023

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	150-1000	TRAFFIC CONTROL -	LS	1.000	.686		
				697334.680	.039		
					.725	\$27,196.05	\$505,567.64
		0009164					
0025	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,000.000	90.500		
				65.000	14.000		
					104.500	\$910.00	\$6,792.50
0035	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.540		
				89250.000	.150		
					.690	\$13,387.50	\$61,582.50
0050	210-0100	GRADING COMPLETE -	LS	1.000	.696		
				6105098.190	.048		
					.744	\$293,044.71	\$4,542,193.05
		0009164					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	82,550.000	8,797.100		
				27.140	13,744.770		
					22,541.870	\$373,033.06	\$611,786.35
0077	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	415.890		
				104.720	.000		
					415.890	\$0.00	\$43,552.00
		TEMPORARY DETOUR					
0080	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T Y TN		480.000	10.220		
		L BITUM MATL & H LIME		98.670	.000		
					10.220	\$0.00	\$1,008.41
0085	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,770.000	20.250		
		TL & H LIME		66.620	.000		
					20.250	\$0.00	\$1,349.06
0087	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	2,295.590		
		TL & H LIME		65.870	.000		
					2,295.590	\$0.00	\$151,210.51
		TEMPORARY DETOUR					

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2022

User: C0005611

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0023

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		12,194.000 73.400	10.210 .000 10.210	\$0.00	\$749.41
0097	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME TEMPORARY DETOUR		.000 72.650	1,725.180 209.820 1,935.000	\$15,243.42	\$140,577.75
0175	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	600.000 481.810	248.510 .000 248.510	\$0.00	\$119,734.60
0180	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	150.000 227.500	4.000 .000 4.000	\$0.00	\$910.00
0190	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,456.000 48.320	3,925.000 320.000 4,245.000	\$15,462.40	\$205,118.40
0200	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,073.000 63.790	821.000 288.000 1,109.000	\$18,371.52	\$70,743.11
0290	600-0001	FLOWABLE FILL	CY	673.000 334.470	224.000 7.004 231.004	\$2,342.63	\$77,263.91
0380	668-1100	CATCH BASIN, GP 1	EA	65.000 2925.000	20.500 4.500 25.000	\$13,162.50	\$73,125.00
0390	668-2100	DROP INLET, GP 1	EA	60.000 2325.000	15.000 3.000 18.000	\$6,975.00	\$41,850.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2022

User: C0005611

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0023

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0400	668-4300	STORM SEWER MANHOLE, TP 1	EA	23.000 2325.000	10.750 .000 10.750	\$0.00	\$24,993.75
0420	668-6000	SPRING BOX	EA	1.000 3810.000	1.000 .000 1.000	\$0.00	\$3,810.00
0450	700-8000	FERTILIZER MIXED GRADE	TN	9.000 650.000	5.880 .150 6.030	\$97.50	\$3,919.50
0510	163-0232	TEMPORARY GRASSING	AC	5.000 500.000	19.555 .543 20.098	\$271.50	\$10,049.00
0515	163-0240	MULCH	TN	100.000 350.000	524.301 12.740 537.041	\$4,459.00	\$187,964.35
0520	163-0300	CONSTRUCTION EXIT	EA	26.000 2576.380	26.250 3.250 29.500	\$8,373.24	\$76,003.21
0535	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		250.000 20.790	187.500 90.000 277.500	\$1,871.10	\$5,769.23
0610	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		16,550.000 1.250	9,761.000 420.000 10,181.000	\$525.00	\$12,726.25
0620	165-0086	MAINTENANCE OF SILT CONTROL GATE, TP 2	EA	18.000 175.000	38.000 2.000 40.000	\$350.00	\$7,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: C0005611

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0023

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0625	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	8.000 175.000	16.000 3.000 19.000	\$525.00	\$3,325.00
0665	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	235.000 60.000	37.000 2.000 39.000	\$120.00	\$2,340.00
0675	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	19.000 371.730	42.000 2.000 44.000	\$743.46	\$16,356.12
0680	165-0111	MAINTENANCE OF STONE FILTER RING	EA	18.000 199.840	15.000 1.000 16.000	\$199.84	\$3,197.44
0685	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	380.000 18.590	1,176.000 90.000 1,266.000	\$1,673.10	\$23,534.94
0695	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 400.000	22.000 1.000 23.000	\$400.00	\$9,200.00
0705	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,100.000 2.900	28,118.500 145.500 28,264.000	\$421.95	\$81,965.60
Category Amount:						\$799,159.48	\$7,127,268.59
Category Number: 0020 MSE WALLS							
0900	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	243.000 57.860	.000 271.000 271.000	\$15,680.06	\$15,680.06

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2022

User: C0005611

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0023

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 MSE WALLS							
0905	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,372.000 57.860	.000 2,884.000 2,884.000	\$166,868.24	\$166,868.24
	8						
0910	627-1100	COPING A, WALL NO -	LF	81.000 106.630	.000 60.000 60.000	\$6,397.80	\$6,397.80
	8						
0915	627-1120	COPING B, WALL NO -	LF	152.000 270.440	.000 65.000 65.000	\$17,578.60	\$17,578.60
	8						
0920	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	183.000 78.310	110.000 .000 110.000	\$0.00	\$8,614.10
	9						
0925	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,694.000 78.310	1,537.000 .000 1,537.000	\$0.00	\$120,362.47
	9						
0930	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,315.000 78.310	1,702.000 .000 1,702.000	\$0.00	\$133,283.62
	9						
0935	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		5,519.000 78.310	9,180.000 .000 9,180.000	\$0.00	\$718,885.80
	9						
0940	627-1120	COPING B, WALL NO -	LF	365.000 268.710	205.000 205.000 410.000	\$55,085.55	\$110,171.10
	9						
Category Amount:						\$261,610.25	\$1,297,841.79

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2022

User: C0005611

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0023

Pay Period: 04/01/2022

to 04/30/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1155	500-3191	CLASS A CONCRETE, HES	CY	170.000 699.550	64.190 .000 64.190	\$0.00	\$44,904.11
52	210-0250	UNDERCUT EXCAVATION	CY	.000 7.500	.000 303.518 303.518	\$2,276.39	\$2,276.39
		Grading Complete - Undercut Excavation					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-2,485.350 -17.220 -2,502.570	\$-17.22	(\$2,502.57)
		(IN#1)					
Category Amount:						\$2,259.17	\$44,677.93
Project Total Amount:						\$1,063,028.90	\$15,083,528.41