

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2022

User: C0005905

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0018

Pay Period: 12/01/2021
to 12/31/2021

Contract Location:

INTERSECTION IMPROVEMENTS @ SR138/SR 54 @US 19/U

Time Allowed: 538 Days

Elapsed Calender Days: 569 Days

Percent Time: 105.76

District: 7

Area: 04

Contractor:

KNIGHT & ASSOCIATES, INC.
P. O. BOX 671496

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/11/2020

Date Notice to Proceed: 06/11/2020

Date Work Began: 07/14/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2021

MARIETTA GA 30006-0025

Phone: (404)254-3569

Escrow Agent:

Surety Co: HARCO NATIONAL INSURANCE CO.

Current Contract Amount \$3,046,765.30

Original Contract Amount \$2,939,920.50

Funds Available \$1,163,465.70

Percent Complete 62.21%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012833	\$3,046,765.30	\$2,939,920.50	\$1,163,465.70	61.81%	\$299,261.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2022

User: C0005905

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0018

Pay Period: 12/01/2021
to 12/31/2021

Project Number: 0012833 SR 138/SR 54 - INTERSECTION IMPROV

Federal State Project Number: 0012833

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,895,420.60	\$1,584,038.17	\$311,382.43
Total Earnings	\$1,895,420.60	\$1,584,038.17	\$311,382.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,895,420.60	\$1,584,038.17	\$311,382.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$12,121.00)	\$0.00	(\$12,121.00)
Total:	\$1,883,299.60	\$1,584,038.17	

Total Payable: **\$299,261.43**

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2022

User: C0005905

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0018

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0012833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.755		
				101000.000	.015		
					.770	\$1,515.00	\$77,770.00
		0012833					
0075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,900.000	.000		
				124.000	1,517.570		
					1,517.570	\$188,178.68	\$188,178.68
0085	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		900.000	.000		
				125.000	915.270		
					915.270	\$114,408.75	\$114,408.75
0095	413-0750	TACK COAT	GL	780.000	.000		
				5.000	516.000		
					516.000	\$2,580.00	\$2,580.00
0105	441-0104	CONC SIDEWALK, 4 IN	SY	1,500.000	1,931.670		
				33.000	.000		
					1,931.670	\$0.00	\$63,745.11
0110	441-0108	CONC SIDEWALK, 8 IN	SY	580.000	1,116.810		
				65.000	.000		
					1,116.810	\$0.00	\$72,592.65
0129	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	60.000	48.000		
				22.000	.000		
					48.000	\$0.00	\$1,056.00
0130	441-6218	CONC CURB & GUTTER, 8 IN X 24 IN, TP 4	LF	190.000	30.000		
				22.000	.000		
					30.000	\$0.00	\$660.00
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,300.000	5,088.000		
				16.000	.000		
					5,088.000	\$0.00	\$81,408.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2022

User: C0005905

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0018

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0012833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0149	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	130.000 450.000	133.830 .000 133.830	\$0.00	\$60,223.50
0150	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	60.000 250.000	1,014.141 18.000 1,032.141	\$4,500.00	\$258,035.25
0210	634-1200	RIGHT OF WAY MARKERS	EA	36.000 200.000	36.000 36.000 72.000	\$7,200.00	\$14,400.00
0330	668-1100	CATCH BASIN, GP 1	EA	16.000 2750.000	13.500 .000 13.500	\$0.00	\$37,125.00
0335	668-1200	CATCH BASIN, GP 2	EA	1.000 3000.000	1.000 .000 1.000	\$0.00	\$3,000.00
0345	668-2100	DROP INLET, GP 1	EA	10.000 2750.000	7.000 .000 7.000	\$0.00	\$19,250.00
0355	668-2200	DROP INLET, GP 2	EA	2.000 2750.000	1.000 .000 1.000	\$0.00	\$2,750.00
0365	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 2750.000	2.000 .000 2.000	\$0.00	\$5,500.00
0375	668-5000	JUNCTION BOX	EA	2.000 2500.000	2.000 .000 2.000	\$0.00	\$5,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2022

User: C0005905

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0018

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0012833

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0380	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIPE		4.000	3.000		
				1500.000	.000		
					3.000	\$.00	\$4,500.00
		18 IN					
0405	682-9950	DIRECTIONAL BORE -	LF	200.000	400.000		
				35.000	-200.000		
					200.000	\$-7,000.00	\$7,000.00
		7 IN					
Category Amount:						\$311,382.43	\$1,019,182.94
Project Total Amount:						\$311,382.43	\$1,895,420.60