

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0027

Pay Period: 11/19/2022

to 03/31/2023

Contract Location:

INTERSECTION IMPROVEMENTS @ SR138/SR 54 @US 19/U

Time Allowed: 825 **Days**
Elapsed Calender Days: 825 **Days**
Percent Time: 100.00

District: 7

Area: 04

Contractor:

KNIGHT & ASSOCIATES, INC.
P. O. BOX 671496

Date Let: 04/17/2020
Date Awarded: 04/17/2020
Date Contract Executed: 06/11/2020
Date Notice to Proceed: 06/11/2020
Date Work Began: 07/14/2020
Date Time Stopped: 09/13/2022
Date Accepted: 00/00/0000
Adjusted Completion Date: 09/13/2022

MARIETTA GA 30006-0025
Phone: (404)254-3569

Escrow Agent:

Surety Co: HARCO NATIONAL INSURANCE CO.

Current Contract Amount \$3,053,677.30
Original Contract Amount \$2,939,920.50
Funds Available \$2,671.92
Percent Complete 99.91%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012833	\$3,053,677.30	\$2,939,920.50	\$2,671.92	99.91%	\$139,339.30

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0027

Pay Period: 11/19/2022

to 03/31/2023

Project Number: 0012833 SR 138/SR 54 - INTERSECTION IMPROV

Federal State Project Number: 0012833

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,051,005.38	\$2,978,527.08	\$72,478.30
Total Earnings	\$3,051,005.38	\$2,978,527.08	\$72,478.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,051,005.38	\$2,978,527.08	\$72,478.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$66,861.00)	\$66,861.00
Total:	\$3,051,005.38	\$2,911,666.08	

Total Payable: \$139,339.30

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0027

Pay Period: 11/19/2022

to 03/31/2023

Project Number 0012833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,900.000 124.000	2,612.630 .000 2,612.630	\$0.00	\$323,966.12
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,530.000 116.000	698.200 .000 698.200	\$0.00	\$80,991.20
0085	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		900.000 125.000	915.270 148.780 1,064.050	\$18,597.50	\$133,006.25
0090	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		2,250.000 140.000	.000 375.220 375.220	\$52,530.80	\$52,530.80
0095	413-0750	TACK COAT	GL	780.000 5.000	1,056.000 270.000 1,326.000	\$1,350.00	\$6,630.00
0105	441-0104	CONC SIDEWALK, 4 IN	SY	1,500.000 33.000	2,001.110 .000 2,001.110	\$0.00	\$66,036.63
0110	441-0108	CONC SIDEWALK, 8 IN	SY	580.000 65.000	1,367.370 .000 1,367.370	\$0.00	\$88,879.05
0129	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	60.000 22.000	48.000 .000 48.000	\$0.00	\$1,056.00
0130	441-6218	CONC CURB & GUTTER, 8 IN X 24 IN, TP 4	LF	190.000 22.000	140.000 .000 140.000	\$0.00	\$3,080.00

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0027

Pay Period: 11/19/2022

to 03/31/2023

Project Number 0012833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,300.000 16.000	5,373.000 .000 5,373.000	\$0.00	\$85,968.00
0149	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	130.000 450.000	133.830 .000 133.830	\$0.00	\$60,223.50
0150	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	60.000 250.000	1,535.470 .000 1,535.470	\$0.00	\$383,867.50
0330	668-1100	CATCH BASIN, GP 1	EA	16.000 2750.000	13.500 .000 13.500	\$0.00	\$37,125.00
0335	668-1200	CATCH BASIN, GP 2	EA	1.000 3000.000	1.000 .000 1.000	\$0.00	\$3,000.00
0345	668-2100	DROP INLET, GP 1	EA	10.000 2750.000	10.000 .000 10.000	\$0.00	\$27,500.00
0355	668-2200	DROP INLET, GP 2	EA	2.000 2750.000	1.000 .000 1.000	\$0.00	\$2,750.00
0365	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 2750.000	2.000 .000 2.000	\$0.00	\$5,500.00
0375	668-5000	JUNCTION BOX	EA	2.000 2500.000	2.000 .000 2.000	\$0.00	\$5,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/10/2023

User: C0005905

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0027

Pay Period: 11/19/2022
to 03/31/2023

Project Number 0012833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0380	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA		4.000	3.000		
				1500.000	.000		
		18 IN			3.000	\$.00	\$4,500.00
Category Amount:						\$72,478.30	\$1,371,610.05
Project Total Amount:						\$72,478.30	\$3,051,005.38