

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: C0005905

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 09/30/2025

Contract Location:

INTERSECTION IMPROVEMENTS @ SR138/SR 54 @US 19/U

Time Allowed:

825 Days

Elapsed Calender Days:

825 Days

Percent Time:

100.00

District: 7

Area: 04

Contractor:

KNIGHT & ASSOCIATES, INC.
4042543269

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/11/2020

Date Notice to Proceed:

06/11/2020

Date Work Began:

07/14/2020

Date Time Stopped:

09/13/2022

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/13/2022

ATLANTA

GA 30331

Phone: (678)254-3269

Escrow Agent:

Surety Co: HARCO NATIONAL INSURANCE CO.

Current Contract Amount \$3,918,869.31

Original Contract Amount \$2,939,920.50

Funds Available \$303,420.33

Percent Complete 92.26%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012833	\$3,918,869.31	\$2,939,920.50	\$303,420.33	92.26%	\$19,437.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: C0005905

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 09/30/2025

Project Number: 0012833 SR 138/SR 54 - INTERSECTION IMPROV

Federal State Project Number: 0012833

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,615,448.98	\$3,596,011.48	\$19,437.50
Total Earnings	\$3,615,448.98	\$3,596,011.48	\$19,437.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,615,448.98	\$3,596,011.48	\$19,437.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,615,448.98	\$3,596,011.48	

Total Payable: **\$19,437.50**

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: C0005905

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 09/30/2025

Project Number 0012833

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0020	163-0300	CONSTRUCTION EXIT	EA	1.000	.750		
				1750.000	.250		
					1.000	\$437.50	\$1,750.00
0075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,900.000	2,612.630		
				124.000	.000		
					2,612.630	\$.00	\$323,966.12
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,530.000	698.200		
		TL & H LIME		116.000	.000		
					698.200	\$.00	\$80,991.20
0085	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		900.000	1,084.120		
		L & H LIME		125.000	.000		
					1,084.120	\$.00	\$135,515.00
0105	441-0104	CONC SIDEWALK, 4 IN	SY	1,500.000	2,001.110		
				33.000	.000		
					2,001.110	\$.00	\$66,036.63
0110	441-0108	CONC SIDEWALK, 8 IN	SY	580.000	1,367.370		
				65.000	.000		
					1,367.370	\$.00	\$88,879.05
0129	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	60.000	48.000		
				22.000	.000		
					48.000	\$.00	\$1,056.00
0130	441-6218	CONC CURB & GUTTER, 8 IN X 24 IN, TP 4	LF	190.000	140.000		
				22.000	.000		
					140.000	\$.00	\$3,080.00
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,300.000	5,373.000		
				16.000	.000		
					5,373.000	\$.00	\$85,968.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: C0005905

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 09/30/2025

Project Number 0012833

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0149	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	130.000	133.830		
				450.000	.000		
					133.830	\$.00	\$60,223.50
0150	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	60.000	1,535.470		
				250.000	.000		
					1,535.470	\$.00	\$383,867.50
0255	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.800		
				95000.000	.200		
					1.000	\$19,000.00	\$95,000.00
		1					
0330	668-1100	CATCH BASIN, GP 1	EA	16.000	16.000		
				2750.000	.000		
					16.000	\$.00	\$44,000.00
0335	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				3000.000	.000		
					1.000	\$.00	\$3,000.00
0345	668-2100	DROP INLET, GP 1	EA	10.000	10.000		
				2750.000	.000		
					10.000	\$.00	\$27,500.00
0355	668-2200	DROP INLET, GP 2	EA	2.000	1.000		
				2750.000	.000		
					1.000	\$.00	\$2,750.00
0365	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000	2.000		
				2750.000	.000		
					2.000	\$.00	\$5,500.00
0375	668-5000	JUNCTION BOX	EA	2.000	2.000		
				2500.000	.000		
					2.000	\$.00	\$5,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: C0005905

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 09/30/2025

Project Number 0012833

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0380	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA		4.000	3.000		
				1500.000	.000		
					3.000	\$.00	\$4,500.00
		18 IN					
Category Amount:						\$19,437.50	\$1,418,583.00
Project Total Amount:						\$19,437.50	\$3,615,448.98