

Estimate Summary By Project

Contract ID: B3CBA2001463-0

Estimate Number: 0002

Pay Period: 08/12/2020

to 08/12/2020

Contract Location:

I-185/SR 411 SOUTHBOUND OFF RAMP AT SR 22 SPUR.

Time Allowed: 318 **Days**
Elapsed Calender Days: 87 **Days**
Percent Time: 27.36

District: 3

Area: 02

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 04/17/2020
Date Awarded: 04/17/2020
Date Contract Executed: 05/18/2020
Date Notice to Proceed: 05/18/2020
Date Work Began: 07/20/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/31/2021

NEWNAN GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE COMPANY

Current Contract Amount \$512,741.80
Original Contract Amount \$512,741.80
Funds Available \$474,761.50
Percent Complete 7.41%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015920	\$512,741.80	\$512,741.80	\$474,761.50	7.41%	\$20,452.83

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA2001463-0

Estimate Number: 0002

Pay Period: 08/12/2020

to 08/12/2020

Project Number: 0015920 I-185/SR 411 - CNST ADD'L LANE

Federal State Project Number: 0015920

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$37,980.30	\$17,527.47	\$20,452.83
Total Earnings	\$37,980.30	\$17,527.47	\$20,452.83
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$37,980.30	\$17,527.47	\$20,452.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$37,980.30	\$17,527.47	

Total Payable:	\$20,452.83
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3CBA2001463-0

Estimate Number: 0002

Pay Period: 08/12/2020

to 08/12/2020

Project Number 0015920

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	210-0100	GRADING COMPLETE -	LS	1.000 75419.290	.000 .180 .180	\$13,575.47	\$13,575.47
		0015920					
0125	668-2100	DROP INLET, GP 1	EA	2.000 2341.520	.000 1.000 1.000	\$2,341.52	\$2,341.52
0130	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	4.000 215.270	.000 4.000 4.000	\$861.08	\$861.08
0175	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,080.000 5.420	.000 678.000 678.000	\$3,674.76	\$3,674.76
Category Amount:						\$20,452.83	\$20,452.83
Project Total Amount:						\$20,452.83	\$37,980.30