

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed: 1181 Days

Elapsed Calender Days: 575 Days

Percent Time: 48.69

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 03/25/2021

Date Notice to Proceed: 04/05/2021

Date Work Began: 04/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/28/2024

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$34,499,511.88

Original Contract Amount \$33,697,447.45

Funds Available \$23,356,998.51

Percent Complete 30.32%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$21,987,580.20	\$21,464,654.55	\$15,073,802.66	31.44%	\$330,851.48
721790-	\$12,511,931.68	\$12,232,792.90	\$8,283,195.86	33.80%	\$447,151.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,495,214.36	\$6,164,362.88	\$330,851.48
Total Earnings	\$6,495,214.36	\$6,164,362.88	\$330,851.48
Stockpiled Materials	\$418,563.18	\$418,563.18	\$0.00
Gross Earnings	\$6,913,777.54	\$6,582,926.06	\$330,851.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,913,777.54	\$6,582,926.06	

Total Payable: **\$330,851.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,965,959.08	\$3,467,837.45	\$498,121.63
Total Earnings	\$3,965,959.08	\$3,467,837.45	\$498,121.63
Stockpiled Materials	\$262,776.74	\$313,747.00	(\$50,970.26)
Gross Earnings	\$4,228,735.82	\$3,781,584.45	\$447,151.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,228,735.82	\$3,781,584.45	

Total Payable: **\$447,151.37**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000	.372		
				2646474.000	.003		
					.375	\$7,939.42	\$992,427.75
		721780-					
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.538		
				711256.000	.011		
					.549	\$7,823.82	\$390,479.54
		721780-					
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	209.000		
				198.850	100.000		
					309.000	\$19,885.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0053	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,808.000	2,281.730		
				45.000	319.720		
					2,601.450	\$14,387.40	\$117,065.25
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	7.212		
				230.000	7.010		
					14.222	\$1,612.30	\$3,271.06
Category Amount:						\$51,647.94	\$1,564,688.25
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0099	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	250.000	504.036		
				450.000	77.607		
					581.643	\$34,923.15	\$261,739.35
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	288.500		
				315.000	40.000		
					328.500	\$12,600.00	\$103,477.50

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000 430.000	30.000 80.000 110.000	\$34,400.00	\$47,300.00
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000 16.000	1,938.000 .000 1,938.000	\$0.00	\$31,008.00
Category Amount:						\$81,923.15	\$443,524.85
Category Number: 0200 DRAINAGE							
0179	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,763.000 69.000	5,869.000 523.000 6,392.000	\$36,087.00	\$441,048.00
0184	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,433.000 79.000	1,124.000 44.000 1,168.000	\$3,476.00	\$92,272.00
Category Amount:						\$39,563.00	\$533,320.00
Category Number: 0100 ROADWAY							
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000 5170.000	5.000 .000 5.000	\$0.00	\$25,850.00
CHANGE ORDER TO RECONSTRUCT WALL #39							
0421	615-1100	DIRECTIONAL BORE PIPE -	LF	.000 31.500	.000 45.000 45.000	\$1,417.50	\$1,417.50
DIRECTIONAL BORE PIPE-9 IN DIRECTIONAL BORE PIPE-9 IN							
Category Amount:						\$1,417.50	\$27,267.50
Category Number: 0400 EROSION CONTROL							
0589	163-0240	MULCH	TN	54.000 400.000	95.953 1.640 97.593	\$656.00	\$39,037.20

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 EROSION CONTROL							
0609	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,000.000 15.000	315.000 39.750 354.750	\$596.25	\$5,321.25
0614	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	23,780.000 2.500	12,290.250 37.500 12,327.750	\$93.75	\$30,819.38
0619	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,890.000 0.500	14,701.000 890.000 15,591.000	\$445.00	\$7,795.50
0643	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		240.000 200.000	67.500 14.250 81.750	\$2,850.00	\$16,350.00
0653	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	240.000 50.000	40.000 1.000 41.000	\$50.00	\$2,050.00
0673	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 350.000	18.000 1.000 19.000	\$350.00	\$6,650.00
Category Amount:						\$5,041.00	\$108,023.33
Category Number: 0100 ROADWAY							
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000 550.000	584.000 .000 584.000	\$.00	\$321,200.00
Category Amount:						\$0.00	\$321,200.00
Category Number: 0200 DRAINAGE							
0838	668-1100	CATCH BASIN, GP 1	EA	65.000 3400.000	36.000 2.000 38.000	\$6,800.00	\$129,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 DRAINAGE							
0848	668-2100	DROP INLET, GP 1	EA	83.000 3700.000	23.000 13.000 36.000	\$48,100.00	\$133,200.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000 2200.000	11.000 2.000 13.000	\$4,400.00	\$28,600.00
Category Amount:						\$59,300.00	\$291,000.00
Category Number: 0100 ROADWAY							
1143	210-0100	GRADING COMPLETE -	LS	1.000 2962963.000	.372 .003 .375	\$8,888.89	\$1,111,111.13
		721790-					
1323	660-2042	SEWER LATERAL, 4 IN	LF	180.000 35.000	203.000 40.000 243.000	\$1,400.00	\$8,505.00
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5100.000	1.000 .000 1.000	\$0.00	\$5,100.00
1423	670-2005	BLOW-OFF ASSEMBLY, COMPLETE	EA	4.000 1850.000	2.000 1.000 3.000	\$1,850.00	\$5,550.00
1443	670-2500	INSERTION VALVE -	EA	2.000 25000.000	1.000 2.000 3.000	\$50,000.00	\$75,000.00
		12 IN					
1453	670-2080	GATE VALVE, 8 IN	EA	10.000 1400.000	13.000 1.000 14.000	\$1,400.00	\$19,600.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
1463	670-2120	GATE VALVE, 12 IN	EA	20.000	16.000		
				2400.000	2.000		
					18.000	\$4,800.00	\$43,200.00
1508	670-3129	TAPPING SLEEVE & VALVE ASSEMBLY, 12 IN X 1 EA		12.000	2.000		
				7700.000	2.000		
					4.000	\$15,400.00	\$30,800.00
1618	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	570.000	1,018.282		
				30.000	274.000		
					1,292.282	\$8,220.00	\$38,768.46
Category Amount:						\$91,958.89	\$1,337,634.59
Project Total Amount:						\$330,851.48	\$6,495,214.36

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.534		
				775210.000	.018		
					.552	\$13,953.78	\$427,915.92
		721790-					
0054	310-1101	GR AGGR BASE CRS, INCL MATL	TN	16,639.000	5,004.220		
				45.000	1,470.260		
					6,474.480	\$66,161.70	\$291,351.60
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	63.505		
				230.000	4.860		
					68.365	\$1,117.80	\$15,723.95
0100	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	230.000	437.710		
				450.000	.000		
					437.710	\$.00	\$196,969.50
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000	1,552.160		
				315.000	20.000		
					1,572.160	\$6,300.00	\$495,230.40
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000	.000		
				430.000	60.000		
					60.000	\$25,800.00	\$25,800.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	2,048.060		
				47.000	.000		
					2,048.060	\$.00	\$96,258.82
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	4,316.140		
				16.000	1,118.000		
					5,434.140	\$17,888.00	\$86,946.24
0410	615-1100	DIRECTIONAL BORE PIPE -	LF	.000	.000		
				11.000	1,544.000		
					1,544.000	\$16,984.00	\$16,984.00
		DIRECTIONAL BORE PIPE 3-IN					
		Added Quantity					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0420	615-1100	DIRECTIONAL BORE PIPE -	LF	.000 25.000	535.000 901.000 1,436.000	\$22,525.00	\$35,900.00
		DIRECTIONAL BORE PIPE 7-IN ADDED QUANTITY					
Category Amount:						\$170,730.28	\$1,689,080.43
Category Number: 0400 EROSION CONTROL							
0560	163-0240	MULCH	TN	36.000 400.000	103.234 1.640 104.874	\$656.00	\$41,949.60
0590	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,375.000 0.500	14,919.000 1,254.000 16,173.000	\$627.00	\$8,086.50
0600	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		212.000 200.000	56.250 1.500 57.750	\$300.00	\$11,550.00
0605	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	212.000 50.000	127.000 17.000 144.000	\$850.00	\$7,200.00
0615	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 350.000	18.000 1.000 19.000	\$350.00	\$6,650.00
Category Amount:						\$2,783.00	\$75,436.10
Category Number: 0700 SIGNALS							
0700	615-1100	DIRECTIONAL BORE PIPE -	LF	635.000 11.000	.000 635.000 635.000	\$6,985.00	\$6,985.00
		3 IN					
0746	647-2160	PULL BOX, PB-6	EA	19.000 1200.000	1.000 3.000 4.000	\$3,600.00	\$4,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0700 SIGNALS							
0751	647-2170	PULL BOX, PB-7	EA	13.000 1400.000	2.000 1.000 3.000	\$1,400.00	\$4,200.00
Category Amount:						\$11,985.00	\$15,985.00
Category Number: 0200 DRAINAGE							
0831	668-1100	CATCH BASIN, GP 1	EA	78.000 3400.000	63.000 .000 63.000	\$0.00	\$214,200.00
0841	668-2100	DROP INLET, GP 1	EA	40.000 3700.000	7.000 .000 7.000	\$0.00	\$25,900.00
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000 2200.000	9.000 .000 9.000	\$0.00	\$19,800.00
Category Amount:						\$0.00	\$259,900.00
Category Number: 0700 SIGNALS							
0906	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	29,185.000 3.000	5,061.000 4,731.000 9,792.000	\$14,193.00	\$29,376.00
Category Amount:						\$14,193.00	\$29,376.00
Category Number: 0100 ROADWAY							
1002	670-4520	CONCRETE THRUST COLLAR, 12 IN PIPE	EA	.000 2343.900	4.000 2.000 6.000	\$4,687.80	\$14,063.40
		CHANGE ORDER TO ADD CONCRETE THRUST COLLAR, 12" PIPE					
Category Amount:						\$4,687.80	\$14,063.40

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1000 LIGHTING							
1027	681-4350	LIGHTING STD, 35 FT MH, 8 FT ARM	EA	.000 4916.980	.000 22.000 22.000	\$108,173.56	\$108,173.56
		Price Adjustment					
1042	681-6375	LUMINAIRE, TP 4, LED	EA	.000 684.150	.000 22.000 22.000	\$15,051.30	\$15,051.30
		Price Adjustment					
Category Amount:						\$123,224.86	\$123,224.86
Category Number: 0100 ROADWAY							
1231	610-2370	REMOVE WATER MAIN, 8 IN	LF	100.000 20.000	120.000 130.000 250.000	\$2,600.00	\$5,000.00
1331	670-1060	WATER MAIN, 6 IN	LF	50.000 89.000	86.000 15.000 101.000	\$1,335.00	\$8,989.00
1336	670-1080	WATER MAIN, 8 IN	LF	3,355.000 95.000	829.000 593.000 1,422.000	\$56,335.00	\$135,090.00
1346	670-1120	WATER MAIN, 12 IN	LF	3,061.000 110.000	2,302.000 384.000 2,686.000	\$42,240.00	\$295,460.00
1351	670-1490	CUT AND CAP EXISTING WATER MAIN	EA	3.000 2000.000	3.000 2.000 5.000	\$4,000.00	\$10,000.00
1376	670-2005	BLOW-OFF ASSEMBLY, COMPLETE	EA	1.000 1850.000	.000 1.000 1.000	\$1,850.00	\$1,850.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1406	670-2080	GATE VALVE, 8 IN	EA	17.000 1400.000	7.000 2.000 9.000	\$2,800.00	\$12,600.00
1416	670-2120	GATE VALVE, 12 IN	EA	22.000 2400.000	8.000 4.000 12.000	\$9,600.00	\$28,800.00
1421	670-2700	ABANDONMENT OF WATER VALVES	EA	6.000 240.000	4.000 2.000 6.000	\$480.00	\$1,440.00
1451	670-3127	TAPPING SLEEVE & VALVE ASSEMBLY, 12 IN X 8 EA		1.000 5600.000	4.000 2.000 6.000	\$11,200.00	\$33,600.00
1466	670-4000	FIRE HYDRANT	EA	19.000 5100.000	18.000 3.000 21.000	\$15,300.00	\$107,100.00
1501	670-9245	STEEL CASING, 12 IN , 0.310 IN THK	LF	400.000 170.000	60.000 40.000 100.000	\$6,800.00	\$17,000.00
1506	670-9260	STEEL CASING, 18 IN , 0.350 IN THK	LF	234.000 210.000	140.000 65.000 205.000	\$13,650.00	\$43,050.00
1516	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	8.000 680.000	2.000 1.000 3.000	\$680.00	\$2,040.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2022

User: c0006725

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0019

Pay Period: 10/01/2022
to 10/31/2022

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1566	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	430.000	888.560		
				30.000	54.923		
					943.483	\$1,647.69	\$28,304.49
Category Amount:						\$170,517.69	\$730,323.49
Project Total Amount:						\$498,121.63	\$3,965,959.08