

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed:

1181 Days

Elapsed Calender Days:

848 Days

Percent Time:

71.80

District: 7

Area: 02

Contractor:

CMES, INC.

3900 Steve Reynolds Blvd

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

03/25/2021

Date Notice to Proceed:

04/05/2021

Date Work Began:

04/15/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/28/2024

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$35,608,106.68

Original Contract Amount \$33,697,447.45

Funds Available \$18,671,852.42

Percent Complete 46.05%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$21,987,580.20	\$21,464,654.55	\$12,479,818.49	43.24%	\$338,518.74
721790-	\$13,620,526.48	\$12,232,792.90	\$6,192,033.94	54.54%	\$513,433.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$9,164,859.90	\$8,796,222.37	\$368,637.53
Total Earnings	\$9,164,859.90	\$8,796,222.37	\$368,637.53
Stockpiled Materials	\$342,901.81	\$373,020.60	(\$30,118.79)
Gross Earnings	\$9,507,761.71	\$9,169,242.97	\$338,518.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,507,761.71	\$9,169,242.97	

Total Payable: \$338,518.74

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,232,347.32	\$6,695,745.20	\$536,602.12
Total Earnings	\$7,232,347.32	\$6,695,745.20	\$536,602.12
Stockpiled Materials	\$196,145.22	\$219,313.52	(\$23,168.30)
Gross Earnings	\$7,428,492.54	\$6,915,058.72	\$513,433.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,428,492.54	\$6,915,058.72	

Total Payable: **\$513,433.82**

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023

to 07/31/2023

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000	.532		
				2646474.000	.030		
					.562	\$79,394.22	\$1,487,318.39
		721780-					
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.648		
				711256.000	.019		
					.667	\$13,513.86	\$474,407.75
		721780-					
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	309.000		
				198.850	.000		
					309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	25.710		
				230.000	.000		
					25.710	\$0.00	\$5,913.30
Category Amount:						\$92,908.08	\$2,029,084.09
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0099	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	250.000	733.200		
				450.000	.000		
					733.200	\$0.00	\$329,940.00
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	914.000		
				315.000	.000		
					914.000	\$0.00	\$287,910.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000	312.000		
				430.000	.000		
					312.000	\$0.00	\$134,160.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0124	318-3000	AGGR SURF CRS	TN	2,000.000 22.000	1,059.885 134.560 1,194.445	\$2,960.32	\$26,277.79
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000 14.000	955.250 .000 955.250	\$0.00	\$13,373.50
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000 16.000	1,938.000 .000 1,938.000	\$0.00	\$31,008.00
Category Amount:						\$2,960.32	\$822,669.29
Category Number: 0200 DRAINAGE							
0179	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,763.000 69.000	7,140.000 393.000 7,533.000	\$27,117.00	\$519,777.00
Category Amount:						\$27,117.00	\$519,777.00
Category Number: 0100 ROADWAY							
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000 5170.000	5.000 .000 5.000	\$0.00	\$25,850.00
CHANGE ORDER TO RECONSTRUCT WALL #39							
Category Amount:						\$0.00	\$25,850.00
Category Number: 0400 EROSION CONTROL							
0589	163-0240	MULCH	TN	54.000 400.000	116.595 1.773 118.368	\$709.20	\$47,347.20
0609	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,000.000 15.000	369.750 11.250 381.000	\$168.75	\$5,715.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0400		EROSION CONTROL					
0619	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,890.000	22,328.000		
				0.500	56.000		
					22,384.000	\$28.00	\$11,192.00
0643	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		240.000	99.000		
				200.000	2.250		
					101.250	\$450.00	\$20,250.00
0673	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	27.000		
				350.000	1.000		
					28.000	\$350.00	\$9,800.00
Category Amount:						\$1,705.95	\$94,304.20
Category Number: 0100		ROADWAY					
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	584.000		
				550.000	.000		
					584.000	\$0.00	\$321,200.00
Category Amount:						\$0.00	\$321,200.00
Category Number: 0200		DRAINAGE					
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	44.000		
				3400.000	.000		
					44.000	\$0.00	\$149,600.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	43.000		
				3700.000	4.000		
					47.000	\$14,800.00	\$173,900.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000	19.000		
				2200.000	.000		
					19.000	\$0.00	\$41,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 DRAINAGE							
0868	668-5000	JUNCTION BOX	EA	4.000 3300.000	1.000 .000 1.000	\$0.00	\$3,300.00
Category Amount:						\$14,800.00	\$368,600.00
Category Number: 1000 LIGHITNG							
1026	681-4350	LIGHTING STD, 35 FT MH, 8 FT ARM	EA	.000 4916.980	.000 13.000 13.000	\$63,920.74	\$63,920.74
		Price Adjustment					
1041	681-6375	LUMINAIRE, TP 4, LED	EA	.000 684.150	.000 7.000 7.000	\$4,789.05	\$4,789.05
		Price Adjustment					
Category Amount:						\$68,709.79	\$68,709.79
Category Number: 0100 ROADWAY							
1143	210-0100	GRADING COMPLETE -	LS	1.000 2962963.000	.532 .030 .562	\$88,888.89	\$1,665,185.21
		721790-					
1293	610-2370	REMOVE WATER MAIN, 8 IN	LF	100.000 20.000	105.000 437.000 542.000	\$8,740.00	\$10,840.00
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5100.000	2.000 .000 2.000	\$0.00	\$10,200.00
1348	670-0800	WATER METER -	EA	40.000 500.000	51.000 9.000 60.000	\$4,500.00	\$30,000.00
		3/4 IN					
1353	670-0801	WATER METER, 1 IN	EA	15.000 650.000	44.000 -38.000 6.000	\$-24,700.00	\$3,900.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100	ROADWAY					
1383	670-1080	WATER MAIN, 8 IN	LF	3,238.000	4,417.000		
				95.000	143.000		
					4,560.000	\$13,585.00	\$433,200.00
1433	670-2500	INSERTION VALVE -	EA	2.000	1.000		
				14500.000	1.000		
		8 IN			2.000	\$14,500.00	\$29,000.00
1443	670-2500	INSERTION VALVE -	EA	2.000	3.000		
				25000.000	1.000		
		12 IN			4.000	\$25,000.00	\$100,000.00
1453	670-2080	GATE VALVE, 8 IN	EA	10.000	14.000		
				1400.000	4.000		
					18.000	\$5,600.00	\$25,200.00
1523	670-5010	WATER SERVICE LINE, 1 IN	LF	250.000	131.000		
				45.000	42.500		
					173.500	\$1,912.50	\$7,807.50
1538	670-5620	WATER SERVICE LINE, 3/4 IN	LF	800.000	1,350.500		
				40.000	49.500		
					1,400.000	\$1,980.00	\$56,000.00
1553	670-9900	REMOVE EXIST WATER METER, INCL BOX	EA	93.000	70.000		
				210.000	11.000		
					81.000	\$2,310.00	\$17,010.00
1558	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	26.000	16.000		
				680.000	3.000		
					19.000	\$2,040.00	\$12,920.00
1578	670-0800	WATER METER -	EA	7.000	.000		
				15000.000	1.000		
		8 IN			1.000	\$15,000.00	\$15,000.00

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
1618	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	570.000	1,529.265		
				30.000	36.000		
					1,565.265	\$1,080.00	\$46,957.95
Category Amount:						\$160,436.39	\$2,463,220.66
Project Total Amount:						\$368,637.53	\$9,164,859.90

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023

to 07/31/2023

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.681		
				775210.000	.077		
					.758	\$59,691.17	\$587,609.18
		721790-					
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		537.000	5,652.830		
				107.000	295.900		
					5,948.730	\$31,661.30	\$636,514.11
0035	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	59,459.000	.000		
				4.000	4,421.400		
					4,421.400	\$17,685.60	\$17,685.60
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,695.000	743.582		
				95.000	1,914.619		
					2,658.201	\$181,888.81	\$252,529.10
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		3,662.000	1,385.130		
				93.000	.000		
					1,385.130	\$.00	\$128,817.09
0054	310-1101	GR AGGR BASE CRS, INCL MATL	TN	16,639.000	10,717.710		
				45.000	525.250		
					11,242.960	\$23,636.25	\$505,933.20
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	114.321		
				230.000	11.452		
					125.773	\$2,633.96	\$28,927.79
0074	413-0750	TACK COAT	GL	3,862.000	3,601.000		
				3.250	1,200.000		
					4,801.000	\$3,900.00	\$15,603.25
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	631.170		
				57.000	144.870		
					776.040	\$8,257.59	\$44,234.28

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0100	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	230.000	525.680		
				450.000	.000		
					525.680	\$.00	\$236,556.00
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000	2,017.830		
				315.000	.000		
					2,017.830	\$.00	\$635,616.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000	100.000		
				430.000	.000		
					100.000	\$.00	\$43,000.00
0125	318-3000	AGGR SURF CRS	TN	1,000.000	819.205		
				22.000	150.000		
					969.205	\$3,300.00	\$21,322.51
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	6,818.537		
				47.000	496.886		
					7,315.423	\$23,353.64	\$343,824.88
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000	35.830		
				14.000	.000		
					35.830	\$.00	\$501.62
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	9,828.920		
				16.000	998.500		
					10,827.420	\$15,976.00	\$173,238.72
0154	441-6219	CONC CURB & GUTTER, 8 IN X 24 IN, TP 7	LF	4,849.000	356.830		
				16.000	215.500		
					572.330	\$3,448.00	\$9,157.28

Category Amount:

\$375,432.32

\$3,681,071.06

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 DRAINAGE							
0170	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,885.000 69.000	5,352.000 36.000 5,388.000	\$2,484.00	\$371,772.00
Category Amount:						\$2,484.00	\$371,772.00
Category Number: 0400 EROSION CONTROL							
0560	163-0240	MULCH	TN	36.000 400.000	124.008 2.000 126.008	\$800.00	\$50,403.20
0590	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,375.000 0.500	22,247.000 517.000 22,764.000	\$258.50	\$11,382.00
0605	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	212.000 50.000	213.000 6.000 219.000	\$300.00	\$10,950.00
0615	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 350.000	27.000 1.000 28.000	\$350.00	\$9,800.00
Category Amount:						\$1,708.50	\$82,535.20
Category Number: 0200 DRAINAGE							
0831	668-1100	CATCH BASIN, GP 1	EA	78.000 3400.000	75.000 .000 75.000	\$0.00	\$255,000.00
0841	668-2100	DROP INLET, GP 1	EA	40.000 3700.000	16.000 .000 16.000	\$0.00	\$59,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023
to 07/31/2023

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 DRAINAGE							
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000 2200.000	13.000 .000 13.000	\$0.00	\$28,600.00
Category Amount:						\$0.00	\$342,800.00
Category Number: 1000 LIGHTING							
0901	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	11,096.000 13.000	4,276.000 140.000 4,416.000	\$1,820.00	\$57,408.00
1027	681-4350	LIGHTING STD, 35 FT MH, 8 FT ARM	EA	.000 4916.980	33.000 10.000 43.000	\$49,169.80	\$211,430.14
		Price Adjustment					
1042	681-6375	LUMINAIRE, TP 4, LED	EA	.000 684.150	33.000 10.000 43.000	\$6,841.50	\$29,418.45
		Price Adjustment					
Category Amount:						\$57,831.30	\$298,256.59
Category Number: 0100 ROADWAY							
1347	670-1120	WATER MAIN, 12 IN	LF	.000 169.520	1,167.000 14.000 1,181.000	\$2,373.28	\$200,203.12
		CO#8 WATER MAIN, 12IN					
1351	670-1490	CUT AND CAP EXISTING WATER MAIN	EA	3.000 2000.000	7.000 4.000 11.000	\$8,000.00	\$22,000.00
1391	670-2500	INSERTION VALVE -	EA	1.000 21500.000	.000 1.000 1.000	\$21,500.00	\$21,500.00
		10 IN					
1396	670-2500	INSERTION VALVE -	EA	3.000 25000.000	1.000 1.000 2.000	\$25,000.00	\$50,000.00
		12 IN					

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2023

User: c0006725

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0028

Pay Period: 07/01/2023

to 07/31/2023

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1421	670-2700	ABANDONMENT OF WATER VALVES	EA	6.000	19.000		
				240.000	4.000		
					23.000	\$960.00	\$5,520.00
1426	670-3066	TAPPING SLEEVE & VALVE ASSEMBLY, 6 IN X 6 I	EA	2.000	4.000		
				3700.000	1.000		
					5.000	\$3,700.00	\$18,500.00
1431	670-3086	TAPPING SLEEVE & VALVE ASSEMBLY, 8 IN X 6 I	EA	1.000	.000		
				3900.000	1.000		
					1.000	\$3,900.00	\$3,900.00
1436	670-3087	TAPPING SLEEVE & VALVE ASSEMBLY, 8 IN X 8 I	EA	12.000	4.000		
				4400.000	1.000		
					5.000	\$4,400.00	\$22,000.00
1469	004-0097	EXTRA WORK -	HR	.000	159.250		
				437.020	16.000		
					175.250	\$6,992.32	\$76,587.76
		CO#8 Exploratory work for waterline work					
1472	670-4510	CONCRETE THRUST COLLAR, 8 IN PIPE	EA	.000	6.000		
				2375.000	8.000		
					14.000	\$19,000.00	\$33,250.00
		CO# 8 Concrete Thrust Collar, 8" Pipe					
1502	670-9245	STEEL CASING, 12 IN	LF	.000	.000		
				18.670	120.000		
					120.000	\$2,240.40	\$2,240.40
		CO#8 Steel Casing 12"					
1566	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	430.000	1,616.160		
				30.000	36.000		
					1,652.160	\$1,080.00	\$49,564.80
Category Amount:						\$99,146.00	\$505,266.08
Project Total Amount:						\$536,602.12	\$7,232,347.32