

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed: 1741 Days

Elapsed Calender Days: 1239 Days

Percent Time: 71.17

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 03/25/2021

Date Notice to Proceed: 04/05/2021

Date Work Began: 04/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/09/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,606,690.36

Original Contract Amount \$33,697,447.45

Funds Available \$26,332,782.16

Percent Complete 52.04%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,317,034.06	\$21,464,654.55	\$16,294,867.57	51.09%	\$292,616.04
721790-	\$22,289,656.30	\$12,232,792.90	\$10,037,914.62	54.97%	\$395,610.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,795,211.26	\$16,502,595.22	\$292,616.04
Total Earnings	\$16,795,211.26	\$16,502,595.22	\$292,616.04
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$17,022,166.49	\$16,729,550.45	\$292,616.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,022,166.49	\$16,729,550.45	
		Total Payable:	\$292,616.04

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,141,383.77	\$11,738,965.94	\$402,417.83
Total Earnings	\$12,141,383.77	\$11,738,965.94	\$402,417.83
Stockpiled Materials	\$110,357.91	\$117,165.02	(\$6,807.11)
Gross Earnings	\$12,251,741.68	\$11,856,130.96	\$395,610.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,251,741.68	\$11,856,130.96	
		Total Payable:	\$395,610.72

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	210-0100	GRADING COMPLETE -	LS	1.000	.781		
				2646474.000	.015		
					.796	\$39,697.11	\$2,106,593.30
		721780-					
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	309.000		
				198.850	.000		
					309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	192.250		
				230.000	.000		
					192.250	\$0.00	\$44,217.50
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000	454.540		
				57.000	.000		
					454.540	\$0.00	\$25,908.78
Category Amount:						\$39,697.11	\$2,238,164.23
Category Number: 1000		LIGHITNG					
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100		ROADWAY					
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	1,011.000		
				315.000	.000		
					1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000	312.000		
				430.000	.000		
					312.000	\$0.00	\$134,160.00
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000	3,926.134		
				47.000	1,720.746		
					5,646.880	\$80,875.06	\$265,403.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	1,765.670		
				14.000	.000		
					1,765.670	\$.00	\$24,719.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	5,264.700		
		TL & H LIME		125.920	.000		
					5,264.700	\$.00	\$662,931.02
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	10,699.480		
				16.000	376.500		
					11,075.980	\$6,024.00	\$177,215.68
Category Amount:						\$86,899.06	\$1,582,894.44
Category Number:		0200 DRAINAGE					
0179	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,763.000	9,789.000		
				69.000	178.000		
					9,967.000	\$12,282.00	\$687,723.00
Category Amount:						\$12,282.00	\$687,723.00
Category Number:		0100 ROADWAY					
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	2,246.953		
				73.500	201.983		
					2,448.936	\$14,845.75	\$179,996.80
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000		
				5170.000	.000		
					5.000	\$.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,258.873		
				727.000	16.782		
					1,275.655	\$12,200.51	\$927,401.19
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					

Estimate Summary By Project

Pay Period: 07/26/2024

to 08/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0100 ROADWAY					
0421	615-1100	DIRECTIONAL BORE PIPE -	LF	.000 31.500	380.000 230.000 610.000	\$7,245.00	\$19,215.00
		DIRECTIONAL BORE PIPE-9 IN DIRECTIONAL BORE PIPE-9 IN					
Category Amount:						\$34,291.26	\$1,152,462.99
Category Number:		0400 EROSION CONTROL					
0589	163-0240	MULCH	TN	54.000 400.000	157.314 .700 158.014	\$280.00	\$63,205.60
0609	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF	LF	1,000.000 15.000	381.000 30.000 411.000	\$450.00	\$6,165.00
0619	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF	LF	11,890.000 0.500	41,108.000 285.000 41,393.000	\$142.50	\$20,696.50
0643	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA	EA	240.000 200.000	128.250 1.500 129.750	\$300.00	\$25,950.00
0653	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	240.000 50.000	152.000 5.000 157.000	\$250.00	\$7,850.00
Category Amount:						\$1,422.50	\$123,867.10
Category Number:		0100 ROADWAY					
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL LF	LF	218.000 550.000	584.000 .000 584.000	\$0.00	\$321,200.00
Category Amount:						\$0.00	\$321,200.00

Estimate Summary By Project

Pay Period: 07/26/2024
to 08/25/2024

Project Number 721780-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Cumulative Amount
		Supplemental Description 2						
Category Number:		0200 DRAINAGE						
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	66.000			
				3400.000	.000			
					66.000	\$.00		\$224,400.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	55.000			
				3700.000	2.000			
					57.000	\$7,400.00		\$210,900.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000	28.000			
				2200.000	.000			
					28.000	\$.00		\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000	2.000			
				3300.000	.000			
					2.000	\$.00		\$6,600.00
Category Amount:						\$7,400.00		\$503,500.00
Category Number:		0100 ROADWAY						
1143	210-0100	GRADING COMPLETE -	LS	1.000	.783			
				2962963.000	.015			
					.798	\$44,444.45		\$2,364,444.47
		721790-						
1293	610-2370	REMOVE WATER MAIN, 8 IN	LF	100.000	2,571.000			
				20.000	20.000			
					2,591.000	\$400.00		\$51,820.00
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	2.000			
				5100.000	.000			
					2.000	\$.00		\$10,200.00
9004	163-0240	MULCH	TN	.000	8.934			
				61.910	1.400			
					10.334	\$86.67		\$639.78
		SA#21 for CL Settlement						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9007	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	3.750		
				38.620	1.500		
					5.250	\$57.93	\$202.76
		SA#21 for CL Settlement					
9008	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	2,090.000		
				0.160	285.000		
					2,375.000	\$45.60	\$380.00
		SA#21 for CL Settlement					
9011	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	.000	1.000		
				8.310	5.000		
					6.000	\$41.55	\$49.86
		SA#21 for CL Settlement					
9015	210-0100	GRADING COMPLETE -	LS	.000	.020		
				2879141.980	.015		
					.035	\$43,187.13	\$100,769.97
		SA#21 for CL Settlement					
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	1,942.300		
				2.390	2,764.140		
					4,706.440	\$6,606.29	\$11,248.39
		SA#21 for CL Settlement					
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	454.540		
				4.360	.000		
					454.540	\$0.00	\$1,981.79
		SA#21 for CL Settlement					
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000	1,379.261		
				3.960	1,889.230		
					3,268.491	\$7,481.35	\$12,943.22
		SA#21 for CL Settlement					
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	443.000		
				1.060	.000		
					443.000	\$0.00	\$469.58
		SA#21 for CL Settlement					
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000	1,061.500		
				1.240	1,155.500		
					2,217.000	\$1,432.82	\$2,749.08
		SA#21 for CL Settlement					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	47.500		
				24.090	.000		
					47.500	\$.00	\$1,144.28
		SA#21 for CL Settlement					
9042	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	320.000		
				6.290	178.000		
					498.000	\$1,119.62	\$3,132.42
		SA#21 for CL Settlement					
9053	615-1100	DIRECTIONAL BORE PIPE -	LF	.000	.000		
				1.100	896.000		
					896.000	\$985.60	\$985.60
		SA#21 for CL Settlement					
9067	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				3697.080	.500		
					.500	\$1,848.54	\$1,848.54
		SIGNAL NO 3.					
		SA#21 for CL Settlement					
9076	647-2160	PULL BOX, PB-6	EA	.000	.000		
				139.460	2.000		
					2.000	\$278.92	\$278.92
		SA#21 for CL Settlement					
9077	647-2170	PULL BOX, PB-7	EA	.000	.000		
				153.310	2.000		
					2.000	\$306.62	\$306.62
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000	7.000		
				431.760	2.000		
					9.000	\$863.52	\$3,885.84
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
9101	681-6375	LUMINAIRE, TP 4, LED	EA	.000	.000		
				101.300	4.000		
					4.000	\$405.20	\$405.20
		SA#21 for CL Settlement					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100 ROADWAY					
9109	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	.000	550.000		
				0.410	725.000		
					1,275.000	\$297.25	\$522.75
		SA#21 for CL Settlement					
9120	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PLA EA		.000	.000		
				147.010	5.000		
					5.000	\$735.05	\$735.05
		SA#21 for CL Settlement					
Category Amount:						\$110,624.11	\$2,571,381.11
Project Total Amount:						\$292,616.04	\$16,795,211.26

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	233.850		
				230.000	.000		
					233.850	\$.00	\$53,785.50
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	1,279.820		
				57.000	.000		
					1,279.820	\$.00	\$72,949.74
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	113.460		
				727.000	.000		
					113.460	\$.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		2,524.000	2,102.830		
				315.000	.000		
					2,102.830	\$.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		84.000	100.000		
				430.000	.000		
					100.000	\$.00	\$43,000.00
0122	004-0052	EXTRA WORK -	SF	.000	.000		
				28.230	1,500.000		
					1,500.000	\$42,345.00	\$42,345.00
		EXTRA WORK - BRICK FACIA ON WALL#44 SA#15					
		UOC-11,12,13					
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	11,783.491		
				47.000	168.563		
					11,952.054	\$7,922.46	\$561,746.54
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	.000		
				45.000	2,764.170		
					2,764.170	\$124,387.65	\$124,387.65
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000	296.990		
				52.000	.000		
					296.990	\$.00	\$15,443.48

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000	141.830		
				14.000	.000		
					141.830	\$.00	\$1,985.62
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	11,523.420		
				142.100	.000		
					11,523.420	\$.00	\$1,637,477.98
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	16,670.690		
				16.000	779.000		
					17,449.690	\$12,464.00	\$279,195.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	6,718.290		
		L & H LIME		129.000	.000		
					6,718.290	\$.00	\$866,659.41
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
0420	615-1100	DIRECTIONAL BORE PIPE -	LF	.000	3,148.000		
				25.000	754.000		
					3,902.000	\$18,850.00	\$97,550.00
		DIRECTIONAL BORE PIPE 7-IN					
		ADDED QUANTITY					
Category Amount:						\$205,969.11	\$4,546,027.71
Category Number:		0400 EROSION CONTROL					
0560	163-0240	MULCH	TN	36.000	151.129		
				400.000	.700		
					151.829	\$280.00	\$60,731.60
Category Amount:						\$280.00	\$60,731.60
Category Number:		0700 SIGNALS					
0665	615-1100	DIRECTIONAL BORE PIPE -	LF	4,449.000	381.000		
				15.000	105.000		
					486.000	\$1,575.00	\$7,290.00
		5 IN					

Date: 09/09/2024

Page 13 of 14

Pay Period: 07/26/2024
to 08/25/2024

Category Amount:	\$0.00	\$488,400.00
-------------------------	--------	--------------

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0006725

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0041

Pay Period: 07/26/2024
to 08/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0700 SIGNALS							
0906	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	29,185.000 3.000	17,732.000 725.000 18,457.000	\$2,175.00	\$55,371.00
Category Amount:						\$2,175.00	\$55,371.00
Category Number: 0100 ROADWAY							
1144	210-0100	GRADING COMPLETE -	LS	.000 415684.130	.500 .300 .800	\$124,705.24	\$332,547.30
Grading Complete:- UOC - 11,12,13 SA#15							
1161	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PLA EA		18.000 560.000	10.000 5.000 15.000	\$2,800.00	\$8,400.00
1546	681-6375	LUMINAIRE, TP 4, LED	EA	57.000 650.000	.000 3.000 3.000	\$1,950.00	\$1,950.00
9001	150-1000	TRAFFIC CONTROL -	LS	.000 332264.290	.255 .050 .305	\$16,613.21	\$101,340.61
SA#21 for CL Settlement							
9016	210-0100	GRADING COMPLETE -	LS	.000 180951.010	.020 .015 .035	\$2,714.27	\$6,333.29
SA#21 for CL Settlement							
Category Amount:						\$148,782.72	\$450,571.20
Project Total Amount:						\$402,417.83	\$12,141,383.77