

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 1 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed:

1741 Days

Elapsed Calender Days:

1300 Days

Percent Time:

74.67

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

03/25/2021

Date Notice to Proceed:

04/05/2021

Date Work Began:

04/15/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/09/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,606,690.36

Original Contract Amount \$33,697,447.45

Funds Available \$22,029,937.51

Percent Complete 59.78%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,317,034.06	\$21,464,654.55	\$12,916,849.14	61.23%	\$2,962,128.47
721790-	\$22,289,656.30	\$12,232,792.90	\$9,113,088.40	59.12%	\$586,537.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 2 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,173,229.69	\$17,211,101.22	\$2,962,128.47
Total Earnings	\$20,173,229.69	\$17,211,101.22	\$2,962,128.47
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$20,400,184.92	\$17,438,056.45	\$2,962,128.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,400,184.92	\$17,438,056.45	

Total Payable: **\$2,962,128.47**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 3 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,066,209.99	\$12,479,672.59	\$586,537.40
Total Earnings	\$13,066,209.99	\$12,479,672.59	\$586,537.40
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$13,176,567.90	\$12,590,030.50	\$586,537.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,176,567.90	\$12,590,030.50	
		Total Payable:	\$586,537.40

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 4 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000	.816		
				2646474.000	.020		
					.836	\$52,929.48	\$2,212,452.26
		721780-					
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	309.000		
				198.850	.000		
					309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	194.468		
				230.000	41.507		
					235.975	\$9,546.61	\$54,274.25
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000	454.540		
				57.000	.000		
					454.540	\$0.00	\$25,908.78
Category Amount:						\$62,476.09	\$2,354,079.94
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	1,011.000		
				315.000	.000		
					1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000	312.000		
				430.000	.000		
					312.000	\$0.00	\$134,160.00
0123	210-0100	GRADING COMPLETE -	LS	.000	.500		
				252332.390	.250		
					.750	\$63,083.10	\$189,249.29
		CO#10 Extra Work - Change Order for UOC 14 and Redline					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 5 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0125	210-0100	GRADING COMPLETE -	LS	.000	.373		
				4984582.750	.300		
					.673	\$1,495,374.83	\$3,354,624.19
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000	6,886.221		
				47.000	2,582.430		
					9,468.651	\$121,374.21	\$445,026.60
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	2,195.670		
				14.000	522.500		
					2,718.170	\$7,315.00	\$38,054.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	5,264.700		
		TL & H LIME		125.920	3,333.950		
					8,598.650	\$419,810.98	\$1,082,742.01
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	11,648.480		
				16.000	209.000		
					11,857.480	\$3,344.00	\$189,719.68
0173	413-0750	TACK COAT	GL	.000	8,960.000		
				4.680	2,462.000		
					11,422.000	\$11,522.16	\$53,454.96
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$2,121,824.28	\$5,805,496.11
Category Number:		0200 DRAINAGE					
0184	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,433.000	1,667.000		
				79.000	112.000		
					1,779.000	\$8,848.00	\$140,541.00
Category Amount:						\$8,848.00	\$140,541.00
Category Number:		0100 ROADWAY					
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	2,648.632		
				73.500	154.610		
					2,803.242	\$11,363.84	\$206,038.29
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					

Date: 11/06/2024

Page 6 of 16

Pay Period: 09/26/2024
to 10/25/2024

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
	Category Number:	0100 ROADWAY						
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000			
				5170.000	.000			
					5.000	\$.00		\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39						
Category Amount:						\$11,363.84		\$231,888.29
	Category Number:	0200 DRAINAGE						
0249	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	5.000	7.000			
				1700.000	1.000			
					8.000	\$1,700.00		\$13,600.00
Category Amount:						\$1,700.00		\$13,600.00
	Category Number:	0100 ROADWAY						
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,275.660			
				727.000	.000			
					1,275.660	\$.00		\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11						
Category Amount:						\$0.00		\$927,404.82
	Category Number:	0400 EROSION CONTROL						
0589	163-0240	MULCH	TN	54.000	159.554			
				400.000	.354			
					159.908	\$141.60		\$63,963.20
0643	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	240.000	131.250			
				200.000	3.750			
					135.000	\$750.00		\$27,000.00
Category Amount:						\$891.60		\$90,963.20
	Category Number:	0100 ROADWAY						
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL	LF	218.000	584.000			
				550.000	.000			
					584.000	\$.00		\$321,200.00
Category Amount:						\$0.00		\$321,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 7 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0700 SIGNALS					
0758	647-2160	PULL BOX, PB-6	EA	32.000	10.000		
				1200.000	3.000		
					13.000	\$3,600.00	\$15,600.00
0763	647-2170	PULL BOX, PB-7	EA	19.000	3.000		
				1400.000	2.000		
					5.000	\$2,800.00	\$7,000.00
Category Amount:						\$6,400.00	\$22,600.00
Category Number:		0200 DRAINAGE					
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	66.000		
				3400.000	.000		
					66.000	\$.00	\$224,400.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	59.000		
				3700.000	2.000		
					61.000	\$7,400.00	\$225,700.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000	28.000		
				2200.000	.000		
					28.000	\$.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000	2.000		
				3300.000	1.000		
					3.000	\$3,300.00	\$9,900.00
Category Amount:						\$10,700.00	\$521,600.00
Category Number:		1000 LIGHTNG					
0918	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	14,014.000	5,210.000		
				13.000	567.000		
					5,777.000	\$7,371.00	\$75,101.00
Category Amount:						\$7,371.00	\$75,101.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 8 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024

to 10/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0700	SIGNALS				
0928	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	44,250.000	10,075.000		
				3.000	2,109.000		
					12,184.000	\$6,327.00	\$36,552.00
1078	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		180.000	.000		
				4.000	162.000		
					162.000	\$648.00	\$648.00
Category Amount:						\$6,975.00	\$37,200.00
Category Number:		0100	ROADWAY				
1143	210-0100	GRADING COMPLETE -	LS	1.000	.818		
				2962963.000	.050		
					.868	\$148,148.15	\$2,571,851.88
		721790-					
1283	600-0001	FLOWABLE FILL	CY	130.000	106.610		
				440.000	53.927		
					160.537	\$23,727.88	\$70,636.28
1298	611-8050	ADJUST MANHOLE TO GRADE	EA	31.000	8.000		
				1100.000	2.000		
					10.000	\$2,200.00	\$11,000.00
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	2.000		
				5100.000	.000		
					2.000	\$0.00	\$10,200.00
1618	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	570.000	2,246.250		
				30.000	143.727		
					2,389.977	\$4,311.81	\$71,699.31
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	21,220.420		
				1.000	44,141.210		
					65,361.630	\$44,141.21	\$65,361.63
		(IN#)					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 9 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024

to 10/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9001	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				329501.570	.250		
					.250	\$82,375.39	\$82,375.39
		SA#21 for CL Settlement					
9002	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000	.020		
				247894.250	.230		
					.250	\$57,015.68	\$61,973.56
		SA#21 for CL Settlement					
9004	163-0240	MULCH	TN	.000	13.717		
				61.910	.708		
					14.425	\$43.83	\$893.05
		SA#21 for CL Settlement					
9007	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	6.750		
				38.620	3.750		
					10.500	\$144.83	\$405.51
		SA#21 for CL Settlement					
9008	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	3,033.000		
				0.160	290.000		
					3,323.000	\$46.40	\$531.68
		SA#21 for CL Settlement					
9015	210-0100	GRADING COMPLETE -	LS	.000	.055		
				2879141.980	.100		
					.155	\$287,914.20	\$446,267.01
		SA#21 for CL Settlement					
9017	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	.000	24.060		
				6.000	143.727		
					167.787	\$862.36	\$1,006.72
		SA#21 for CL Settlement					
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	6,449.180		
				2.390	2,739.660		
					9,188.840	\$6,547.79	\$21,961.33
		SA#21 for CL Settlement					
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	.000		
				8.110	1,901.410		
					1,901.410	\$15,420.44	\$15,420.44
		SA#21 for CL Settlement					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 10 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 7.170	509.580 2,824.370 3,333.950	\$20,250.73	\$23,904.42
		SA#21 for CL Settlement					
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 7.340	220.460 1,021.190 1,241.650	\$7,495.53	\$9,113.71
		SA#21 for CL Settlement					
9026	413-0750	TACK COAT	GL	.000 0.260	234.000 2,228.000 2,462.000	\$579.28	\$640.12
		SA#21 for CL Settlement					
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 4.360	454.540 100.140 554.680	\$436.61	\$2,418.40
		SA#21 for CL Settlement					
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000 3.960	4,964.124 2,582.430 7,546.554	\$10,226.42	\$29,884.35
		SA#21 for CL Settlement					
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000 4.940	64.220 .000 64.220	\$0.00	\$317.25
		SA#21 for CL Settlement					
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 1.060	873.000 522.500 1,395.500	\$553.85	\$1,479.23
		SA#21 for CL Settlement					
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000 1.240	2,859.500 444.500 3,304.000	\$551.18	\$4,096.96
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 24.090	47.500 41.510 89.010	\$999.98	\$2,144.25
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 11 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9043	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	.000	72.000		
				8.830	112.000		
					184.000	\$988.96	\$1,624.72
		SA#21 for CL Settlement					
9046	600-0001	FLOWABLE FILL	CY	.000	.000		
				33.850	53.900		
					53.900	\$1,824.52	\$1,824.52
		SA#21 for CL Settlement					
9047	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	.000	.000		
				276.610	1.000		
					1.000	\$276.61	\$276.61
		SA#21 for CL Settlement					
9051	611-8050	ADJUST MANHOLE TO GRADE	EA	.000	1.000		
				153.110	2.000		
					3.000	\$306.22	\$459.33
		SA#21 for CL Settlement					
9067	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.900		
				3697.080	.100		
					1.000	\$369.71	\$3,697.08
		SIGNAL NO 3.					
		SA#21 for CL Settlement					
9076	647-2160	PULL BOX, PB-6	EA	.000	2.000		
				139.460	3.000		
					5.000	\$418.38	\$697.30
		SA#21 for CL Settlement					
9077	647-2170	PULL BOX, PB-7	EA	.000	2.000		
				153.310	2.000		
					4.000	\$306.62	\$613.24
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000	9.000		
				431.760	2.000		
					11.000	\$863.52	\$4,749.36
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 12 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9108	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	.000	.000		
				1.160	567.000		
					567.000	\$657.72	\$657.72
		SA#21 for CL Settlement					
9109	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	.000	1,275.000		
				0.410	2,109.000		
					3,384.000	\$864.69	\$1,387.44
		SA#21 for CL Settlement					
9159	935-1116	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF		.000	.000		
		FIBER		0.220	11,488.000		
					11,488.000	\$2,527.36	\$2,527.36
		SA#21 for CL Settlement					
9160	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		.000	.000		
				0.160	1,130.000		
					1,130.000	\$180.80	\$180.80
		SA#21 for CL Settlement					
Category Amount:						\$723,578.66	\$3,524,514.95
Project Total Amount:						\$2,962,128.47	\$20,173,229.69

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 13 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0013	150-1000	TRAFFIC CONTROL -	LS	.000	.475		
				947164.000	.050		
					.525	\$47,358.20	\$497,261.10
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,695.000	220.460		
		L & H LIME		95.000	-220.460		
					.000	\$-20,943.70	\$0.00
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,662.000	509.580		
		TL & H LIME		93.000	-509.580		
					.000	\$-47,390.94	\$0.00
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	233.850		
				230.000	.000		
					233.850	\$.00	\$53,785.50
0074	413-0750	TACK COAT	GL	3,862.000	234.000		
				3.250	-234.000		
					.000	\$-760.50	\$0.00
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	1,279.817		
				57.000	100.140		
					1,379.957	\$5,707.98	\$78,657.55
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	113.460		
				727.000	.000		
					113.460	\$.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000	2,102.830		
				315.000	.000		
					2,102.830	\$.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000	100.000		
				430.000	.000		
					100.000	\$.00	\$43,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 14 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	12,408.390		
				47.000	.000		
					12,408.390	\$.00	\$583,194.33
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	2,764.170		
				45.000	2,739.660		
					5,503.830	\$123,284.70	\$247,672.35
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000	361.210		
				52.000	.000		
					361.210	\$.00	\$18,782.92
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000	141.830		
				14.000	.000		
					141.830	\$.00	\$1,985.62
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	11,523.420		
				142.100	1,901.410		
					13,424.830	\$270,190.36	\$1,907,668.34
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	17,519.690		
				16.000	235.500		
					17,755.190	\$3,768.00	\$284,083.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	6,718.290		
		L & H LIME		129.000	1,241.650		
					7,959.940	\$160,172.85	\$1,026,832.26
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
Category Amount:						\$541,386.95	\$5,492,424.76

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 15 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400	EROSION CONTROL				
0560	163-0240	MULCH	TN	36.000	153.672		
				400.000	.354		
					154.026	\$141.60	\$61,610.40
0590	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T F LF		10,375.000	30,094.000		
				0.500	290.000		
					30,384.000	\$145.00	\$15,192.00
Category Amount:						\$286.60	\$76,802.40
Category Number:		0700	SIGNALS				
0726	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				87800.000	.100		
					1.000	\$8,780.00	\$87,800.00
	3						
Category Amount:						\$8,780.00	\$87,800.00
Category Number:		0200	DRAINAGE				
0831	668-1100	CATCH BASIN, GP 1	EA	78.000	105.000		
				3400.000	.000		
					105.000	\$0.00	\$357,000.00
0841	668-2100	DROP INLET, GP 1	EA	40.000	26.000		
				3700.000	.000		
					26.000	\$0.00	\$96,200.00
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000	16.000		
				2200.000	.000		
					16.000	\$0.00	\$35,200.00
Category Amount:						\$0.00	\$488,400.00
Category Number:		0700	SIGNALS				
1066	935-1116	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T F LF		9,400.000	.000		
		FIBER		0.950	11,488.000		
					11,488.000	\$10,913.60	\$10,913.60

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: c0006725

Department of Transportation

Page 16 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0043

Pay Period: 09/26/2024
to 10/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0700 SIGNALS							
1071	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		300.000	.000		
				4.000	968.000		
					968.000	\$3,872.00	\$3,872.00
Category Amount:						\$14,785.60	\$14,785.60
Category Number: 0100 ROADWAY							
1470	004-0018	EXTRA WORK -	LF	.000	15.000		
				1561.680	3.000		
					18.000	\$4,685.04	\$28,110.24
		CO#8 Fire hydrant adjustment					
9001	150-1000	TRAFFIC CONTROL -	LS	.000	.335		
				332264.290	.050		
					.385	\$16,613.21	\$127,921.75
		SA#21 for CL Settlement					
Category Amount:						\$21,298.25	\$156,031.99
Project Total Amount:						\$586,537.40	\$13,066,209.99