

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 1 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed:

1741 Days

Elapsed Calender Days:

1331 Days

Percent Time:

76.45

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

03/25/2021

Date Notice to Proceed:

04/05/2021

Date Work Began:

04/15/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/09/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,606,690.36

Original Contract Amount \$33,697,447.45

Funds Available \$21,147,843.75

Percent Complete 61.36%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,317,034.06	\$21,464,654.55	\$12,535,045.47	62.38%	\$381,803.67
721790-	\$22,289,656.30	\$12,232,792.90	\$8,612,798.31	61.36%	\$500,290.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 2 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,555,033.36	\$20,173,229.69	\$381,803.67
Total Earnings	\$20,555,033.36	\$20,173,229.69	\$381,803.67
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$20,781,988.59	\$20,400,184.92	\$381,803.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,781,988.59	\$20,400,184.92	
		Total Payable:	\$381,803.67

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 3 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,566,500.08	\$13,066,209.99	\$500,290.09
Total Earnings	\$13,566,500.08	\$13,066,209.99	\$500,290.09
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$13,676,857.99	\$13,176,567.90	\$500,290.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,676,857.99	\$13,176,567.90	
		Total Payable:	\$500,290.09

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 4 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000	.836		
				2646474.000	.030		
					.866	\$79,394.22	\$2,291,846.48
721780-							
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	309.000		
				198.850	.000		
					309.000	\$0.00	\$61,444.65
CHANGE ORDER TO ADD CONCRETE SIDE BARRIER							
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	235.980		
				230.000	.000		
					235.980	\$0.00	\$54,275.40
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000	454.540		
				57.000	.000		
					454.540	\$0.00	\$25,908.78
Category Amount:						\$79,394.22	\$2,433,475.31
Category Number: 1000 LIGHTNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0103	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	5,333.000	1,408.000		
				30.000	346.500		
					1,754.500	\$10,395.00	\$52,635.00
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	1,011.000		
				315.000	.000		
					1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000	312.000		
				430.000	.000		
					312.000	\$0.00	\$134,160.00

Date: 12/10/2024

Page 5 of 16

Pay Period: 10/26/2024

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		Amount This Period	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date			
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000	9,468.651			
				47.000	831.750			
					10,300.401		\$39,092.25	\$484,118.85
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	2,718.170			
				14.000	637.500			
					3,355.670		\$8,925.00	\$46,979.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	8,598.650			
		TL & H LIME		125.920	68.980			
					8,667.630		\$8,685.96	\$1,091,427.97
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11						
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	11,857.480			
				16.000	324.000			
					12,181.480		\$5,184.00	\$194,903.68
0173	413-0750	TACK COAT	GL	.000	11,422.000			
				4.680	1,216.000			
					12,638.000		\$5,690.88	\$59,145.84
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11						
Category Amount:							\$77,973.09	\$2,381,835.72
Category Number:		0200 DRAINAGE						
0184	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,433.000	1,779.000			
				79.000	114.000			
					1,893.000		\$9,006.00	\$149,547.00
0189	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	571.000	72.000			
				91.000	24.000			
					96.000		\$2,184.00	\$8,736.00
Category Amount:							\$11,190.00	\$158,283.00
Category Number:		0100 ROADWAY						
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	2,803.242			
				73.500	39.620			
					2,842.862		\$2,912.07	\$208,950.36
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11						

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 6 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000 5170.000	5.000 .000 5.000	\$.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
Category Amount:						\$2,912.07	\$234,800.36
Category Number: 0200 DRAINAGE							
0244	611-8050	ADJUST MANHOLE TO GRADE	EA	15.000 1100.000	15.000 1.000 16.000	\$1,100.00	\$17,600.00
Category Amount:						\$1,100.00	\$17,600.00
Category Number: 0100 ROADWAY							
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000 727.000	1,275.660 .000 1,275.660	\$.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$0.00	\$927,404.82
Category Number: 0400 EROSION CONTROL							
0589	163-0240	MULCH	TN	54.000 400.000	159.908 1.760 161.668	\$704.00	\$64,667.20
0619	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,890.000 0.500	42,051.000 875.000 42,926.000	\$437.50	\$21,463.00
0643	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		240.000 200.000	135.000 6.000 141.000	\$1,200.00	\$28,200.00
Category Amount:						\$2,341.50	\$114,330.20

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 7 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	584.000		
				550.000	.000		
					584.000	\$.00	\$321,200.00
Category Amount:						\$0.00	\$321,200.00
Category Number: 0700 SIGNALS							
0758	647-2160	PULL BOX, PB-6	EA	32.000	13.000		
				1200.000	5.000		
					18.000	\$6,000.00	\$21,600.00
0763	647-2170	PULL BOX, PB-7	EA	19.000	5.000		
				1400.000	1.000		
					6.000	\$1,400.00	\$8,400.00
Category Amount:						\$7,400.00	\$30,000.00
Category Number: 0200 DRAINAGE							
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	66.000		
				3400.000	1.000		
					67.000	\$3,400.00	\$227,800.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	61.000		
				3700.000	7.000		
					68.000	\$25,900.00	\$251,600.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000	28.000		
				2200.000	.000		
					28.000	\$.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000	3.000		
				3300.000	.000		
					3.000	\$.00	\$9,900.00
Category Amount:						\$29,300.00	\$550,900.00

Estimate Summary By Project

Pay Period: 10/26/2024

to 11/25/2024

Project Number 721780-

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		1000 LIGHTING					
0918	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	14,014.000	5,777.000		
				13.000	244.000		
					6,021.000	\$3,172.00	\$78,273.00
Category Amount:						\$3,172.00	\$78,273.00
Category Number:		0700 SIGNALS					
0928	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	44,250.000	12,184.000		
				3.000	750.000		
					12,934.000	\$2,250.00	\$38,802.00
Category Amount:						\$2,250.00	\$38,802.00
Category Number:		0100 ROADWAY					
1143	210-0100	GRADING COMPLETE -	LS	1.000	.868		
				2962963.000	.030		
					.898	\$88,888.89	\$2,660,740.77
		721790-					
1218	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PLA EA		18.000	4.000		
				560.000	1.000		
					5.000	\$560.00	\$2,800.00
1293	610-2370	REMOVE WATER MAIN, 8 IN	LF	100.000	2,591.000		
				20.000	55.000		
					2,646.000	\$1,100.00	\$52,920.00
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	2.000		
				5100.000	.000		
					2.000	\$.00	\$10,200.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	65,361.630		
				1.000	19,295.120		
					84,656.750	\$19,295.12	\$84,656.75
		(IN#)					
9001	150-1000	TRAFFIC CONTROL -	LS	.000	.250		
				329501.570	.050		
					.300	\$16,475.08	\$98,850.47
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 9 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9004	163-0240	MULCH	TN	.000	14.425		
				61.910	3.520		
					17.945	\$217.92	\$1,110.97
		SA#21 for CL Settlement					
9007	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	10.500		
				38.620	6.000		
					16.500	\$231.72	\$637.23
		SA#21 for CL Settlement					
9008	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	3,323.000		
				0.160	905.000		
					4,228.000	\$144.80	\$676.48
		SA#21 for CL Settlement					
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	9,188.840		
				2.390	1,209.320		
					10,398.160	\$2,890.27	\$24,851.60
		SA#21 for CL Settlement					
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	1,901.410		
				8.110	1,898.510		
					3,799.920	\$15,396.92	\$30,817.35
		SA#21 for CL Settlement					
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	3,333.950		
		TL & H LIME		7.170	68.980		
					3,402.930	\$494.59	\$24,399.01
		SA#21 for CL Settlement					
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,241.650		
		L & H LIME		7.340	.000		
					1,241.650	\$0.00	\$9,113.71
		SA#21 for CL Settlement					
9026	413-0750	TACK COAT	GL	.000	2,462.000		
				0.260	1,216.000		
					3,678.000	\$316.16	\$956.28
		SA#21 for CL Settlement					
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	554.680		
				4.360	157.530		
					712.210	\$686.83	\$3,105.24
		SA#21 for CL Settlement					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 10 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000	7,546.554		
				3.960	922.100		
					8,468.654	\$3,651.52	\$33,535.87
		SA#21 for CL Settlement					
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	64.220		
				4.940	.000		
					64.220	\$.00	\$317.25
		SA#21 for CL Settlement					
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	1,395.500		
				1.060	637.500		
					2,033.000	\$675.75	\$2,154.98
		SA#21 for CL Settlement					
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000	3,304.000		
				1.240	600.000		
					3,904.000	\$744.00	\$4,840.96
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	89.010		
				24.090	.000		
					89.010	\$.00	\$2,144.25
		SA#21 for CL Settlement					
9041	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	.000	848.000		
				9.190	346.500		
					1,194.500	\$3,184.34	\$10,977.46
		SA#21 for CL Settlement					
9043	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	.000	184.000		
				8.830	114.000		
					298.000	\$1,006.62	\$2,631.34
		SA#21 for CL Settlement					
9044	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	.000	.000		
				10.450	24.000		
					24.000	\$250.80	\$250.80
		SA#21 for CL Settlement					
9051	611-8050	ADJUST MANHOLE TO GRADE	EA	.000	3.000		
				153.110	1.000		
					4.000	\$153.11	\$612.44
		SA#21 for CL Settlement					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 11 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9068	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.700		
				3256.560	.300		
					1.000	\$976.97	\$3,256.56
		SIGNAL NO 4.					
9076	647-2160	SA#21 for CL Settlement	EA	.000	5.000		
		PULL BOX, PB-6		139.460	5.000		
					10.000	\$697.30	\$1,394.60
		SA#21 for CL Settlement					
9077	647-2170	PULL BOX, PB-7	EA	.000	4.000		
				153.310	1.000		
					5.000	\$153.31	\$766.55
		SA#21 for CL Settlement					
9094	668-1100	CATCH BASIN, GP 1	EA	.000	.000		
				303.270	1.000		
					1.000	\$303.27	\$303.27
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000	11.000		
				431.760	7.000		
					18.000	\$3,022.32	\$7,771.68
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
9108	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	.000	567.000		
				1.160	489.000		
					1,056.000	\$567.24	\$1,224.96
		SA#21 for CL Settlement					
9109	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	.000	3,384.000		
				0.410	750.000		
					4,134.000	\$307.50	\$1,694.94
		SA#21 for CL Settlement					
9110	682-8525	ELECTRICAL POWER SERVICE ASSEMBLY (UNC EA)		.000	1.000		
				396.950	1.000		
					2.000	\$396.95	\$793.90
		SA#21 for CL Settlement					

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9120	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PLA EA		.000	5.000		
				147.010	1.000		
					6.000	\$147.01	\$882.06
		SA#21 for CL Settlement					
9125	700-9300	SOD	SY	.000	.000		
				0.840	2,183.910		
					2,183.910	\$1,834.48	\$1,834.48
		SA#21 for CL Settlement					
Category Amount:						\$164,770.79	\$3,083,461.20
Project Total Amount:						\$381,803.67	\$20,555,033.36

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 13 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	233.850		
				230.000	.000		
					233.850	\$.00	\$53,785.50
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	1,379.957		
				57.000	157.530		
					1,537.487	\$8,979.21	\$87,636.76
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	113.460		
				727.000	.000		
					113.460	\$.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		2,524.000	2,102.830		
				315.000	.000		
					2,102.830	\$.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		84.000	100.000		
				430.000	.000		
					100.000	\$.00	\$43,000.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	12,408.387		
				47.000	90.350		
					12,498.737	\$4,246.45	\$587,440.64
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	5,503.830		
				45.000	1,209.320		
					6,713.150	\$54,419.40	\$302,091.75
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000	361.210		
				52.000	.000		
					361.210	\$.00	\$18,782.92
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000	141.830		
				14.000	.000		
					141.830	\$.00	\$1,985.62

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 14 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	13,424.830		
				142.100	1,898.510		
					15,323.340	\$269,778.27	\$2,177,446.61
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	17,755.190		
				16.000	276.000		
					18,031.190	\$4,416.00	\$288,499.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,959.940		
		L & H LIME		129.000	.000		
					7,959.940	\$0.00	\$1,026,832.26
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$0.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
0267	515-2050	HANDRAIL SPECIAL DESIGN	LF	.000	.000		
				91.250	415.000		
					415.000	\$37,868.75	\$37,868.75
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$379,708.08	\$5,374,871.60
	Category Number:	0400 EROSION CONTROL					
0560	163-0240	MULCH	TN	36.000	154.026		
				400.000	1.760		
					155.786	\$704.00	\$62,314.40
0590	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,375.000	30,384.000		
				0.500	30.000		
					30,414.000	\$15.00	\$15,207.00
Category Amount:						\$719.00	\$77,521.40

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 15 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024
to 11/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0700 SIGNALS							
0721	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 81500.000	.700 .300 1.000	\$24,450.00	\$81,500.00
	4						
Category Amount:						\$24,450.00	\$81,500.00
Category Number: 0200 DRAINAGE							
0831	668-1100	CATCH BASIN, GP 1	EA	78.000 3400.000	105.000 .000 105.000	\$0.00	\$357,000.00
0841	668-2100	DROP INLET, GP 1	EA	40.000 3700.000	26.000 .000 26.000	\$0.00	\$96,200.00
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000 2200.000	16.000 .000 16.000	\$0.00	\$35,200.00
Category Amount:						\$0.00	\$488,400.00
Category Number: 1000 LIGHTING							
0901	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	11,096.000 13.000	4,616.000 245.000 4,861.000	\$3,185.00	\$63,193.00
Category Amount:						\$3,185.00	\$63,193.00
Category Number: 0700 SIGNALS							
0916	682-8525	ELECTRICAL POWER SERVICE ASSEMBLY (UNC EA)		5.000 2700.000	1.000 1.000 2.000	\$2,700.00	\$5,400.00
Category Amount:						\$2,700.00	\$5,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: c0006725

Department of Transportation

Page 16 of 16

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0044

Pay Period: 10/26/2024

to 11/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1170	700-9300	SOD	SY	.000	10,731.740		
				8.500	2,183.910		
					12,915.650	\$18,563.24	\$109,783.03
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
1386	670-2500	INSERTION VALVE -	EA	2.000	3.000		
				14500.000	1.000		
					4.000	\$14,500.00	\$58,000.00
		8 IN					
1396	670-2500	INSERTION VALVE -	EA	3.000	4.000		
				25000.000	1.000		
					5.000	\$25,000.00	\$125,000.00
		12 IN					
1421	670-2700	ABANDONMENT OF WATER VALVES	EA	6.000	31.000		
				240.000	1.000		
					32.000	\$240.00	\$7,680.00
1469	004-0097	EXTRA WORK -	HR	.000	226.672		
				437.020	28.000		
					254.672	\$12,236.56	\$111,296.76
		CO#8 Exploratory work for waterline work					
1472	670-4510	CONCRETE THRUST COLLAR, 8 IN PIPE	EA	.000	31.000		
				2375.000	1.000		
					32.000	\$2,375.00	\$76,000.00
		CO# 8 Concrete Thrust Collar, 8" Pipe					
9001	150-1000	TRAFFIC CONTROL -	LS	.000	.385		
				332264.290	.050		
					.435	\$16,613.21	\$144,534.97
		SA#21 for CL Settlement					
Category Amount:						\$89,528.01	\$632,294.76
Project Total Amount:						\$500,290.09	\$13,566,500.08