

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed: 1741 Days

Elapsed Calender Days: 1361 Days

Percent Time: 78.17

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 03/25/2021

Date Notice to Proceed: 04/05/2021

Date Work Began: 04/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/09/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,606,690.36

Original Contract Amount \$33,697,447.45

Funds Available \$20,760,072.75

Percent Complete 62.06%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,317,034.06	\$21,464,654.55	\$12,275,889.29	63.15%	\$259,156.18
721790-	\$22,289,656.30	\$12,232,792.90	\$8,484,183.49	61.94%	\$128,614.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,814,189.54	\$20,555,033.36	\$259,156.18
Total Earnings	\$20,814,189.54	\$20,555,033.36	\$259,156.18
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$21,041,144.77	\$20,781,988.59	\$259,156.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,041,144.77	\$20,781,988.59	
		Total Payable:	\$259,156.18

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,695,114.90	\$13,566,500.08	\$128,614.82
Total Earnings	\$13,695,114.90	\$13,566,500.08	\$128,614.82
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$13,805,472.81	\$13,676,857.99	\$128,614.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,805,472.81	\$13,676,857.99	

Total Payable: **\$128,614.82**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000	.866		
				2646474.000	.015		
					.881	\$39,697.11	\$2,331,543.59
		721780-					
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	309.000		
				198.850	.000		
					309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	235.980		
				230.000	.000		
					235.980	\$0.00	\$54,275.40
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000	454.540		
				57.000	291.150		
					745.690	\$16,595.55	\$42,504.33
Category Amount:						\$56,292.66	\$2,489,767.97
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0103	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	5,333.000	1,754.500		
				30.000	297.000		
					2,051.500	\$8,910.00	\$61,545.00
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	1,011.000		
				315.000	.000		
					1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000	312.000		
				430.000	.000		
					312.000	\$0.00	\$134,160.00

Estimate Summary By Project

Pay Period: 11/26/2024
to 12/25/2024

Project Number 721780-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000	10,300.401		
				47.000	902.370		
					11,202.771	\$42,411.39	\$526,530.24
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	3,355.670		
				14.000	441.750		
					3,797.420	\$6,184.50	\$53,163.88
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	8,667.630		
		TL & H LIME		125.920	.000		
					8,667.630	\$.00	\$1,091,427.97
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	12,181.480		
				16.000	110.950		
					12,292.430	\$1,775.20	\$196,678.88
Category Amount:						\$59,281.09	\$2,381,970.97
Category Number:		0200 DRAINAGE					
0179	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,763.000	9,967.000		
				69.000	38.000		
					10,005.000	\$2,622.00	\$690,345.00
Category Amount:						\$2,622.00	\$690,345.00
Category Number:		0100 ROADWAY					
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	2,842.862		
				73.500	187.750		
					3,030.612	\$13,799.63	\$222,749.98
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000		
				5170.000	.000		
					5.000	\$.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,275.660		
				727.000	.000		
					1,275.660	\$.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$13,799.63	\$1,176,004.80
Category Number: 0400 EROSION CONTROL							
0574	163-0232	TEMPORARY GRASSING	AC	6.000	5.409		
				700.000	.691		
					6.100	\$483.70	\$4,270.00
0589	163-0240	MULCH	TN	54.000	161.668		
				400.000	3.520		
					165.188	\$1,408.00	\$66,075.20
0643	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		240.000	141.000		
				200.000	6.000		
					147.000	\$1,200.00	\$29,400.00
Category Amount:						\$3,091.70	\$99,745.20
Category Number: 0100 ROADWAY							
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	584.000		
				550.000	.000		
					584.000	\$.00	\$321,200.00
Category Amount:						\$0.00	\$321,200.00
Category Number: 0200 DRAINAGE							
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	67.000		
				3400.000	1.000		
					68.000	\$3,400.00	\$231,200.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	68.000		
				3700.000	7.000		
					75.000	\$25,900.00	\$277,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 DRAINAGE							
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000 2200.000	28.000 .000 28.000	\$0.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000 3300.000	3.000 .000 3.000	\$0.00	\$9,900.00
Category Amount:						\$29,300.00	\$580,200.00
Category Number: 0400 EROSION CONTROL							
0958	700-8000	FERTILIZER MIXED GRADE	TN	3.000 500.000	.640 .075 .715	\$37.50	\$357.50
Category Amount:						\$37.50	\$357.50
Category Number: 0100 ROADWAY							
1143	210-0100	GRADING COMPLETE - 721790-	LS	1.000 2962963.000	.898 .015 .913	\$44,444.45	\$2,705,185.22
1293	610-2370	REMOVE WATER MAIN, 8 IN	LF	100.000 20.000	2,646.000 20.000 2,666.000	\$400.00	\$53,320.00
1298	611-8050	ADJUST MANHOLE TO GRADE	EA	31.000 1100.000	10.000 1.000 11.000	\$1,100.00	\$12,100.00
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5100.000	2.000 .000 2.000	\$0.00	\$10,200.00
1378	670-1060	WATER MAIN, 6 IN	LF	250.000 89.000	805.870 21.000 826.870	\$1,869.00	\$73,591.43

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1478	670-3086	TAPPING SLEEVE & VALVE ASSEMBLY, 8 IN X 6 I EA		1.000 3900.000	2.000 1.000 3.000	\$3,900.00	\$11,700.00
1498	670-3127	TAPPING SLEEVE & VALVE ASSEMBLY, 12 IN X 8 EA		1.000 5600.000	8.000 1.000 9.000	\$5,600.00	\$50,400.00
1513	670-4000	FIRE HYDRANT	EA	38.000 5100.000	35.000 1.000 36.000	\$5,100.00	\$183,600.00
1558	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	26.000 680.000	29.000 1.000 30.000	\$680.00	\$20,400.00
9001	150-1000	TRAFFIC CONTROL -	LS	.000 329501.570	.300 .050 .350	\$16,475.08	\$115,325.55
		SA#21 for CL Settlement					
9003	163-0232	TEMPORARY GRASSING	AC	.000 90.750	.220 .691 .911	\$62.71	\$82.67
		SA#21 for CL Settlement					
9007	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000 38.620	16.500 6.000 22.500	\$231.72	\$868.95
		SA#21 for CL Settlement					
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 2.390	10,398.160 362.790 10,760.950	\$867.07	\$25,718.67
		SA#21 for CL Settlement					
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 8.110	3,799.920 .000 3,799.920	\$0.00	\$30,817.35
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	3,402.930		
		TL & H LIME		7.170	.000		
					3,402.930	\$.00	\$24,399.01
		SA#21 for CL Settlement					
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,241.650		
		L & H LIME		7.340	.000		
					1,241.650	\$.00	\$9,113.71
		SA#21 for CL Settlement					
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	712.210		
				4.360	291.150		
					1,003.360	\$1,269.41	\$4,374.65
		SA#21 for CL Settlement					
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000	8,468.654		
				3.960	920.810		
					9,389.464	\$3,646.41	\$37,182.28
		SA#21 for CL Settlement					
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	64.220		
				4.940	.000		
					64.220	\$.00	\$317.25
		SA#21 for CL Settlement					
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	2,033.000		
				1.060	441.750		
					2,474.750	\$468.26	\$2,623.24
		SA#21 for CL Settlement					
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000	3,904.000		
				1.240	110.950		
					4,014.950	\$137.58	\$4,978.54
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	89.010		
				24.090	.000		
					89.010	\$.00	\$2,144.25
		SA#21 for CL Settlement					
9041	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	.000	1,194.500		
				9.190	297.000		
					1,491.500	\$2,729.43	\$13,706.89
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024

to 12/25/2024

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9042	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	498.000		
				6.290	38.000		
					536.000	\$239.02	\$3,371.44
		SA#21 for CL Settlement					
9051	611-8050	ADJUST MANHOLE TO GRADE	EA	.000	4.000		
				153.110	1.000		
					5.000	\$153.11	\$765.55
		SA#21 for CL Settlement					
9094	668-1100	CATCH BASIN, GP 1	EA	.000	1.000		
				303.270	1.000		
					2.000	\$303.27	\$606.54
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000	18.000		
				431.760	7.000		
					25.000	\$3,022.32	\$10,794.00
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
9099	670-2002	VALVE MARKER	EA	.000	.000		
				10.340	20.000		
					20.000	\$206.80	\$206.80
		SA#21 for CL Settlement					
9123	700-8000	FERTILIZER MIXED GRADE	TN	.000	.075		
				74.060	.075		
					.150	\$5.55	\$11.11
		SA#21 for CL Settlement					
9125	700-9300	SOD	SY	.000	2,183.910		
				0.840	2,167.157		
					4,351.067	\$1,820.41	\$3,654.90
		SA#21 for CL Settlement					
Category Amount:						\$94,731.60	\$3,411,796.99
Project Total Amount:						\$259,156.18	\$20,814,189.54

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	233.850		
				230.000	.000		
					233.850	\$.00	\$53,785.50
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	1,537.490		
				57.000	.000		
					1,537.490	\$.00	\$87,636.93
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	113.460		
				727.000	.000		
					113.460	\$.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		2,524.000	2,102.830		
				315.000	.000		
					2,102.830	\$.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		84.000	100.000		
				430.000	.000		
					100.000	\$.00	\$43,000.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	12,498.737		
				47.000	18.440		
					12,517.177	\$866.68	\$588,307.32
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	6,713.150		
				45.000	725.580		
					7,438.730	\$32,651.10	\$334,742.85
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000	361.210		
				52.000	.000		
					361.210	\$.00	\$18,782.92
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000	141.830		
				14.000	.000		
					141.830	\$.00	\$1,985.62

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024
to 12/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	15,323.340		
				142.100	.000		
					15,323.340	\$.00	\$2,177,446.61
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	18,031.190		
				16.000	.000		
					18,031.190	\$.00	\$288,499.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,959.940		
		L & H LIME		129.000	.000		
					7,959.940	\$.00	\$1,026,832.26
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
Category Amount:						\$33,517.78	\$5,370,520.80
Category Number:		0200 DRAINAGE					
0831	668-1100	CATCH BASIN, GP 1	EA	78.000	105.000		
				3400.000	.000		
					105.000	\$.00	\$357,000.00
0841	668-2100	DROP INLET, GP 1	EA	40.000	26.000		
				3700.000	.000		
					26.000	\$.00	\$96,200.00
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000	16.000		
				2200.000	.000		
					16.000	\$.00	\$35,200.00
Category Amount:						\$0.00	\$488,400.00
Category Number:		0100 ROADWAY					
1170	700-9300	SOD	SY	.000	12,915.650		
				8.500	2,167.157		
					15,082.807	\$18,420.83	\$128,203.86
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: c0006725

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0045

Pay Period: 11/26/2024

to 12/25/2024

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty This Period		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1366	670-2002	VALVE MARKER	EA	81.000	.000		
				75.000	20.000		
				20.000	\$1,500.00	\$1,500.00	
1470	004-0018	EXTRA WORK -	LF	.000	18.000		
				1561.680	37.500		
				55.500	\$58,563.00	\$86,673.24	
		CO#8 Fire hydrant adjustment					
9001	150-1000	TRAFFIC CONTROL -	LS	.000	.435		
				332264.290	.050		
				.485	\$16,613.21	\$161,148.18	
		SA#21 for CL Settlement					
Category Amount:						\$95,097.04	\$377,525.28
Project Total Amount:						\$128,614.82	\$13,695,114.90