

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed: 1756 Days

Elapsed Calender Days: 1392 Days

Percent Time: 79.27

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 03/25/2021

Date Notice to Proceed: 04/05/2021

Date Work Began: 04/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/24/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,877,632.11

Original Contract Amount \$33,697,447.45

Funds Available \$20,637,460.24

Percent Complete 62.46%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,270,847.86	\$21,464,654.55	\$12,072,450.22	63.71%	\$157,252.87
721790-	\$22,606,784.25	\$12,232,792.90	\$8,565,010.05	62.11%	\$236,301.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,971,442.41	\$20,814,189.54	\$157,252.87
Total Earnings	\$20,971,442.41	\$20,814,189.54	\$157,252.87
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$21,198,397.64	\$21,041,144.77	\$157,252.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,198,397.64	\$21,041,144.77	
Total Payable:			\$157,252.87

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,931,416.29	\$13,695,114.90	\$236,301.39
Total Earnings	\$13,931,416.29	\$13,695,114.90	\$236,301.39
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$14,041,774.20	\$13,805,472.81	\$236,301.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,041,774.20	\$13,805,472.81	

Total Payable: **\$236,301.39**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000	.881		
				2646474.000	.020		
		721780-			.901	\$52,929.48	\$2,384,473.07
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.751		
				711256.000	.015		
		721780-			.766	\$10,668.84	\$544,822.10
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	309.000		
				198.850	.000		
					309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	235.980		
				230.000	.000		
					235.980	\$0.00	\$54,275.40
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000	745.690		
				57.000	.000		
					745.690	\$0.00	\$42,504.33
Category Amount:						\$63,598.32	\$3,087,519.55
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	1,011.000		
				315.000	.000		
					1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000	312.000		
				430.000	.000		
					312.000	\$0.00	\$134,160.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0125	210-0100	GRADING COMPLETE -	LS	.000	.673		
				4984582.750	.010		
					.683	\$49,845.83	\$3,404,470.02
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000	11,202.771		
				47.000	114.499		
					11,317.270	\$5,381.45	\$531,911.69
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	3,797.420		
				14.000	511.500		
					4,308.920	\$7,161.00	\$60,324.88
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	8,667.630		
		TL & H LIME		125.920	.000		
					8,667.630	\$.00	\$1,091,427.97
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	12,292.430		
				16.000	250.500		
					12,542.930	\$4,008.00	\$200,686.88
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	3,030.612		
				73.500	52.966		
					3,083.578	\$3,893.00	\$226,642.98
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000		
				5170.000	.000		
					5.000	\$.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,275.660		
				727.000	.000		
					1,275.660	\$.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000 550.000	584.000 .000 584.000	\$0.00	\$321,200.00
Category Amount:						\$70,289.28	\$7,242,544.24
Category Number: 0200 DRAINAGE							
0838	668-1100	CATCH BASIN, GP 1	EA	65.000 3400.000	68.000 .000 68.000	\$0.00	\$231,200.00
0848	668-2100	DROP INLET, GP 1	EA	83.000 3700.000	75.000 .000 75.000	\$0.00	\$277,500.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000 2200.000	28.000 .000 28.000	\$0.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000 3300.000	3.000 .000 3.000	\$0.00	\$9,900.00
Category Amount:						\$0.00	\$580,200.00
Category Number: 0100 ROADWAY							
1283	600-0001	FLOWABLE FILL	CY	130.000 440.000	160.537 29.573 190.110	\$13,012.12	\$83,648.40
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5100.000	2.000 .000 2.000	\$0.00	\$10,200.00
1618	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	570.000 30.000	2,389.977 157.341 2,547.318	\$4,720.23	\$76,419.54

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
9017	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	.000	167.787		
				6.000	157.343		
					325.130	\$944.06	\$1,950.78
		SA#21 for CL Settlement					
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	10,760.950		
				2.390	802.580		
					11,563.530	\$1,918.17	\$27,636.84
		SA#21 for CL Settlement					
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	3,799.920		
				8.110	.000		
					3,799.920	\$0.00	\$30,817.35
		SA#21 for CL Settlement					
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	3,402.930		
		TL & H LIME		7.170	.000		
					3,402.930	\$0.00	\$24,399.01
		SA#21 for CL Settlement					
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,241.650		
		L & H LIME		7.340	.000		
					1,241.650	\$0.00	\$9,113.71
		SA#21 for CL Settlement					
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	1,003.360		
				4.360	17.694		
					1,021.054	\$77.15	\$4,451.80
		SA#21 for CL Settlement					
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000	9,389.464		
				3.960	114.500		
					9,503.964	\$453.42	\$37,635.70
		SA#21 for CL Settlement					
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	64.220		
				4.940	.000		
					64.220	\$0.00	\$317.25
		SA#21 for CL Settlement					
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	2,474.750		
				1.060	511.500		
					2,986.250	\$542.19	\$3,165.43
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000	4,014.950		
				1.240	562.000		
					4,576.950	\$696.88	\$5,675.42
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	89.010		
				24.090	.000		
					89.010	\$.00	\$2,144.25
		SA#21 for CL Settlement					
9046	600-0001	FLOWABLE FILL	CY	.000	53.900		
				33.850	29.573		
					83.473	\$1,001.05	\$2,825.56
		SA#21 for CL Settlement					
9094	668-1100	CATCH BASIN, GP 1	EA	.000	2.000		
				303.270	.000		
					2.000	\$.00	\$606.54
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000	25.000		
				431.760	.000		
					25.000	\$.00	\$10,794.00
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
Category Amount:						\$23,365.27	\$332,038.57
Project Total Amount:						\$157,252.87	\$20,971,442.41

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0006	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				4800.000	1.000		
					1.000	\$4,800.00	\$4,800.00
		COR#15 Add. work/plan revisions- Devore Rd					
0014	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				39700.000	1.000		
					1.000	\$39,700.00	\$39,700.00
		COR#15 Add. work/plan revisions-Wills Rd					
0016	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				1440.000	1.000		
					1.000	\$1,440.00	\$1,440.00
		COR#15 Add. work/plan revisions-FCDW					
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	233.850		
				230.000	.000		
					233.850	\$.00	\$53,785.50
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	1,537.487		
				57.000	17.694		
					1,555.181	\$1,008.56	\$88,645.32
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	113.460		
				727.000	.000		
					113.460	\$.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000	2,102.830		
				315.000	.000		
					2,102.830	\$.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000	100.000		
				430.000	.000		
					100.000	\$.00	\$43,000.00
0119	210-0100	GRADING COMPLETE -	LS	.000	.000		
				26916.540	1.000		
					1.000	\$26,916.54	\$26,916.54
		COR#15 Add. work/plan revisions-FCDW					

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0121	210-0100	GRADING COMPLETE -	LS	.000	.000		
				67187.420	1.000		
					1.000	\$67,187.42	\$67,187.42
		COR#15 Add. work/plan revisions- Old Devore Rd					
0124	210-0100	GRADING COMPLETE -	LS	.000	.000		
				54148.770	1.000		
					1.000	\$54,148.77	\$54,148.77
		COR#15 Add. work/plan revisions-Wills Rd					
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	12,517.180		
				47.000	.000		
					12,517.180	\$0.00	\$588,307.46
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	7,438.730		
				45.000	802.580		
					8,241.310	\$36,116.10	\$370,858.95
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000	361.210		
				52.000	.000		
					361.210	\$0.00	\$18,782.92
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000	141.830		
				14.000	.000		
					141.830	\$0.00	\$1,985.62
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	15,323.340		
				142.100	.000		
					15,323.340	\$0.00	\$2,177,446.61
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	18,031.190		
				16.000	311.500		
					18,342.690	\$4,984.00	\$293,483.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,959.940		
		L & H LIME		129.000	.000		
					7,959.940	\$0.00	\$1,026,832.26
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0006725

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0046

Pay Period: 12/26/2024
to 01/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
Category Amount:						\$236,301.39	\$5,606,822.16
Category Number:		0200 DRAINAGE					
0831	668-1100	CATCH BASIN, GP 1	EA	78.000	105.000		
				3400.000	.000		
					105.000	\$.00	\$357,000.00
0841	668-2100	DROP INLET, GP 1	EA	40.000	26.000		
				3700.000	.000		
					26.000	\$.00	\$96,200.00
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000	16.000		
				2200.000	.000		
					16.000	\$.00	\$35,200.00
Category Amount:						\$0.00	\$488,400.00
Project Total Amount:						\$236,301.39	\$13,931,416.29