

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed:

1756 Days

Elapsed Calender Days:

1423 Days

Percent Time:

81.04

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

03/25/2021

Date Notice to Proceed:

04/05/2021

Date Work Began:

04/15/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/24/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,877,632.11

Original Contract Amount \$33,697,447.45

Funds Available \$20,267,824.76

Percent Complete 63.12%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,270,847.86	\$21,464,654.55	\$11,782,433.75	64.59%	\$290,016.47
721790-	\$22,606,784.25	\$12,232,792.90	\$8,485,391.04	62.47%	\$79,619.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,261,458.88	\$20,971,442.41	\$290,016.47
Total Earnings	\$21,261,458.88	\$20,971,442.41	\$290,016.47
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$21,488,414.11	\$21,198,397.64	\$290,016.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,488,414.11	\$21,198,397.64	
Total Payable:			\$290,016.47

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,011,035.30	\$13,931,416.29	\$79,619.01
Total Earnings	\$14,011,035.30	\$13,931,416.29	\$79,619.01
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$14,121,393.21	\$14,041,774.20	\$79,619.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,121,393.21	\$14,041,774.20	
		Total Payable:	\$79,619.01

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.766		
				711256.000	.015		
					.781	\$10,668.84	\$555,490.94
		721780-					
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	309.000		
				198.850	.000		
					309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	235.980		
				230.000	.000		
					235.980	\$0.00	\$54,275.40
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000	745.690		
				57.000	62.370		
					808.060	\$3,555.09	\$46,059.42
Category Amount:						\$14,223.93	\$717,270.41
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	1,011.000		
				315.000	.000		
					1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000	312.000		
				430.000	.000		
					312.000	\$0.00	\$134,160.00
0123	210-0100	GRADING COMPLETE -	LS	.000	.750		
				252332.390	.050		
					.800	\$12,616.62	\$201,865.91
		CO#10 Extra Work - Change Order for UOC 14 and Redline					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0125	210-0100	GRADING COMPLETE -	LS	.000	.683		
				4984582.750	.010		
					.693	\$49,845.83	\$3,454,315.85
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000	11,317.270		
				47.000	445.340		
					11,762.610	\$20,930.98	\$552,842.67
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	4,308.920		
				14.000	722.750		
					5,031.670	\$10,118.50	\$70,443.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	8,667.630		
				125.920	.000		
					8,667.630	\$0.00	\$1,091,427.97
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	12,542.930		
				16.000	45.250		
					12,588.180	\$724.00	\$201,410.88
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	3,083.578		
				73.500	187.550		
					3,271.128	\$13,784.93	\$240,427.91
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000		
				5170.000	.000		
					5.000	\$0.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,275.660		
				727.000	.000		
					1,275.660	\$0.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$108,020.86	\$7,218,614.39

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 EROSION CONTROL							
0589	163-0240	MULCH	TN	54.000 400.000	165.188 .865 166.053	\$346.00	\$66,421.20
Category Amount:						\$346.00	\$66,421.20
Category Number: 0100 ROADWAY							
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000 550.000	584.000 .000 584.000	\$0.00	\$321,200.00
Category Amount:						\$0.00	\$321,200.00
Category Number: 0200 DRAINAGE							
0838	668-1100	CATCH BASIN, GP 1	EA	65.000 3400.000	68.000 .000 68.000	\$0.00	\$231,200.00
0848	668-2100	DROP INLET, GP 1	EA	83.000 3700.000	75.000 .000 75.000	\$0.00	\$277,500.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000 2200.000	28.000 .000 28.000	\$0.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000 3300.000	3.000 .000 3.000	\$0.00	\$9,900.00
Category Amount:						\$0.00	\$580,200.00
Category Number: 0100 ROADWAY							
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5100.000	2.000 .000 2.000	\$0.00	\$10,200.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1618	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	570.000	2,547.318		
				30.000	95.595		
					2,642.913	\$2,867.85	\$79,287.39
9002	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000	.250		
				247894.250	.050		
		SA#21 for CL Settlement			.300	\$12,394.71	\$74,368.28
9004	163-0240	MULCH	TN	.000	17.945		
				61.910	1.730		
		SA#21 for CL Settlement			19.675	\$107.10	\$1,218.08
9008	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	4,228.000		
				0.160	30.000		
		SA#21 for CL Settlement			4,258.000	\$4.80	\$681.28
9015	210-0100	GRADING COMPLETE -	LS	.000	.155		
				2879141.980	.050		
		SA#21 for CL Settlement			.205	\$143,957.10	\$590,224.11
9017	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	.000	325.130		
				6.000	95.590		
		SA#21 for CL Settlement			420.720	\$573.54	\$2,524.32
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	11,563.530		
				2.390	900.380		
		SA#21 for CL Settlement			12,463.910	\$2,151.91	\$29,788.74
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	3,799.920		
				8.110	.000		
		SA#21 for CL Settlement			3,799.920	\$.00	\$30,817.35
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	3,402.930		
		TL & H LIME		7.170	.000		
		SA#21 for CL Settlement			3,402.930	\$.00	\$24,399.01

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 7.340	1,241.650 .000 1,241.650	\$0.00	\$9,113.71
		SA#21 for CL Settlement					
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 4.360	1,021.054 62.370 1,083.424	\$271.93	\$4,723.73
		SA#21 for CL Settlement					
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000 3.960	9,503.964 466.840 9,970.804	\$1,848.69	\$39,484.38
		SA#21 for CL Settlement					
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000 4.940	64.219 228.190 292.409	\$1,127.26	\$1,444.50
		SA#21 for CL Settlement					
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 1.060	2,986.250 722.750 3,709.000	\$766.12	\$3,931.54
		SA#21 for CL Settlement					
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000 1.240	4,576.950 52.250 4,629.200	\$64.79	\$5,740.21
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 24.090	89.010 32.600 121.610	\$785.33	\$2,929.58
		SA#21 for CL Settlement					
9042	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000 6.290	536.000 32.000 568.000	\$201.28	\$3,572.72
		SA#21 for CL Settlement					
9094	668-1100	CATCH BASIN, GP 1	EA	.000 303.270	2.000 1.000 3.000	\$303.27	\$909.81
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9096	668-2100	DROP INLET, GP 1	EA	.000	25.000		
				431.760	.000		
					25.000	\$.00	\$10,794.00
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
Category Amount:						\$167,425.68	\$926,389.73
Project Total Amount:						\$290,016.47	\$21,261,458.88

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.500		
				45657.280	.050		
					.550	\$2,282.86	\$25,111.50
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	233.845		
				230.000	32.622		
					266.467	\$7,503.06	\$61,287.41
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	1,555.180		
				57.000	.000		
					1,555.180	\$0.00	\$88,645.26
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	113.460		
				727.000	.000		
					113.460	\$0.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000	2,102.830		
				315.000	.000		
					2,102.830	\$0.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000	100.000		
				430.000	.000		
					100.000	\$0.00	\$43,000.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	12,517.177		
				47.000	21.500		
					12,538.677	\$1,010.50	\$589,317.82
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	8,241.310		
				45.000	900.380		
					9,141.690	\$40,517.10	\$411,376.05
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000	361.207		
				52.000	228.190		
					589.397	\$11,865.88	\$30,648.64

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000	141.830		
				14.000	.000		
					141.830	\$.00	\$1,985.62
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	15,323.340		
				142.100	.000		
					15,323.340	\$.00	\$2,177,446.61
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	18,342.690		
				16.000	7.000		
					18,349.690	\$112.00	\$293,595.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,959.940		
		L & H LIME		129.000	.000		
					7,959.940	\$.00	\$1,026,832.26
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$63,291.40	\$5,494,123.08
Category Number: 0200		DRAINAGE					
0170	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,885.000	6,923.000		
				69.000	32.000		
					6,955.000	\$2,208.00	\$479,895.00
Category Amount:						\$2,208.00	\$479,895.00
Category Number: 0100		ROADWAY					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
Category Amount:						\$0.00	\$4,624.88
Category Number: 0400		EROSION CONTROL					
0560	163-0240	MULCH	TN	36.000	155.786		
				400.000	.865		
					156.651	\$346.00	\$62,660.40

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: c0006725

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0047

Pay Period: 01/26/2025
to 02/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 EROSION CONTROL					
0590	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,375.000	30,414.000		
				0.500	30.000		
					30,444.000	\$15.00	\$15,222.00
Category Amount:						\$361.00	\$77,882.40
Category Number:		0200 DRAINAGE					
0831	668-1100	CATCH BASIN, GP 1	EA	78.000	105.000		
				3400.000	1.000		
					106.000	\$3,400.00	\$360,400.00
0841	668-2100	DROP INLET, GP 1	EA	40.000	26.000		
				3700.000	.000		
					26.000	\$.00	\$96,200.00
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000	16.000		
				2200.000	.000		
					16.000	\$.00	\$35,200.00
Category Amount:						\$3,400.00	\$491,800.00
Category Number:		0100 ROADWAY					
1469	004-0097	EXTRA WORK -	HR	.000	254.672		
				437.020	3.000		
					257.672	\$1,311.06	\$112,607.82
		CO#8 Exploratory work for waterline work					
9016	210-0100	GRADING COMPLETE -	LS	.000	.055		
				180951.010	.050		
					.105	\$9,047.55	\$18,999.86
		SA#21 for CL Settlement					
Category Amount:						\$10,358.61	\$131,607.68
Project Total Amount:						\$79,619.01	\$14,011,035.30