

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025
to 03/25/2025

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed:

1756 Days

Elapsed Calender Days:

1451 Days

Percent Time:

82.63

District: 7

Area: 02

Contractor:

CMES, INC.

3900 Steve Reynolds Blvd

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

03/25/2021

Date Notice to Proceed:

04/05/2021

Date Work Began:

04/15/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/24/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,877,632.11

Original Contract Amount \$33,697,447.45

Funds Available \$19,827,071.91

Percent Complete 63.91%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,270,847.86	\$21,464,654.55	\$11,459,089.14	65.56%	\$323,344.61
721790-	\$22,606,784.25	\$12,232,792.90	\$8,367,982.80	62.98%	\$117,408.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025
to 03/25/2025

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,584,803.49	\$21,261,458.88	\$323,344.61
Total Earnings	\$21,584,803.49	\$21,261,458.88	\$323,344.61
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$21,811,758.72	\$21,488,414.11	\$323,344.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,811,758.72	\$21,488,414.11	
Total Payable:			\$323,344.61

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025
to 03/25/2025

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,128,443.54	\$14,011,035.30	\$117,408.24
Total Earnings	\$14,128,443.54	\$14,011,035.30	\$117,408.24
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$14,238,801.45	\$14,121,393.21	\$117,408.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,238,801.45	\$14,121,393.21	

Total Payable: **\$117,408.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025
to 03/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.781		
				711256.000	.015		
					.796	\$10,668.84	\$566,159.78
		721780-					
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	309.000		
				198.850	.000		
					309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	235.980		
				230.000	.000		
					235.980	\$0.00	\$54,275.40
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000	808.060		
				57.000	407.750		
					1,215.810	\$23,241.75	\$69,301.17
Category Amount:						\$33,910.59	\$751,181.00
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	1,011.000		
				315.000	.000		
					1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000	312.000		
				430.000	.000		
					312.000	\$0.00	\$134,160.00
0123	210-0100	GRADING COMPLETE -	LS	.000	.800		
				252332.390	.200		
					1.000	\$50,466.48	\$252,332.39
		CO#10 Extra Work - Change Order for UOC 14 and Redline					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025

to 03/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0125	210-0100	GRADING COMPLETE -	LS	.000	.693		
				4984582.750	.010		
					.703	\$49,845.83	\$3,504,161.67
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000	11,762.610		
				47.000	463.590		
					12,226.200	\$21,788.73	\$574,631.40
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	5,031.670		
				14.000	285.000		
					5,316.670	\$3,990.00	\$74,433.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	8,667.630		
				125.920	.000		
					8,667.630	\$.00	\$1,091,427.97
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	12,588.180		
				16.000	191.000		
					12,779.180	\$3,056.00	\$204,466.88
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	3,271.128		
				73.500	214.610		
					3,485.738	\$15,773.84	\$256,201.74
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000		
				5170.000	.000		
					5.000	\$.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,275.660		
				727.000	.000		
					1,275.660	\$.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					

Category Amount:

\$144,920.88

\$7,363,535.25

Estimate Summary By Project

Pay Period: 02/26/2025
to 03/25/2025

Project Number 721780-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0400 EROSION CONTROL					
0589	163-0240	MULCH	TN	54.000	166.053		
				400.000	.910		
					166.963	\$364.00	\$66,785.20
0619	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T F LF		11,890.000	42,926.000		
				0.500	1,495.000		
					44,421.000	\$747.50	\$22,210.50
Category Amount:						\$1,111.50	\$88,995.70
Category Number:		0100 ROADWAY					
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL LF		218.000	584.000		
				550.000	.000		
					584.000	\$0.00	\$321,200.00
Category Amount:						\$0.00	\$321,200.00
Category Number:		0200 DRAINAGE					
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	68.000		
				3400.000	.000		
					68.000	\$0.00	\$231,200.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	75.000		
				3700.000	.000		
					75.000	\$0.00	\$277,500.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000	28.000		
				2200.000	.000		
					28.000	\$0.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000	3.000		
				3300.000	.000		
					3.000	\$0.00	\$9,900.00
Category Amount:						\$0.00	\$580,200.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025
to 03/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	2.000		
				5100.000	.000		
					2.000	\$.00	\$10,200.00
1618	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	570.000	2,642.913		
				30.000	83.728		
					2,726.641	\$2,511.84	\$81,799.23
9001	150-1000	TRAFFIC CONTROL -	LS	.000	.350		
				329501.570	.050		
					.400	\$16,475.08	\$131,800.63
		SA#21 for CL Settlement					
9002	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000	.300		
				247894.250	.350		
					.650	\$86,762.99	\$161,131.26
		SA#21 for CL Settlement					
9004	163-0240	MULCH	TN	.000	19.675		
				61.910	.910		
					20.585	\$56.34	\$1,274.42
		SA#21 for CL Settlement					
9008	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		.000	4,258.000		
				0.160	1,495.000		
					5,753.000	\$239.20	\$920.48
		SA#21 for CL Settlement					
9015	210-0100	GRADING COMPLETE -	LS	.000	.205		
				2879141.980	.010		
					.215	\$28,791.42	\$619,015.53
		SA#21 for CL Settlement					
9017	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	.000	420.720		
				6.000	107.741		
					528.461	\$646.45	\$3,170.77
		SA#21 for CL Settlement					
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	12,463.910		
				2.390	904.890		
					13,368.800	\$2,162.69	\$31,951.43
		SA#21 for CL Settlement					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025
to 03/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	3,799.920		
				8.110	.000		
		SA#21 for CL Settlement			3,799.920	\$.00	\$30,817.35
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	3,402.930		
				7.170	.000		
		SA#21 for CL Settlement			3,402.930	\$.00	\$24,399.01
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	1,241.650		
				7.340	.000		
		SA#21 for CL Settlement			1,241.650	\$.00	\$9,113.71
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	1,083.424		
				4.360	724.520		
		SA#21 for CL Settlement			1,807.944	\$3,158.91	\$7,882.64
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000	9,970.804		
				3.960	463.590		
		SA#21 for CL Settlement			10,434.394	\$1,835.82	\$41,320.20
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	292.410		
				4.940	.000		
		SA#21 for CL Settlement			292.410	\$.00	\$1,444.51
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	3,709.000		
				1.060	285.000		
		SA#21 for CL Settlement			3,994.000	\$302.10	\$4,233.64
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000	4,629.200		
				1.240	370.000		
		SA#21 for CL Settlement			4,999.200	\$458.80	\$6,199.01
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	121.610		
				24.090	.000		
		SA#21 for CL Settlement			121.610	\$.00	\$2,929.58

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025
to 03/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9094	668-1100	CATCH BASIN, GP 1	EA	.000	3.000		
				303.270	.000		
					3.000	\$.00	\$909.81
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000	25.000		
				431.760	.000		
					25.000	\$.00	\$10,794.00
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
Category Amount:						\$143,401.64	\$1,181,544.20
Project Total Amount:						\$323,344.61	\$21,584,803.49

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025
to 03/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.550		
				45657.280	.100		
					.650	\$4,565.73	\$29,677.23
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	266.470		
				230.000	.000		
					266.470	\$0.00	\$61,288.10
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	1,555.181		
				57.000	316.770		
					1,871.951	\$18,055.89	\$106,701.21
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	113.460		
				727.000	.000		
					113.460	\$0.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000	2,102.830		
				315.000	.000		
					2,102.830	\$0.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000	100.000		
				430.000	.000		
					100.000	\$0.00	\$43,000.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	12,538.680		
				47.000	.000		
					12,538.680	\$0.00	\$589,317.96
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	9,141.690		
				45.000	904.890		
					10,046.580	\$40,720.05	\$452,096.10
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000	589.400		
				52.000	.000		
					589.400	\$0.00	\$30,648.80

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025

to 03/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000 14.000	141.830 .000 141.830	\$0.00	\$1,985.62
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 142.100	15,323.340 .000 15,323.340	\$0.00	\$2,177,446.61
Extra Work - Change Order for all UOC 1-13 Except 8 and 11							
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000 16.000	18,349.690 179.000 18,528.690	\$2,864.00	\$296,459.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 129.000	7,959.940 .000 7,959.940	\$0.00	\$1,026,832.26
Extra Work - Change Order for all UOC 1-13 Except 8 and 11							
0200	441-0108	CONC SIDEWALK, 8 IN	SY	.000 73.500	.000 214.610 214.610	\$15,773.84	\$15,773.84
COR#15 Add. work/plan revisions-FCDW							
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000 52.000	88.940 .000 88.940	\$0.00	\$4,624.88
CO#10 Extra Work - Change Order for UOC 14 and Redline							
Category Amount:						\$81,979.51	\$5,580,728.52

Category Number: 0200 DRAINAGE

0831	668-1100	CATCH BASIN, GP 1	EA	78.000 3400.000	106.000 .000 106.000	\$0.00	\$360,400.00
0841	668-2100	DROP INLET, GP 1	EA	40.000 3700.000	26.000 .000 26.000	\$0.00	\$96,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0006725

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0048

Pay Period: 02/26/2025
to 03/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 DRAINAGE							
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000	16.000		
				2200.000	.000		
					16.000	\$.00	\$35,200.00
Category Amount:						\$0.00	\$491,800.00
Category Number: 0100 ROADWAY							
1566	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	430.000	2,443.897		
				30.000	24.014		
					2,467.911	\$720.42	\$74,037.33
9001	150-1000	TRAFFIC CONTROL -	LS	.000	.485		
				332264.290	.050		
					.535	\$16,613.21	\$177,761.40
		SA#21 for CL Settlement					
9016	210-0100	GRADING COMPLETE -	LS	.000	.105		
				180951.010	.100		
					.205	\$18,095.10	\$37,094.96
		SA#21 for CL Settlement					
Category Amount:						\$35,428.73	\$288,893.69
Project Total Amount:						\$117,408.24	\$14,128,443.54