

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025
to 04/25/2025

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed:

1756 Days

Elapsed Calender Days:

1482 Days

Percent Time:

84.40

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

03/25/2021

Date Notice to Proceed:

04/05/2021

Date Work Began:

04/15/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/24/2026

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,877,632.11

Original Contract Amount \$33,697,447.45

Funds Available \$19,503,745.60

Percent Complete 64.49%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,270,847.86	\$21,464,654.55	\$11,225,298.96	66.26%	\$233,790.18
721790-	\$22,606,784.25	\$12,232,792.90	\$8,278,446.67	63.38%	\$89,536.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025
to 04/25/2025

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,818,593.67	\$21,584,803.49	\$233,790.18
Total Earnings	\$21,818,593.67	\$21,584,803.49	\$233,790.18
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$22,045,548.90	\$21,811,758.72	\$233,790.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,045,548.90	\$21,811,758.72	

Total Payable: **\$233,790.18**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025
to 04/25/2025

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,217,979.67	\$14,128,443.54	\$89,536.13
Total Earnings	\$14,217,979.67	\$14,128,443.54	\$89,536.13
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$14,328,337.58	\$14,238,801.45	\$89,536.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,328,337.58	\$14,238,801.45	
		Total Payable:	\$89,536.13

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025
to 04/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000 198.850	309.000 .000 309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000 230.000	235.980 .000 235.980	\$0.00	\$54,275.40
0079	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	51.000 47.000	26.760 107.670 134.430	\$5,060.49	\$6,318.21
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000 57.000	1,215.810 67.320 1,283.130	\$3,837.24	\$73,138.41
Category Amount:						\$8,897.73	\$195,176.67
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000 550.000	20.000 .000 20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000 315.000	1,011.000 .000 1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000 430.000	312.000 .000 312.000	\$0.00	\$134,160.00
0125	210-0100	GRADING COMPLETE -	LS	.000 4984582.750	.703 .015 .718	\$74,768.74	\$3,578,930.41
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025

to 04/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000	12,226.200		
				47.000	889.690		
					13,115.890	\$41,815.43	\$616,446.83
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	5,316.670		
				14.000	820.000		
					6,136.670	\$11,480.00	\$85,913.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	8,667.630		
		TL & H LIME		125.920	.000		
					8,667.630	\$.00	\$1,091,427.97
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	12,779.180		
				16.000	388.000		
					13,167.180	\$6,208.00	\$210,674.88
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	3,485.738		
				73.500	231.040		
					3,716.778	\$16,981.44	\$273,183.18
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000		
				5170.000	.000		
					5.000	\$.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,275.660		
				727.000	.000		
					1,275.660	\$.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$151,253.61	\$7,262,456.47
Category Number:		0400 EROSION CONTROL					
0619	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,890.000	44,421.000		
				0.500	315.000		
					44,736.000	\$157.50	\$22,368.00
Category Amount:						\$157.50	\$22,368.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025
to 04/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	584.000		
				550.000	.000		
					584.000	\$.00	\$321,200.00
Category Amount:						\$0.00	\$321,200.00
Category Number: 0200 DRAINAGE							
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	68.000		
				3400.000	.000		
					68.000	\$.00	\$231,200.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	75.000		
				3700.000	.000		
					75.000	\$.00	\$277,500.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000	28.000		
				2200.000	.000		
					28.000	\$.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000	3.000		
				3300.000	.000		
					3.000	\$.00	\$9,900.00
Category Amount:						\$0.00	\$580,200.00
Category Number: 0400 EROSION CONTROL							
0968	700-9300	SOD	SY	7,020.000	.000		
				5.500	599.800		
					599.800	\$3,298.90	\$3,298.90
Category Amount:						\$3,298.90	\$3,298.90
Category Number: 0100 ROADWAY							
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	2.000		
				5100.000	.000		
					2.000	\$.00	\$10,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025

to 04/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9008	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	5,753.000		
				0.160	462.000		
					6,215.000	\$73.92	\$994.40
		SA#21 for CL Settlement					
9015	210-0100	GRADING COMPLETE -	LS	.000	.215		
				2879141.980	.020		
					.235	\$57,582.84	\$676,598.37
		SA#21 for CL Settlement					
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	13,368.800		
				2.390	1,617.720		
					14,986.520	\$3,866.35	\$35,817.78
		SA#21 for CL Settlement					
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	3,799.920		
				8.110	.000		
					3,799.920	\$.00	\$30,817.35
		SA#21 for CL Settlement					
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	3,402.930		
		TL & H LIME		7.170	.000		
					3,402.930	\$.00	\$24,399.01
		SA#21 for CL Settlement					
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,241.650		
		L & H LIME		7.340	.000		
					1,241.650	\$.00	\$9,113.71
		SA#21 for CL Settlement					
9028	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	.000	64.770		
				3.460	107.670		
					172.440	\$372.54	\$596.64
		SA#21 for CL Settlement					
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	1,807.944		
				4.360	395.620		
					2,203.564	\$1,724.90	\$9,607.54
		SA#21 for CL Settlement					
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000	10,434.394		
				3.960	1,004.330		
					11,438.724	\$3,977.15	\$45,297.35
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025

to 04/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	292.410		
				4.940	.000		
					292.410	\$.00	\$1,444.51
		SA#21 for CL Settlement					
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	3,994.000		
				1.060	820.000		
					4,814.000	\$869.20	\$5,102.84
		SA#21 for CL Settlement					
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000	4,999.200		
				1.240	839.000		
					5,838.200	\$1,040.36	\$7,239.37
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	121.610		
				24.090	.000		
					121.610	\$.00	\$2,929.58
		SA#21 for CL Settlement					
9094	668-1100	CATCH BASIN, GP 1	EA	.000	3.000		
				303.270	.000		
					3.000	\$.00	\$909.81
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000	25.000		
				431.760	.000		
					25.000	\$.00	\$10,794.00
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
9125	700-9300	SOD	SY	.000	4,351.067		
				0.840	803.780		
					5,154.847	\$675.18	\$4,330.07
		SA#21 for CL Settlement					
Category Amount:						\$70,182.44	\$876,429.32
Project Total Amount:						\$233,790.18	\$21,818,593.67

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025
to 04/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000 230.000	266.470 .000 266.470	\$.00	\$61,288.10
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000 57.000	1,871.951 328.300 2,200.251	\$18,713.10	\$125,414.31
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000 727.000	113.460 .000 113.460	\$.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000 315.000	2,102.830 .000 2,102.830	\$.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000 430.000	100.000 .000 100.000	\$.00	\$43,000.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000 47.000	12,538.677 114.640 12,653.317	\$5,388.08	\$594,705.90
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 45.000	10,046.580 1,617.720 11,664.300	\$72,797.40	\$524,893.50
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000 52.000	589.400 .000 589.400	\$.00	\$30,648.80
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000 14.000	141.830 .000 141.830	\$.00	\$1,985.62

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025

to 04/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	15,323.340		
				142.100	.000		
					15,323.340	\$.00	\$2,177,446.61
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	18,528.690		
				16.000	451.000		
					18,979.690	\$7,216.00	\$303,675.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,959.940		
		L & H LIME		129.000	.000		
					7,959.940	\$.00	\$1,026,832.26
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0200	441-0108	CONC SIDEWALK, 8 IN	SY	.000	214.610		
				73.500	-214.610		
					.000	\$-15,773.84	\$0.00
		COR#15 Add. work/plan revisions-FCDW					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
Category Amount:						\$88,340.74	\$5,639,391.89
Category Number: 0400 EROSION CONTROL							
0590	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,375.000	30,444.000		
				0.500	147.000		
					30,591.000	\$73.50	\$15,295.50
Category Amount:						\$73.50	\$15,295.50
Category Number: 0200 DRAINAGE							
0831	668-1100	CATCH BASIN, GP 1	EA	78.000	106.000		
				3400.000	.000		
					106.000	\$.00	\$360,400.00
0841	668-2100	DROP INLET, GP 1	EA	40.000	26.000		
				3700.000	.000		
					26.000	\$.00	\$96,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0006725

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0049

Pay Period: 03/26/2025

to 04/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 DRAINAGE					
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000	16.000		
				2200.000	.000		
					16.000	\$0.00	\$35,200.00
Category Amount:						\$0.00	\$491,800.00
Category Number:		0400 EROSION CONTROL					
0946	700-9300	SOD	SY	3,750.000	.000		
				5.500	203.980		
					203.980	\$1,121.89	\$1,121.89
Category Amount:						\$1,121.89	\$1,121.89
Project Total Amount:						\$89,536.13	\$14,217,979.67