

Rpt-ID: RCPESPRJ

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed: 1756 Days

Elapsed Calender Days: 1512 Days

Percent Time: 86.10

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 03/25/2021

Date Notice to Proceed: 04/05/2021

Date Work Began: 04/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/24/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,877,632.11

Original Contract Amount \$33,697,447.45

Funds Available \$18,503,745.44

Percent Complete 66.28%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,270,847.86	\$21,464,654.55	\$10,503,131.67	68.43%	\$722,167.29
721790-	\$22,606,784.25	\$12,232,792.90	\$8,000,613.80	64.61%	\$277,832.87

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$22,540,760.96	\$21,818,593.67	\$722,167.29
Total Earnings	\$22,540,760.96	\$21,818,593.67	\$722,167.29
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$22,767,716.19	\$22,045,548.90	\$722,167.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,767,716.19	\$22,045,548.90	

Total Payable: **\$722,167.29**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,495,812.54	\$14,217,979.67	\$277,832.87
Total Earnings	\$14,495,812.54	\$14,217,979.67	\$277,832.87
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$14,606,170.45	\$14,328,337.58	\$277,832.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,606,170.45	\$14,328,337.58	

Total Payable: **\$277,832.87**

Rpt-ID: RCPEsprj

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000 198.850	309.000 .000 309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000 230.000	235.975 12.507 248.482	\$2,876.61	\$57,150.86
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000 57.000	1,283.130 .000 1,283.130	\$0.00	\$73,138.41
Category Amount:						\$2,876.61	\$191,733.92
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000 550.000	20.000 .000 20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000 315.000	1,011.000 .000 1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000 430.000	312.000 .000 312.000	\$0.00	\$134,160.00
0125	210-0100	GRADING COMPLETE -	LS	.000 4984582.750	.718 .050 .768	\$249,229.14	\$3,828,159.55
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000 47.000	13,115.890 170.870 13,286.760	\$8,030.89	\$624,477.72

Rpt-ID: RCPEsprj

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025

to 05/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	6,136.670		
				14.000	511.500		
					6,648.170	\$7,161.00	\$93,074.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	8,667.630		
		TL & H LIME		125.920	894.490		
					9,562.120	\$112,634.18	\$1,204,062.15
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	13,167.180		
				16.000	83.500		
					13,250.680	\$1,336.00	\$212,010.88
0173	413-0750	TACK COAT	GL	.000	12,638.000		
				4.680	1,260.000		
					13,898.000	\$5,896.80	\$65,042.64
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	3,716.778		
				73.500	79.390		
					3,796.168	\$5,835.17	\$279,018.35
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000		
				5170.000	.000		
					5.000	\$.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,275.660		
				727.000	.000		
					1,275.660	\$.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	218.000	584.000		
				550.000	.000		
					584.000	\$.00	\$321,200.00

Category Amount:

\$390,123.18

\$8,032,925.49

Rpt-ID: RCPEsprj

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0200 DRAINAGE					
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	68.000		
				3400.000	.000		
					68.000	\$.00	\$231,200.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	75.000		
				3700.000	.000		
					75.000	\$.00	\$277,500.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000	28.000		
				2200.000	.000		
					28.000	\$.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000	3.000		
				3300.000	.000		
					3.000	\$.00	\$9,900.00
Category Amount:						\$0.00	\$580,200.00
Category Number:		0400 EROSION CONTROL					
0968	700-9300	SOD	SY	7,020.000	599.800		
				5.500	-599.800		
					.000	\$-3,298.90	\$0.00
Category Amount:						\$-3,298.90	\$0.00
Category Number:		0100 ROADWAY					
1298	611-8050	ADJUST MANHOLE TO GRADE	EA	31.000	11.000		
				1100.000	1.000		
					12.000	\$1,100.00	\$13,200.00
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	2.000		
				5100.000	.000		
					2.000	\$.00	\$10,200.00
1618	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	570.000	2,726.641		
				30.000	35.729		
					2,762.370	\$1,071.87	\$82,871.10

Rpt-ID: RCPEsprj

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	84,656.750		
				1.000	18,800.250		
					103,457.000	\$18,800.25	\$103,457.00
		(IN#)					
9015	210-0100	GRADING COMPLETE -	LS	.000	.235		
				2879141.980	.100		
					.335	\$287,914.20	\$964,512.56
		SA#21 for CL Settlement					
9017	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	.000	528.461		
				6.000	35.729		
					564.190	\$214.37	\$3,385.14
		SA#21 for CL Settlement					
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	14,986.520		
				2.390	977.160		
					15,963.680	\$2,335.41	\$38,153.20
		SA#21 for CL Settlement					
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	3,799.920		
				8.110	626.690		
					4,426.610	\$5,082.46	\$35,899.81
		SA#21 for CL Settlement					
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	3,402.930		
		TL & H LIME		7.170	894.490		
					4,297.420	\$6,413.49	\$30,812.50
		SA#21 for CL Settlement					
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,241.650		
		L & H LIME		7.340	673.930		
					1,915.580	\$4,946.65	\$14,060.36
		SA#21 for CL Settlement					
9026	413-0750	TACK COAT	GL	.000	3,678.000		
				0.260	1,260.000		
					4,938.000	\$327.60	\$1,283.88
		SA#21 for CL Settlement					
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	2,203.560		
				4.360	.000		
					2,203.560	\$.00	\$9,607.52
		SA#21 for CL Settlement					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000 3.960	11,438.724 170.870 11,609.594	\$676.65	\$45,973.99
		SA#21 for CL Settlement					
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000 4.940	292.410 .000 292.410	\$0.00	\$1,444.51
		SA#21 for CL Settlement					
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 1.060	4,814.000 511.500 5,325.500	\$542.19	\$5,645.03
		SA#21 for CL Settlement					
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000 1.240	5,838.200 83.500 5,921.700	\$103.54	\$7,342.91
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 24.090	121.610 12.510 134.120	\$301.37	\$3,230.95
		SA#21 for CL Settlement					
9051	611-8050	ADJUST MANHOLE TO GRADE	EA	.000 153.110	5.000 5.000 10.000	\$765.55	\$1,531.10
		SA#21 for CL Settlement					
9066	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000 4241.990	.000 .200 .200	\$848.40	\$848.40
		SIGNAL NO 2					
		SA#21 for CL Settlement					
9094	668-1100	CATCH BASIN, GP 1	EA	.000 303.270	3.000 .000 3.000	\$0.00	\$909.81
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000 431.760	25.000 .000 25.000	\$0.00	\$10,794.00
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
9125	700-9300	SOD	SY	.000	5,154.847		
				0.840	1,217.142		
					6,371.989	\$1,022.40	\$5,352.47
		SA#21 for CL Settlement					
Category Amount:						\$332,466.40	\$1,390,753.23
Project Total Amount:						\$722,167.29	\$22,540,760.96

Rpt-ID: RCPEsprj

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	266.470		
				230.000	.000		
					266.470	\$.00	\$61,288.10
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	2,200.250		
				57.000	.000		
					2,200.250	\$.00	\$125,414.25
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	113.460		
				727.000	.000		
					113.460	\$.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000	2,102.830		
				315.000	.000		
					2,102.830	\$.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000	100.000		
				430.000	.000		
					100.000	\$.00	\$43,000.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	12,653.320		
				47.000	.000		
					12,653.320	\$.00	\$594,706.04
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	11,664.300		
				45.000	977.160		
					12,641.460	\$43,972.20	\$568,865.70
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000	589.400		
				52.000	.000		
					589.400	\$.00	\$30,648.80
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000	141.830		
				14.000	.000		
					141.830	\$.00	\$1,985.62

Rpt-ID: RCPEsprj

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	15,323.340		
				142.100	626.690		
					15,950.030	\$89,052.65	\$2,266,499.26
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	18,979.690		
				16.000	.000		
					18,979.690	\$0.00	\$303,675.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,959.940		
		L & H LIME		129.000	673.930		
					8,633.870	\$86,936.97	\$1,113,769.23
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$0.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
Category Amount:						\$219,961.82	\$5,859,353.79
Category Number: 0200 DRAINAGE							
0225	611-8050	ADJUST MANHOLE TO GRADE	EA	12.000	1.000		
				1100.000	4.000		
					5.000	\$4,400.00	\$5,500.00
Category Amount:						\$4,400.00	\$5,500.00
Category Number: 0700 SIGNALS							
0731	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.600		
				96600.000	.200		
					.800	\$19,320.00	\$77,280.00
		2					
Category Amount:						\$19,320.00	\$77,280.00
Category Number: 0200 DRAINAGE							
0831	668-1100	CATCH BASIN, GP 1	EA	78.000	106.000		
				3400.000	.000		
					106.000	\$0.00	\$360,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/30/2025

User: c0006725

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0050

Pay Period: 04/26/2025
to 05/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 DRAINAGE							
0841	668-2100	DROP INLET, GP 1	EA	40.000 3700.000	26.000 .000 26.000	\$0.00	\$96,200.00
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000 2200.000	16.000 .000 16.000	\$0.00	\$35,200.00
Category Amount:						\$0.00	\$491,800.00
Category Number: 0400 EROSION CONTROL							
0946	700-9300	SOD	SY	3,750.000 5.500	203.980 -203.980 .000	\$-1,121.89	\$0.00
Category Amount:						\$-1,121.89	\$0.00
Category Number: 0100 ROADWAY							
1170	700-9300	SOD	SY	.000 8.500	15,082.807 2,020.922 17,103.729	\$17,177.84	\$145,381.70
Extra Work - Change Order for all UOC 1-13 Except 8 and 11							
9016	210-0100	GRADING COMPLETE -	LS	.000 180951.010	.205 .100 .305	\$18,095.10	\$55,190.06
SA#21 for CL Settlement							
Category Amount:						\$35,272.94	\$200,571.76
Project Total Amount:						\$277,832.87	\$14,495,812.54