

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed:

1756 Days

Elapsed Calender Days:

1543 Days

Percent Time:

87.87

District: 7

Area: 02

Contractor:

CMES, INC.

3900 Steve Reynolds Blvd

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

03/25/2021

Date Notice to Proceed:

04/05/2021

Date Work Began:

04/15/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/24/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,877,632.11

Original Contract Amount \$33,697,447.45

Funds Available \$18,099,170.90

Percent Complete 67.01%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,270,847.86	\$21,464,654.55	\$10,291,039.03	69.07%	\$212,092.64
721790-	\$22,606,784.25	\$12,232,792.90	\$7,808,131.90	65.46%	\$192,481.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$22,752,853.60	\$22,540,760.96	\$212,092.64
Total Earnings	\$22,752,853.60	\$22,540,760.96	\$212,092.64
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$22,979,808.83	\$22,767,716.19	\$212,092.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,979,808.83	\$22,767,716.19	
Total Payable:			\$212,092.64

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,688,294.44	\$14,495,812.54	\$192,481.90
Total Earnings	\$14,688,294.44	\$14,495,812.54	\$192,481.90
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$14,798,652.35	\$14,606,170.45	\$192,481.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,798,652.35	\$14,606,170.45	

Total Payable: **\$192,481.90**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025

to 06/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000 198.850	309.000 .000 309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000 230.000	248.480 .000 248.480	\$0.00	\$57,150.40
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000 57.000	1,283.130 195.080 1,478.210	\$11,119.56	\$84,257.97
Category Amount:						\$11,119.56	\$202,853.02
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000 550.000	20.000 .000 20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000 315.000	1,011.000 .000 1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000 430.000	312.000 .000 312.000	\$0.00	\$134,160.00
0125	210-0100	GRADING COMPLETE -	LS	.000 4984582.750	.768 .010 .778	\$49,845.83	\$3,878,005.38
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000 47.000	13,286.760 120.320 13,407.080	\$5,655.04	\$630,132.76

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	6,648.170		
				14.000	491.500		
					7,139.670	\$6,881.00	\$99,955.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	9,562.120		
		TL & H LIME		125.920	.000		
					9,562.120	\$.00	\$1,204,062.15
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	13,250.680		
				16.000	215.500		
					13,466.180	\$3,448.00	\$215,458.88
0173	413-0750	TACK COAT	GL	.000	13,898.000		
				4.680	225.000		
					14,123.000	\$1,053.00	\$66,095.64
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$66,882.87	\$6,546,335.19
Category Number:		0200 DRAINAGE					
0179	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,763.000	10,005.000		
				69.000	40.000		
					10,045.000	\$2,760.00	\$693,105.00
Category Amount:						\$2,760.00	\$693,105.00
Category Number:		0100 ROADWAY					
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	3,796.168		
				73.500	38.210		
					3,834.378	\$2,808.44	\$281,826.78
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000		
				5170.000	.000		
					5.000	\$.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,275.660		
				727.000	.000		
					1,275.660	\$.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL	LF	218.000 550.000	584.000 .000 584.000	\$0.00	\$321,200.00
Category Amount:						\$2,808.44	\$1,556,281.60
Category Number: 0200 DRAINAGE							
0838	668-1100	CATCH BASIN, GP 1	EA	65.000 3400.000	68.000 .000 68.000	\$0.00	\$231,200.00
0848	668-2100	DROP INLET, GP 1	EA	83.000 3700.000	75.000 .000 75.000	\$0.00	\$277,500.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000 2200.000	28.000 .000 28.000	\$0.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000 3300.000	3.000 .000 3.000	\$0.00	\$9,900.00
Category Amount:						\$0.00	\$580,200.00
Category Number: 0100 ROADWAY							
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5100.000	2.000 .000 2.000	\$0.00	\$10,200.00
9001	150-1000	TRAFFIC CONTROL -	LS	.000 329501.570	.400 .100 .500	\$32,950.16	\$164,750.79
		SA#21 for CL Settlement					
9015	210-0100	GRADING COMPLETE -	LS	.000 2879141.980	.335 .030 .365	\$86,374.26	\$1,050,886.82
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	15,963.680		
				2.390	989.170		
		SA#21 for CL Settlement			16,952.850	\$2,364.12	\$40,517.31
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	4,426.610		
				8.110	.000		
		SA#21 for CL Settlement			4,426.610	\$.00	\$35,899.81
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	4,297.420		
		TL & H LIME		7.170	.000		
		SA#21 for CL Settlement			4,297.420	\$.00	\$30,812.50
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,915.580		
		L & H LIME		7.340	182.160		
		SA#21 for CL Settlement			2,097.740	\$1,337.05	\$15,397.41
9026	413-0750	TACK COAT	GL	.000	4,938.000		
				0.260	225.000		
		SA#21 for CL Settlement			5,163.000	\$58.50	\$1,342.38
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	2,203.564		
				4.360	195.080		
		SA#21 for CL Settlement			2,398.644	\$850.55	\$10,458.09
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000	11,609.594		
				3.960	170.320		
		SA#21 for CL Settlement			11,779.914	\$674.47	\$46,648.46
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	292.410		
				4.940	.000		
		SA#21 for CL Settlement			292.410	\$.00	\$1,444.51
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	5,325.500		
				1.060	491.500		
		SA#21 for CL Settlement			5,817.000	\$520.99	\$6,166.02

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000	5,921.700		
				1.240	538.000		
					6,459.700	\$667.12	\$8,010.03
		SA#21 for CL Settlement					
9036	441-6219	CONC CURB & GUTTER, 8 IN X 24 IN, TP 7	LF	.000	.000		
				1.430	179.500		
					179.500	\$256.69	\$256.69
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	134.120		
				24.090	11.600		
					145.720	\$279.44	\$3,510.39
		SA#21 for CL Settlement					
9042	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	568.000		
				6.290	128.000		
					696.000	\$805.12	\$4,377.84
		SA#21 for CL Settlement					
9057	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		.000	89.000		
				6.460	90.000		
					179.000	\$581.40	\$1,156.34
		SA#21 for CL Settlement					
9094	668-1100	CATCH BASIN, GP 1	EA	.000	3.000		
				303.270	.000		
					3.000	\$.00	\$909.81
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000	25.000		
				431.760	.000		
					25.000	\$.00	\$10,794.00
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9125	700-9300	SOD	SY	.000	6,371.989		
				0.840	954.640		
					7,326.629	\$801.90	\$6,154.37
		SA#21 for CL Settlement					
Category Amount:						\$128,521.77	\$1,449,930.56
Project Total Amount:						\$212,092.64	\$22,752,853.60

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.650		
				45657.280	.150		
					.800	\$6,848.59	\$36,525.82
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000	266.467		
				230.000	11.601		
					278.068	\$2,668.23	\$63,955.64
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000	2,200.250		
				57.000	.000		
					2,200.250	\$0.00	\$125,414.25
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	113.460		
				727.000	.000		
					113.460	\$0.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000	2,102.830		
				315.000	.000		
					2,102.830	\$0.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000	100.000		
				430.000	.000		
					100.000	\$0.00	\$43,000.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000	12,653.317		
				47.000	50.000		
					12,703.317	\$2,350.00	\$597,055.90
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	12,641.460		
				45.000	989.170		
					13,630.630	\$44,512.65	\$613,378.35
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000	589.400		
				52.000	.000		
					589.400	\$0.00	\$30,648.80

Estimate Summary By Project

Pay Period: 05/26/2025

to 06/25/2025

Project Number 721790-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000	141.830		
				14.000	.000		
					141.830	\$.00	\$1,985.62
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	15,950.030		
				142.100	.000		
					15,950.030	\$.00	\$2,266,499.26
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	18,979.690		
				16.000	322.500		
					19,302.190	\$5,160.00	\$308,835.04
0154	441-6219	CONC CURB & GUTTER, 8 IN X 24 IN, TP 7	LF	4,849.000	4,247.900		
				16.000	179.500		
					4,427.400	\$2,872.00	\$70,838.40
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	8,633.870		
		L & H LIME		129.000	182.160		
					8,816.030	\$23,498.64	\$1,137,267.87
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$87,910.11	\$6,040,281.82
Category Number:		0200 DRAINAGE					
0170	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,885.000	6,955.000		
				69.000	88.000		
					7,043.000	\$6,072.00	\$485,967.00
Category Amount:						\$6,072.00	\$485,967.00
Category Number:		0100 ROADWAY					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
Category Amount:						\$0.00	\$4,624.88

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: c0006725

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0700 SIGNALS							
0670	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		265.000 38.000	125.000 90.000 215.000	\$3,420.00	\$8,170.00
0736	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 99950.000	.300 .500 .800	\$49,975.00	\$79,960.00
Category Amount:						\$53,395.00	\$88,130.00
Category Number: 0200 DRAINAGE							
0831	668-1100	CATCH BASIN, GP 1	EA	78.000 3400.000	106.000 .000 106.000	\$0.00	\$360,400.00
0841	668-2100	DROP INLET, GP 1	EA	40.000 3700.000	26.000 .000 26.000	\$0.00	\$96,200.00
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000 2200.000	16.000 .000 16.000	\$0.00	\$35,200.00
Category Amount:						\$0.00	\$491,800.00
Category Number: 0100 ROADWAY							
1170	700-9300	SOD	SY	.000 8.500	17,103.729 954.640 18,058.369	\$8,114.44	\$153,496.14
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	231,380.350 1,664.890 233,045.240	\$1,664.89	\$233,045.24
		(IN#1)					
9001	150-1000	TRAFFIC CONTROL -	LS	.000 332264.290	.535 .100 .635	\$33,226.43	\$210,987.82
		SA#21 for CL Settlement					

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0051

Pay Period: 05/26/2025
to 06/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
9065	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				4198.050	.500		
					.500	\$2,099.03	\$2,099.03
		SIGNAL NO.1					
		SA#21 for CL Settlement					
Category Amount:						\$45,104.79	\$599,628.23
Project Total Amount:						\$192,481.90	\$14,688,294.44