

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025
to 07/25/2025

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed: 1756 Days

Elapsed Calender Days: 1573 Days

Percent Time: 89.58

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 03/25/2021

Date Notice to Proceed: 04/05/2021

Date Work Began: 04/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/24/2026

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$55,877,632.11

Original Contract Amount \$33,697,447.45

Funds Available \$17,597,017.43

Percent Complete 67.90%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,270,847.86	\$21,464,654.55	\$9,897,052.57	70.25%	\$393,986.46
721790-	\$22,606,784.25	\$12,232,792.90	\$7,699,964.89	65.94%	\$108,167.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025
to 07/25/2025

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,146,840.06	\$22,752,853.60	\$393,986.46
Total Earnings	\$23,146,840.06	\$22,752,853.60	\$393,986.46
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$23,373,795.29	\$22,979,808.83	\$393,986.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,373,795.29	\$22,979,808.83	
		Total Payable:	\$393,986.46

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025
to 07/25/2025

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,796,461.45	\$14,688,294.44	\$108,167.01
Total Earnings	\$14,796,461.45	\$14,688,294.44	\$108,167.01
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$14,906,819.36	\$14,798,652.35	\$108,167.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,906,819.36	\$14,798,652.35	

Total Payable: **\$108,167.01**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025

to 07/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.796		
				711256.000	.050		
					.846	\$35,562.80	\$601,722.58
		721780-					
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000	309.000		
				198.850	.000		
					309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000	248.482		
				230.000	25.752		
					274.234	\$5,922.96	\$63,073.82
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000	1,478.210		
				57.000	628.160		
					2,106.370	\$35,805.12	\$120,063.09
0094	441-4030	CONC VALLEY GUTTER, 8 IN	SY	5,658.000	.000		
				56.000	37.595		
					37.595	\$2,105.32	\$2,105.32
Category Amount:						\$79,396.20	\$848,409.46
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000	20.000		
				550.000	.000		
					20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0103	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	5,333.000	2,051.500		
				30.000	504.000		
					2,555.500	\$15,120.00	\$76,665.00
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000	1,011.000		
				315.000	.000		
					1,011.000	\$0.00	\$318,465.00

Estimate Summary By Project

Pay Period: 06/26/2025

to 07/25/2025

Project Number 721780-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		823.000	312.000		
				430.000	.000		
					312.000	\$.00	\$134,160.00
0125	210-0100	GRADING COMPLETE -	LS	.000	.778		
				4984582.750	.020		
					.798	\$99,691.66	\$3,977,697.03
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000	13,407.080		
				47.000	1,237.820		
					14,644.900	\$58,177.54	\$688,310.30
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000	7,139.670		
				14.000	1,174.500		
					8,314.170	\$16,443.00	\$116,398.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	9,562.120		
		TL & H LIME		125.920	.000		
					9,562.120	\$.00	\$1,204,062.15
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000	13,466.180		
				16.000	80.000		
					13,546.180	\$1,280.00	\$216,738.88
Category Amount:						\$190,712.20	\$6,732,496.74
Category Number:		0200 DRAINAGE					
0179	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,763.000	10,045.000		
				69.000	30.000		
					10,075.000	\$2,070.00	\$695,175.00
Category Amount:						\$2,070.00	\$695,175.00
Category Number:		0100 ROADWAY					
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000	3,834.378		
				73.500	423.200		
					4,257.578	\$31,105.20	\$312,931.98
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025
to 07/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	5.000		
				5170.000	.000		
					5.000	\$.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	1,275.660		
				727.000	.000		
					1,275.660	\$.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
Category Amount:						\$31,105.20	\$1,266,186.80
Category Number:		0400 EROSION CONTROL					
0589	163-0240	MULCH	TN	54.000	166.963		
				400.000	1.695		
					168.658	\$678.00	\$67,463.20
0643	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		240.000	147.000		
				200.000	1.500		
					148.500	\$300.00	\$29,700.00
Category Amount:						\$978.00	\$97,163.20
Category Number:		0100 ROADWAY					
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL F		218.000	584.000		
				550.000	.000		
					584.000	\$.00	\$321,200.00
Category Amount:						\$0.00	\$321,200.00
Category Number:		0200 DRAINAGE					
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	68.000		
				3400.000	1.000		
					69.000	\$3,400.00	\$234,600.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	75.000		
				3700.000	1.000		
					76.000	\$3,700.00	\$281,200.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025
to 07/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		DRAINAGE					
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000	28.000		
				2200.000	.000		
					28.000	\$.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000	3.000		
				3300.000	.000		
					3.000	\$.00	\$9,900.00
Category Amount:						\$7,100.00	\$587,300.00
Category Number: 0100		ROADWAY					
1293	610-2370	REMOVE WATER MAIN, 8 IN	LF	100.000	2,666.000		
				20.000	30.000		
					2,696.000	\$600.00	\$53,920.00
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	2.000		
				5100.000	.000		
					2.000	\$.00	\$10,200.00
1618	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	570.000	2,762.370		
				30.000	47.963		
					2,810.333	\$1,438.89	\$84,309.99
9004	163-0240	MULCH	TN	.000	20.585		
				61.910	1.695		
					22.280	\$104.94	\$1,379.35
		SA#21 for CL Settlement					
9007	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	22.500		
				38.620	2.250		
					24.750	\$86.90	\$955.85
		SA#21 for CL Settlement					
9015	210-0100	GRADING COMPLETE -	LS	.000	.365		
				2879141.980	.020		
					.385	\$57,582.84	\$1,108,469.66
		SA#21 for CL Settlement					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025

to 07/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9017	217-1500	OVEREXCAVATION OF CONTAMINATED SOIL	CY	.000	564.190		
				6.000	47.960		
		SA#21 for CL Settlement			612.150	\$287.76	\$3,672.90
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	16,952.850		
				2.390	1,328.790		
		SA#21 for CL Settlement			18,281.640	\$3,175.81	\$43,693.12
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	4,426.610		
				8.110	.000		
		SA#21 for CL Settlement			4,426.610	\$0.00	\$35,899.81
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	4,297.420		
				7.170	.000		
		SA#21 for CL Settlement			4,297.420	\$0.00	\$30,812.50
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	2,097.740		
				7.340	.000		
		SA#21 for CL Settlement			2,097.740	\$0.00	\$15,397.41
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	2,398.644		
				4.360	1,025.210		
		SA#21 for CL Settlement			3,423.854	\$4,469.92	\$14,928.00
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000	11,779.914		
				3.960	1,567.680		
		SA#21 for CL Settlement			13,347.594	\$6,208.01	\$52,856.47
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	292.410		
				4.940	.000		
		SA#21 for CL Settlement			292.410	\$0.00	\$1,444.51
9033	441-4030	CONC VALLEY GUTTER, 8 IN	SY	.000	.000		
				4.460	37.595		
		SA#21 for CL Settlement			37.595	\$167.67	\$167.67

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025
to 07/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 1.060	5,817.000 1,174.500 6,991.500	\$1,244.97	\$7,410.99
		SA#21 for CL Settlement					
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000 1.240	6,459.700 168.500 6,628.200	\$208.94	\$8,218.97
		SA#21 for CL Settlement					
9036	441-6219	CONC CURB & GUTTER, 8 IN X 24 IN, TP 7	LF	.000 1.430	179.500 -71.000 108.500	\$-101.53	\$155.16
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 24.090	145.720 53.590 199.310	\$1,290.98	\$4,801.38
		SA#21 for CL Settlement					
9041	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	.000 9.190	1,491.500 504.000 1,995.500	\$4,631.76	\$18,338.65
		SA#21 for CL Settlement					
9042	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000 6.290	696.000 30.000 726.000	\$188.70	\$4,566.54
		SA#21 for CL Settlement					
9094	668-1100	CATCH BASIN, GP 1	EA	.000 303.270	3.000 2.000 5.000	\$606.54	\$1,516.35
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000 431.760	25.000 1.000 26.000	\$431.76	\$11,225.76
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025
to 07/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
Category Amount:						\$82,624.86	\$1,514,578.03
Project Total Amount:						\$393,986.46	\$23,146,840.06

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025
to 07/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000 230.000	278.068 27.853 305.921	\$6,406.19	\$70,361.83
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000 57.000	2,200.251 397.050 2,597.301	\$22,631.85	\$148,046.16
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000 727.000	113.460 .000 113.460	\$0.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		2,524.000 315.000	2,102.830 .000 2,102.830	\$0.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		84.000 430.000	100.000 .000 100.000	\$0.00	\$43,000.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000 47.000	12,703.317 329.860 13,033.177	\$15,503.42	\$612,559.32
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 45.000	13,630.630 1,328.790 14,959.420	\$59,795.55	\$673,173.90
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000 52.000	589.400 .000 589.400	\$0.00	\$30,648.80
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000 14.000	141.830 .000 141.830	\$0.00	\$1,985.62

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: c0006725

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025

to 07/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	15,950.030		
				142.100	.000		
					15,950.030	\$.00	\$2,266,499.26
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000	19,302.190		
				16.000	88.500		
					19,390.690	\$1,416.00	\$310,251.04
0154	441-6219	CONC CURB & GUTTER, 8 IN X 24 IN, TP 7	LF	4,849.000	4,427.400		
				16.000	-71.000		
					4,356.400	\$-1,136.00	\$69,702.40
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	8,816.030		
				129.000	.000		
					8,816.030	\$.00	\$1,137,267.87
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	88.940		
				52.000	.000		
					88.940	\$.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
Category Amount:						\$104,617.01	\$6,112,997.95
Category Number: 0400 EROSION CONTROL							
0600	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		212.000	102.750		
				200.000	.750		
					103.500	\$150.00	\$20,700.00
Category Amount:						\$150.00	\$20,700.00
Category Number: 0200 DRAINAGE							
0831	668-1100	CATCH BASIN, GP 1	EA	78.000	106.000		
				3400.000	1.000		
					107.000	\$3,400.00	\$363,800.00
0841	668-2100	DROP INLET, GP 1	EA	40.000	26.000		
				3700.000	.000		
					26.000	\$.00	\$96,200.00

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0052

Pay Period: 06/26/2025
to 07/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200 DRAINAGE							
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000	16.000		
				2200.000	.000		
					16.000	\$.00	\$35,200.00
Category Amount:						\$3,400.00	\$495,200.00
Project Total Amount:						\$108,167.01	\$14,796,461.45