

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Contract Location:

3.558MI.WIDE&RECONSTRUCT@SR 9@ACADEMY ST TO W

Time Allowed: 1756 Days

Elapsed Calender Days: 1635 Days

Percent Time: 93.11

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 03/25/2021

Date Notice to Proceed: 04/05/2021

Date Work Began: 04/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/24/2026

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$56,199,964.18

Original Contract Amount \$33,697,447.45

Funds Available \$16,462,476.58

Percent Complete 70.11%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721780-	\$33,593,179.93	\$21,464,654.55	\$9,333,262.45	72.22%	\$243,068.28
721790-	\$22,606,784.25	\$12,232,792.90	\$7,129,214.16	68.46%	\$129,605.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number: 721780- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721780-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,032,962.25	\$23,789,893.97	\$243,068.28
Total Earnings	\$24,032,962.25	\$23,789,893.97	\$243,068.28
Stockpiled Materials	\$226,955.23	\$226,955.23	\$0.00
Gross Earnings	\$24,259,917.48	\$24,016,849.20	\$243,068.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,259,917.48	\$24,016,849.20	
		Total Payable:	\$243,068.28

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number: 721790- US 19/SR 9 - MAJOR WIDENING

Federal State Project Number: 721790-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,367,212.18	\$15,237,606.51	\$129,605.67
Total Earnings	\$15,367,212.18	\$15,237,606.51	\$129,605.67
Stockpiled Materials	\$110,357.91	\$110,357.91	\$0.00
Gross Earnings	\$15,477,570.09	\$15,347,964.42	\$129,605.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,477,570.09	\$15,347,964.42	
Total Payable:			\$129,605.67

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0016	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000 198.850	309.000 .000 309.000	\$0.00	\$61,444.65
		CHANGE ORDER TO ADD CONCRETE SIDE BARRIER					
0069	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	393.000 230.000	276.690 .000 276.690	\$0.00	\$63,638.70
0089	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	5,371.000 57.000	2,770.920 .000 2,770.920	\$0.00	\$157,942.44
Category Amount:						\$0.00	\$283,025.79
Category Number: 1000 LIGHITNG							
0098	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		218.000 550.000	20.000 .000 20.000	\$0.00	\$11,000.00
Category Amount:						\$0.00	\$11,000.00
Category Number: 0100 ROADWAY							
0109	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,644.000 315.000	1,011.000 .000 1,011.000	\$0.00	\$318,465.00
0114	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		823.000 430.000	312.000 .000 312.000	\$0.00	\$134,160.00
0125	210-0100	GRADING COMPLETE -	LS	.000 4984582.750	.848 .015 .863	\$74,768.74	\$4,301,694.91
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0129	441-0106	CONC SIDEWALK, 6 IN	SY	29,365.000 47.000	14,167.130 411.060 14,578.190	\$19,319.82	\$685,174.93

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0144	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	24,614.000 14.000	8,635.670 1,402.000 10,037.670	\$19,628.00	\$140,527.38
0153	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 125.920	11,294.430 .000 11,294.430	\$0.00	\$1,422,194.63
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0154	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	2,791.000 16.000	13,744.180 249.000 13,993.180	\$3,984.00	\$223,890.88
0173	413-0750	TACK COAT	GL	.000 4.680	14,933.000 248.000 15,181.000	\$1,160.64	\$71,047.08
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0205	441-0108	CONC SIDEWALK, 8 IN	SY	.000 73.500	4,322.628 132.740 4,455.368	\$9,756.39	\$327,469.55
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0241	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000 5170.000	5.000 .000 5.000	\$0.00	\$25,850.00
		CHANGE ORDER TO RECONSTRUCT WALL #39					
0257	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000 727.000	1,275.660 .000 1,275.660	\$0.00	\$927,404.82
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0420	615-1100	DIRECTIONAL BORE PIPE -	LF	.000 25.000	4,470.000 304.000 4,774.000	\$7,600.00	\$119,350.00
		DIRECTIONAL BORE PIPE 7-IN QUANTITY ADDED					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0683	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL LF		218.000	584.000		
				550.000	.000		
					584.000	\$.00	\$321,200.00
Category Amount:						\$136,217.59	\$9,018,429.18
Category Number: 0200		DRAINAGE					
0838	668-1100	CATCH BASIN, GP 1	EA	65.000	69.000		
				3400.000	.000		
					69.000	\$.00	\$234,600.00
0848	668-2100	DROP INLET, GP 1	EA	83.000	76.000		
				3700.000	.000		
					76.000	\$.00	\$281,200.00
0858	668-4300	STORM SEWER MANHOLE, TP 1	EA	18.000	28.000		
				2200.000	.000		
					28.000	\$.00	\$61,600.00
0868	668-5000	JUNCTION BOX	EA	4.000	3.000		
				3300.000	.000		
					3.000	\$.00	\$9,900.00
Category Amount:						\$0.00	\$587,300.00
Category Number: 0700		SIGNALS					
0938	682-8525	ELECTRICAL POWER SERVICE ASSEMBLY (UNC EA)		6.000	.000		
				2700.000	2.000		
					2.000	\$5,400.00	\$5,400.00
Category Amount:						\$5,400.00	\$5,400.00
Category Number: 0100		ROADWAY					
1343	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	2.000		
				5100.000	.000		
					2.000	\$.00	\$10,200.00

Estimate Summary By Project

Pay Period: 08/26/2025

to 09/25/2025

Project Number 721780-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1413	670-2002	VALVE MARKER	EA	150.000	3.000		
				75.000	-1.000		
					2.000	\$-75.00	\$150.00
1468	670-2700	ABANDONMENT OF WATER VALVES	EA	49.000	38.000		
				240.000	1.000		
					39.000	\$240.00	\$9,360.00
196	441-0106	CONC SIDEWALK, 6 IN	SY	.000	537.770		
				72.000	258.870		
					796.640	\$18,638.64	\$57,358.08
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
9008	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	6,305.000		
				0.160	140.000		
					6,445.000	\$22.40	\$1,031.20
		SA#21 for CL Settlement					
9015	210-0100	GRADING COMPLETE -	LS	.000	.385		
				2879141.980	.025		
					.410	\$71,978.55	\$1,180,448.21
		SA#21 for CL Settlement					
9018	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	22,133.940		
				2.390	996.200		
					23,130.140	\$2,380.92	\$55,281.03
		SA#21 for CL Settlement					
9021	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	4,659.370		
				8.110	136.100		
					4,795.470	\$1,103.77	\$38,891.26
		SA#21 for CL Settlement					
9022	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,029.730		
		TL & H LIME		7.170	.000		
					6,029.730	\$.00	\$43,233.16
		SA#21 for CL Settlement					
9024	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	2,645.140		
		L & H LIME		7.340	127.440		
					2,772.580	\$935.41	\$20,350.74
		SA#21 for CL Settlement					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025

to 09/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9026	413-0750	TACK COAT	GL	.000 0.260	5,973.000 248.000 6,221.000	\$64.48	\$1,617.46
		SA#21 for CL Settlement					
9027	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	.000 0.310	.000 944.110 944.110	\$292.67	\$292.67
		SA#21 for CL Settlement					
9029	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 4.360	4,116.134 486.070 4,602.204	\$2,119.27	\$20,065.61
		SA#21 for CL Settlement					
9030	441-0106	CONC SIDEWALK, 6 IN	SY	.000 3.960	12,936.784 411.060 13,347.844	\$1,627.80	\$52,857.46
		SA#21 for CL Settlement					
9031	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000 4.940	292.410 .000 292.410	\$0.00	\$1,444.51
		SA#21 for CL Settlement					
9034	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 1.060	7,313.000 1,402.000 8,715.000	\$1,486.12	\$9,237.90
		SA#21 for CL Settlement					
9035	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000 1.240	6,992.700 249.000 7,241.700	\$308.76	\$8,979.71
		SA#21 for CL Settlement					
9040	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 24.090	202.360 .000 202.360	\$0.00	\$4,874.85
		SA#21 for CL Settlement					
9051	611-8050	ADJUST MANHOLE TO GRADE	EA	.000 153.110	10.000 2.000 12.000	\$306.22	\$1,837.32
		SA#21 for CL Settlement					

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number 721780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9094	668-1100	CATCH BASIN, GP 1	EA	.000	5.000		
				303.270	.000		
					5.000	\$.00	\$1,516.35
		SA#21 for CL Settlement					
9096	668-2100	DROP INLET, GP 1	EA	.000	26.000		
				431.760	.000		
					26.000	\$.00	\$11,225.76
		SA#21 for CL Settlement					
9097	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				236.990	.000		
					1.000	\$.00	\$236.99
		SA#21 for CL Settlement					
9099	670-2002	VALVE MARKER	EA	.000	20.000		
				10.340	2.000		
					22.000	\$20.68	\$227.48
		SA#21 for CL Settlement					
Category Amount:						\$101,450.69	\$1,530,717.75
Project Total Amount:						\$243,068.28	\$24,032,962.25

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0035	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	59,459.000 4.000	17,385.828 944.110 18,329.938	\$3,776.44	\$73,319.75
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	233.000 230.000	306.510 .000 306.510	\$0.00	\$70,497.30
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,228.000 57.000	2,625.031 486.070 3,111.101	\$27,705.99	\$177,332.76
0101	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000 727.000	113.460 .000 113.460	\$0.00	\$82,485.42
		CL B CONC, RET WALL#44 UOC- 11,12,13 SA#15					
0110	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		2,524.000 315.000	2,102.830 .000 2,102.830	\$0.00	\$662,391.45
0115	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		84.000 430.000	100.000 .000 100.000	\$0.00	\$43,000.00
0130	441-0106	CONC SIDEWALK, 6 IN	SY	15,185.000 47.000	13,100.140 .000 13,100.140	\$0.00	\$615,706.58
0133	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 45.000	18,811.720 996.200 19,807.920	\$44,829.00	\$891,356.40
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0140	441-0748	CONCRETE MEDIAN, 6 IN	SY	570.000 52.000	589.400 .000 589.400	\$0.00	\$30,648.80

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	358.000 14.000	141.830 .000 141.830	\$0.00	\$1,985.62
0147	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 142.100	16,182.790 136.100 16,318.890	\$19,339.81	\$2,318,914.27
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0150	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	20,187.000 16.000	19,557.190 .000 19,557.190	\$0.00	\$312,915.04
0164	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 129.000	9,363.430 127.440 9,490.870	\$16,439.76	\$1,224,322.23
		Extra Work - Change Order for all UOC 1-13 Except 8 and 11					
0201	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000 52.000	88.940 .000 88.940	\$0.00	\$4,624.88
		CO#10 Extra Work - Change Order for UOC 14 and Redline					
Category Amount:						\$112,091.00	\$6,509,500.50
Category Number: 0200 DRAINAGE							
0225	611-8050	ADJUST MANHOLE TO GRADE	EA	12.000 1100.000	5.000 1.000 6.000	\$1,100.00	\$6,600.00
Category Amount:						\$1,100.00	\$6,600.00
Category Number: 0400 EROSION CONTROL							
0590	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,375.000 0.500	30,681.000 140.000 30,821.000	\$70.00	\$15,410.50
Category Amount:						\$70.00	\$15,410.50

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0700 SIGNALS							
0700	615-1100	DIRECTIONAL BORE PIPE -	LF	635.000	1,162.000		
				11.000	643.000		
		3 IN			1,805.000	\$7,073.00	\$19,855.00
Category Amount:						\$7,073.00	\$19,855.00
Category Number: 0200 DRAINAGE							
0831	668-1100	CATCH BASIN, GP 1	EA	78.000	107.000		
				3400.000	.000		
					107.000	\$0.00	\$363,800.00
0841	668-2100	DROP INLET, GP 1	EA	40.000	26.000		
				3700.000	.000		
					26.000	\$0.00	\$96,200.00
0851	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000	16.000		
				2200.000	.000		
					16.000	\$0.00	\$35,200.00
Category Amount:						\$0.00	\$495,200.00
Category Number: 0700 SIGNALS							
0916	682-8525	ELECTRICAL POWER SERVICE ASSEMBLY (UNC EA)	EA	5.000	2.000		
				2700.000	2.000		
					4.000	\$5,400.00	\$10,800.00
Category Amount:						\$5,400.00	\$10,800.00
Category Number: 0100 ROADWAY							
1231	610-2370	REMOVE WATER MAIN, 8 IN	LF	100.000	495.000		
				20.000	75.000		
					570.000	\$1,500.00	\$11,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: c0006725

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B3CBA2002319-1

Estimate Number: 0054

Pay Period: 08/26/2025
to 09/25/2025

Project Number 721790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	239,793.620		
				1.000	2,371.670		
					242,165.290	\$2,371.67	\$242,165.29
		(IN#1)					
Category Amount:						\$3,871.67	\$253,565.29
Project Total Amount:						\$129,605.67	\$15,367,212.18