

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2022

User: 01024355

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0009

Pay Period: 12/16/2021
to 12/31/2021

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed: 889 Days

Elapsed Calender Days: 187 Days

Percent Time: 21.03

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/12/2021

Date Notice to Proceed: 06/28/2021

Date Work Began: 06/01/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/03/2023

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$62,778,613.46

Original Contract Amount \$62,678,705.59

Funds Available \$53,812,235.94

Percent Complete 11.33%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$62,778,613.45	\$62,678,705.58	\$53,812,235.93	14.28%	\$489,850.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2022

User: 01024355

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0009

Pay Period: 12/16/2021
to 12/31/2021

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,114,943.45	\$6,625,093.39	\$489,850.06
Total Earnings	\$7,114,943.45	\$6,625,093.39	\$489,850.06
Stockpiled Materials	\$1,851,434.07	\$1,851,434.07	\$0.00
Gross Earnings	\$8,966,377.52	\$8,476,527.46	\$489,850.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,966,377.52	\$8,476,527.46	

Total Payable: **\$489,850.06**

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2022

User: 01024355

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0009

Pay Period: 12/16/2021
to 12/31/2021

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0125	150-1000	TRAFFIC CONTROL -	LS	1.000	.346		
				1180444.000	.039		
					.385	\$46,037.32	\$454,470.94
		0000520					
0135	201-1500	CLEARING & GRUBBING -	LS	1.000	.430		
				5889707.000	.050		
					.480	\$294,485.35	\$2,827,059.36
		0000520					
0155	206-0002	BORROW EXCAV, INCL MATL	CY	448,301.000	143,334.579		
				8.000	5,280.000		
					148,614.579	\$42,240.00	\$1,188,916.63
0161	207-0203	FOUND BKFill MATL, TP II	CY	521.000	134.402		
				125.000	97.778		
					232.180	\$12,222.25	\$29,022.50
0330	163-0240	MULCH	TN	2,460.800	543.015		
				206.000	12.380		
					555.395	\$2,550.28	\$114,411.37
0355	163-0232	TEMPORARY GRASSING	AC	42.000	145.481		
				360.500	1.873		
					147.354	\$675.22	\$53,121.12
0395	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		170.000	6.750		
				180.250	1.500		
					8.250	\$270.38	\$1,487.06
0410	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	6.000		
				1575.000	1.000		
					7.000	\$1,575.00	\$11,025.00
0420	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		17,600.000	.000		
				8.190	492.000		
					492.000	\$4,029.48	\$4,029.48

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2022

User: 01024355

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0009

Pay Period: 12/16/2021
to 12/31/2021

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0445	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	176,854.000 2.840	88,635.000 408.000 89,043.000	\$1,158.72	\$252,882.12
0455	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		88,427.000 0.010	.000 48.000 48.000	\$.48	\$0.48
0695	668-2200	DROP INLET, GP 2	EA	9.000 2900.000	1.000 .000 1.000	\$.00	\$2,900.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000 3100.000	.500 .000 .500	\$.00	\$1,550.00
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790 1153.600	218.600 .000 218.600	\$.00	\$252,176.96
Category Amount:						\$405,244.48	\$5,193,053.02
Category Number: 0801 BRIDGES							
0955	207-0203	FOUND BKFILL MATL, TP II	CY	56.000 128.750	4.898 4.898 9.796	\$630.62	\$1,261.24
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000 1030.000	57.670 .000 57.670	\$.00	\$59,400.10
0985	500-3700	SEAL CONC	CY	55.000 1030.000	27.430 .000 27.430	\$.00	\$28,252.90

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2022

User: 01024355

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0009

Pay Period: 12/16/2021
to 12/31/2021

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000 87.550	297.250 248.670 545.920	\$21,771.06	\$47,795.30
Category Amount:						\$22,401.68	\$136,709.54
Category Number: 0802 BRIDGES							
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000 65.660	29.920 3.410 33.330	\$223.90	\$2,188.45
		Piling Cutoff					
Category Amount:						\$223.90	\$2,188.45
Category Number: 0801 BRIDGES							
1035	520-5000	PILOT HOLES	LF	2,902.000 360.500	387.500 110.000 497.500	\$39,655.00	\$179,348.75
1045	525-1000	COFFERDAM	EA	4.000 25750.000	1.500 .500 2.000	\$12,875.00	\$51,500.00
Category Amount:						\$52,530.00	\$230,848.75
Category Number: 0100 ROADWAY							
1400	668-2100	DROP INLET, GP 1	EA	134.000 2600.000	4.000 .000 4.000	\$0.00	\$10,400.00
1425	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 265000.000	.190 .030 .220	\$7,950.00	\$58,300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2022

User: 01024355

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0009

Pay Period: 12/16/2021
to 12/31/2021

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1545	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		24.000	.000		
				2000.000	.750		
					.750	\$1,500.00	\$1,500.00
Category Amount:						\$9,450.00	\$70,200.00
Project Total Amount:						\$489,850.06	\$7,114,943.45