

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed: 889 Days

Elapsed Calender Days: 704 Days

Percent Time: 79.19

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/12/2021

Date Notice to Proceed: 06/28/2021

VALDOSTA GA 31603-0546

Date Work Began: 06/01/2021

Phone: (229)244-9286

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/03/2023

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$65,175,875.23

Original Contract Amount \$62,678,705.59

Funds Available \$32,534,525.90

Percent Complete 49.61%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$65,175,875.22	\$62,678,705.58	\$32,534,525.88	50.08%	\$1,575,048.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$32,334,695.07	\$30,509,432.15	\$1,825,262.92
Total Earnings	\$32,334,695.07	\$30,509,432.15	\$1,825,262.92
Stockpiled Materials	\$306,654.27	\$556,868.80	(\$250,214.53)
Gross Earnings	\$32,641,349.34	\$31,066,300.95	\$1,575,048.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,641,349.34	\$31,066,300.95	

Total Payable: **\$1,575,048.39**

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550	15.040		
				1287.500	.000		
					15.040	\$.00	\$19,364.00
0034	500-3200	CLASS B CONCRETE	CY	.850	.510		
				824.000	.000		
					.510	\$.00	\$420.24
0035	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	12.000	8.000		
				975.000	4.000		
					12.000	\$3,900.00	\$11,700.00
0040	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	15.000	10.000		
				1400.000	.000		
					10.000	\$.00	\$14,000.00
Category Amount:						\$3,900.00	\$45,484.24
Category Number:		2000 ALT 1 - GR AGGR BASE CRS, 12 INCH, INCL MATL					
0070	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	78,757.000	28,457.981		
				10.500	4,171.720		
					32,629.701	\$43,803.06	\$342,611.86
Category Amount:						\$43,803.06	\$342,611.86
Category Number:		0100 ROADWAY					
0071	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	44,094.000	17,827.418		
				14.500	1,925.000		
					19,752.418	\$27,912.50	\$286,410.06
Category Amount:						\$27,912.50	\$286,410.06
Category Number:		2000 ALT 1 - GR AGGR BASE CRS, 12 INCH, INCL MATL					
0073	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	333,980.000	141,633.939		
				19.900	27,364.677		
					168,998.616	\$544,557.07	\$3,363,072.46
Category Amount:						\$544,557.07	\$3,363,072.46

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0080	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		52,066.000 70.500	16,282.580 .000 16,282.580	\$0.00	\$1,147,921.89
0085	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		38,225.000 73.500	1,313.980 .000 1,313.980	\$0.00	\$96,577.53
0125	150-1000	TRAFFIC CONTROL - 0000520	LS	1.000 1180444.000	.715 .012 .727	\$14,165.33	\$858,182.79
0135	201-1500	CLEARING & GRUBBING - 0000520	LS	1.000 5889707.000	.870 .010 .880	\$58,897.07	\$5,182,942.16
0155	206-0002	BORROW EXCAV, INCL MATL	CY	448,301.000 8.000	392,573.872 120.000 392,693.872	\$960.00	\$3,141,550.98
0160	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	42,350.000 2.010	37,785.000 845.000 38,630.000	\$1,698.45	\$77,646.30
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000 20.600	820.000 .000 820.000	\$0.00	\$16,892.00
0310	700-6910	PERMANENT GRASSING	AC	84.000 1030.000	44.342 4.311 48.653	\$4,440.33	\$50,112.59
0315	700-7000	AGRICULTURAL LIME	TN	252.000 309.000	61.913 6.100 68.013	\$1,884.90	\$21,016.02

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0320	700-8000	FERTILIZER MIXED GRADE	TN	50.400	29.789		
				875.500	2.802		
					32.591	\$2,453.15	\$28,533.42
0330	163-0240	MULCH	TN	2,460.800	1,229.298		
				206.000	99.251		
					1,328.549	\$20,445.71	\$273,681.09
0355	163-0232	TEMPORARY GRASSING	AC	42.000	189.251		
				360.500	1.567		
					190.818	\$564.90	\$68,789.89
0400	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	170.000	9.000		
				0.010	15.000		
					24.000	\$.15	\$0.24
0410	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	23.000		
				1575.000	1.000		
					24.000	\$1,575.00	\$37,800.00
0415	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		102.000	12.000		
				412.000	3.000		
					15.000	\$1,236.00	\$6,180.00
0420	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		17,600.000	4,629.000		
				8.190	150.750		
					4,779.750	\$1,234.64	\$39,146.15
0440	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	102,754.000	42,926.250		
				1.910	2,887.500		
					45,813.750	\$5,515.13	\$87,504.26
0445	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	176,854.000	111,113.000		
				2.840	2,483.250		
					113,596.250	\$7,052.43	\$322,613.35

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0550	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,158.000 32.750	1,561.200 138.000 1,699.200	\$4,519.50	\$55,648.80
0620	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	138.000 500.000	52.000 6.000 58.000	\$3,000.00	\$29,000.00
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 2750.000	1.000 .000 1.000	\$0.00	\$2,750.00
0695	668-2200	DROP INLET, GP 2	EA	9.000 2900.000	1.000 .000 1.000	\$0.00	\$2,900.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000 3100.000	1.000 .000 1.000	\$0.00	\$3,100.00
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2832.500	3.000 .000 3.000	\$0.00	\$8,497.50
0795	441-0018	DRIVEWAY CONCRETE, 8 IN TK COMMERCIAL	SY	1,915.000 59.740	399.000 490.999 889.999	\$29,332.28	\$53,168.54
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000 185.400	776.080 .000 776.080	\$0.00	\$143,885.23
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790 1153.600	633.430 .000 633.430	\$0.00	\$730,724.85

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0935	668-2100	DROP INLET, GP 1	EA	5.000 2600.000	2.500 .000 2.500	\$.00	\$6,500.00
Category Amount:						\$158,974.97	\$12,493,265.58
Category Number: 0801 BRIDGES							
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 2884000.000	.390 .000 .390	\$.00	\$1,124,760.00
0975	500-2100	CONCRETE BARRIER	LF	887.000 77.250	443.500 .000 443.500	\$.00	\$34,260.38
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000 1030.000	659.813 166.387 826.200	\$171,378.61	\$850,986.00
0985	500-3700	SEAL CONC	CY	55.000 1030.000	27.430 .000 27.430	\$.00	\$28,252.90
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 1	LF	5,321.000 309.000	2,216.930 .000 2,216.930	\$.00	\$685,031.37
0995	511-1000	BAR REINF STEEL	LB	230,999.000 1.030	125,561.727 28,800.280 154,362.007	\$29,664.29	\$158,992.87
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000 87.550	1,585.720 654.870 2,240.590	\$57,333.87	\$196,163.65
Category Amount:						\$258,376.77	\$3,078,447.17

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000	85.930		
				65.660	50.130		
					136.060	\$3,291.54	\$8,933.70
		Piling Cutoff					
Category Amount:						\$3,291.54	\$8,933.70
Category Number: 0801 BRIDGES							
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000	181.150		
				97.850	.000		
					181.150	\$0.00	\$17,725.53
1031	520-2216	PILING, PSC, 16 IN SQ	LF	.000	141.300		
				67.210	.000		
					141.300	\$0.00	\$9,496.77
		16" Piling Cut Off					
1035	520-5000	PILOT HOLES	LF	2,902.000	1,737.185		
				360.500	271.220		
					2,008.405	\$97,774.81	\$724,030.00
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000	298.530		
				73.390	84.400		
					382.930	\$6,194.12	\$28,103.23
		18" Piling Cut Off					
Category Amount:						\$103,968.93	\$779,355.53
Category Number: 0802 BRIDGES							
1065	207-0203	FOUND BKFILL MATL, TP II	CY	50.000	31.295		
				128.750	18.777		
					50.072	\$2,417.54	\$6,446.77
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$0.00	\$927,000.00
		2 LT					
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
					1,336.720	\$0.00	\$378,625.94
		2 LT					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number 0000520

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000	1,421.050		
				97.850	.000		
					1,421.050	\$.00	\$139,049.74
1155	525-1000	COFFERDAM	EA	8.000	4.500		
				25750.000	3.500		
					8.000	\$90,125.00	\$206,000.00
Category Amount:						\$92,542.54	\$1,657,122.45
Category Number:		0803 BRIDGES					
1175	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	320.000	220.326		
				51.500	125.186		
					345.512	\$6,447.08	\$17,793.87
1190	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$.00	\$56,856.00
1200	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	.000		
				283.250	1,003.830		
					1,003.830	\$284,334.85	\$284,334.85
		2 RT					
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	507.000	506.300		
				309.000	.000		
					506.300	\$.00	\$156,446.70
		2 LT.					
1225	520-2218	PILING, PSC, 18 IN SQ	LF	2,240.000	924.870		
				97.850	590.600		
					1,515.470	\$57,790.21	\$148,288.74
1265	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,168.000	.000		
				87.550	352.000		
					352.000	\$30,817.60	\$30,817.60

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0803 BRIDGES					
1270	603-7000	PLASTIC FILTER FABRIC	SY	1,168.000	.000		
				5.150	352.000		
					352.000	\$1,812.80	\$1,812.80
Category Amount:						\$381,202.54	\$696,350.56
Category Number:		0804 BRIDGES					
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				824000.000	.000		
					1.000	\$.00	\$824,000.00
		3					
1285	500-2100	CONCRETE BARRIER	LF	568.000	568.000		
				77.250	.000		
					568.000	\$.00	\$43,878.00
1290	500-3101	CLASS A CONCRETE	CY	95.000	95.000		
				1133.000	.000		
					95.000	\$.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000	1,515.230		
				113.300	.000		
					1,515.230	\$.00	\$171,675.56
		3					
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000	1,329.900		
				89.610	.000		
					1,329.900	\$.00	\$119,172.34
Category Amount:						\$0.00	\$1,266,360.90
Category Number:		0100 ROADWAY					
1350	615-1000	JACK OR BORE PIPE -	LF	498.000	346.000		
				475.000	87.000		
					433.000	\$41,325.00	\$205,675.00
		30 IN					
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580	104.400		
				1287.500	.000		
					104.400	\$.00	\$134,415.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: jpeugh

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0032

Pay Period: 05/02/2023
to 06/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1400	668-2100	DROP INLET, GP 1	EA	134.000	30.000		
				2600.000	.000		
					30.000	\$.00	\$78,000.00
1425	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.712		
				265000.000	.033		
					.745	\$8,745.00	\$197,425.00
1430	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		353.000	556.680		
				85.000	.000		
					556.680	\$.00	\$47,317.80
1455	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		103,955.000	32,129.180		
		TL & H LIME		67.500	.000		
					32,129.180	\$.00	\$2,168,719.65
Category Amount:						\$50,070.00	\$2,831,552.45
Category Number:		0802 BRIDGES					
1605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		507.000	.000		
				309.000	507.000		
					507.000	\$156,663.00	\$156,663.00
		2 RT.					
Category Amount:						\$156,663.00	\$156,663.00
Project Total Amount:						\$1,825,262.92	\$32,334,695.07