

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023
to 11/01/2023

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed: 889 Days

Elapsed Calender Days: 857 Days

Percent Time: 96.40

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
229-244-4179

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/12/2021

Date Notice to Proceed: 06/28/2021

Date Work Began: 06/01/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/03/2023

VALDOSTA GA 31601-4907

Phone: (229)244-4179

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$66,639,506.98

Original Contract Amount \$62,678,705.59

Funds Available \$26,940,183.06

Percent Complete 59.15%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$66,639,506.98	\$62,678,705.58	\$26,940,183.05	59.57%	\$1,691,646.57

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023
to 11/01/2023

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$39,416,098.81	\$37,719,983.60	\$1,696,115.21
Total Earnings	\$39,416,098.81	\$37,719,983.60	\$1,696,115.21
Stockpiled Materials	\$283,225.12	\$287,693.76	(\$4,468.64)
Gross Earnings	\$39,699,323.93	\$38,007,677.36	\$1,691,646.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$39,699,323.93	\$38,007,677.36	

Total Payable: **\$1,691,646.57**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023

to 11/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	21,038.000 34.500	8,505.800 194.000 8,699.800	\$6,693.00	\$300,143.10
0010	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,344.000 44.500	2,944.300 256.000 3,200.300	\$11,392.00	\$142,413.35
0025	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	54.000 675.000	33.000 2.000 35.000	\$1,350.00	\$23,625.00
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550 1287.500	15.040 .000 15.040	\$.00	\$19,364.00
0034	500-3200	CLASS B CONCRETE	CY	.850 824.000	.510 .170 .680	\$140.08	\$560.32
0044	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1	EA	10.000 1045.000	.000 1.000 1.000	\$1,045.00	\$1,045.00
0075	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	.000 16.030	30,054.792 5,199.111 35,253.903	\$83,341.75	\$565,120.07
		GR Aggr Base, 8IN New Price					
0077	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000 22.200	206,328.393 8,206.667 214,535.060	\$182,188.01	\$4,762,678.33
		GR Aggr Base, 12IN New Price					
0081	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 71.000	18,749.060 1,255.470 20,004.530	\$89,138.37	\$1,420,321.63
		Recyl Asph 19MM New Price					

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023

to 11/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0086	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 74.050	1,972.640 .000 1,972.640	\$0.00	\$146,073.99
		Recyl Asph 12.5MM New Price					
0091	413-0750	TACK COAT	GL	.000 2.790	8,255.000 585.000 8,840.000	\$1,632.15	\$24,663.60
		Tack Coat New Price					
0125	150-1000	TRAFFIC CONTROL -	LS	1.000 1180444.000	.796 .024 .820	\$28,330.66	\$967,964.08
		0000520					
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000 20.600	820.000 .000 820.000	\$0.00	\$16,892.00
0310	700-6910	PERMANENT GRASSING	AC	84.000 1030.000	61.495 7.018 68.513	\$7,228.54	\$70,568.39
0315	700-7000	AGRICULTURAL LIME	TN	252.000 309.000	88.036 12.259 100.295	\$3,788.03	\$30,991.16
0320	700-8000	FERTILIZER MIXED GRADE	TN	50.400 875.500	40.937 5.980 46.917	\$5,235.49	\$41,075.83
0330	163-0240	MULCH	TN	2,460.800 206.000	1,506.730 34.541 1,541.271	\$7,115.45	\$317,501.83
0340	716-2000	EROSION CONTROL MATS, SLOPES	SY	121,872.000 1.400	92,506.111 22,152.111 114,658.222	\$31,012.96	\$160,521.51

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023
to 11/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0380	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	130.000 566.500	42.000 5.250 47.250	\$2,974.13	\$26,767.13
0410	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 1575.000	28.000 1.000 29.000	\$1,575.00	\$45,675.00
0420	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	17,600.000 8.190	6,189.750 501.000 6,690.750	\$4,103.19	\$54,797.24
0445	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	176,854.000 2.840	116,738.000 1,891.500 118,629.500	\$5,371.86	\$336,907.78
0551	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	.000 35.600	1,734.200 49.000 1,783.200	\$1,744.40	\$63,481.92
		Side Drain Pipe 18IN New Price					
0621	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	.000 901.570	60.000 2.000 62.000	\$1,803.14	\$55,897.34
		Flared End Section 18IN New Price					
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 2750.000	1.000 .000 1.000	\$.00	\$2,750.00
0695	668-2200	DROP INLET, GP 2	EA	9.000 2900.000	1.500 .000 1.500	\$.00	\$4,350.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000 3100.000	1.000 .000 1.000	\$.00	\$3,100.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023
to 11/01/2023

Project Number 0000520

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000	3.000		
				2832.500	1.000		
					4.000	\$2,832.50	\$11,330.00
0720	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	153.000	68.000		
				55.000	36.000		
					104.000	\$1,980.00	\$5,720.00
0795	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,915.000	890.000		
				59.740	.000		
					890.000	\$0.00	\$53,168.60
		COMMERCIAL					
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000	776.077		
				185.400	256.667		
					1,032.744	\$47,586.06	\$191,470.74
0815	711-0100	TURF REINFORCING MATTING, TP 1	SY	31,425.000	4,296.054		
				5.670	2,912.667		
					7,208.721	\$16,514.82	\$40,873.45
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790	675.539		
				1153.600	42.108		
					717.647	\$48,575.79	\$827,877.58
0865	511-1000	BAR REINF STEEL	LB	110,884.000	73,249.097		
				1.050	6,715.975		
					79,965.072	\$7,051.77	\$83,963.33
0935	668-2100	DROP INLET, GP 1	EA	5.000	2.500		
				2600.000	.000		
					2.500	\$0.00	\$6,500.00

Category Amount: \$601,744.15 \$10,826,153.30

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023
to 11/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0955	207-0203	FOUND BKFILL MATL, TP II	CY	56.000 128.750	39.355 14.694 54.049	\$1,891.85	\$6,958.81
0960	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	803.000 51.500	592.584 212.090 804.674	\$10,922.64	\$41,440.71
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 2884000.000	.390 .000 .390	\$0.00	\$1,124,760.00
0975	500-2100	CONCRETE BARRIER	LF	887.000 77.250	443.500 .000 443.500	\$0.00	\$34,260.38
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000 1030.000	889.600 232.480 1,122.080	\$239,454.40	\$1,155,742.40
0985	500-3700	SEAL CONC	CY	55.000 1030.000	38.397 13.715 52.112	\$14,126.45	\$53,675.36
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 1	LF	5,321.000 309.000	2,216.930 .000 2,216.930	\$0.00	\$685,031.37
0995	511-1000	BAR REINF STEEL	LB	230,999.000 1.030	164,977.337 55,587.000 220,564.337	\$57,254.61	\$227,181.27

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023

to 11/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000	2,475.880		
				87.550	742.810		
					3,218.690	\$65,033.02	\$281,796.31
Category Amount:						\$388,682.97	\$3,610,846.61
Category Number: 0802 BRIDGES							
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000	150.770		
				65.660	14.070		
					164.840	\$923.84	\$10,823.39
		Piling Cutoff					
Category Amount:						\$923.84	\$10,823.39
Category Number: 0801 BRIDGES							
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000	311.610		
				97.850	123.390		
					435.000	\$12,073.71	\$42,564.75
1031	520-2216	PILING, PSC, 16 IN SQ	LF	.000	141.300		
				67.210	36.610		
					177.910	\$2,460.56	\$11,957.33
		16" Piling Cut Off					
1035	520-5000	PILOT HOLES	LF	2,902.000	2,318.405		
				360.500	507.500		
					2,825.905	\$182,953.75	\$1,018,738.75
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000	412.470		
				73.390	.000		
					412.470	\$0.00	\$30,271.17
		18" Piling Cut Off					
1045	525-1000	COFFERDAM	EA	4.000	3.500		
				25750.000	.500		
					4.000	\$12,875.00	\$103,000.00
1050	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,100.000	513.996		
				87.550	177.778		
					691.774	\$15,564.46	\$60,564.81

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023

to 11/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1055	603-7000	PLASTIC FILTER FABRIC	SY	1,100.000	513.996		
				5.150	177.778		
					691.774	\$915.56	\$3,562.64
Category Amount:						\$226,843.04	\$1,270,659.45
Category Number: 0802 BRIDGES							
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$0.00	\$927,000.00
		2 LT					
1085	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$0.00	\$56,856.00
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
					1,336.720	\$0.00	\$378,625.94
		2 LT					
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000	1,421.050		
				97.850	.000		
					1,421.050	\$0.00	\$139,049.74
Category Amount:						\$0.00	\$1,501,531.68
Category Number: 0803 BRIDGES							
1180	500-0100	GROOVED CONCRETE	SY	1,413.000	.000		
				10.300	1,412.889		
					1,412.889	\$14,552.76	\$14,552.76
1185	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$0.00	\$927,000.00
		2 RT					
1190	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$0.00	\$56,856.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023
to 11/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1200	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000 283.250	1,336.720 .000 1,336.720	\$.00	\$378,625.94
		2 RT					
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	507.000 309.000	506.300 .000 506.300	\$.00	\$156,446.70
		2 LT.					
1225	520-2218	PILING, PSC, 18 IN SQ	LF	2,240.000 97.850	1,515.470 .000 1,515.470	\$.00	\$148,288.74
Category Amount:						\$14,552.76	\$1,681,770.14
Category Number: 0804 BRIDGES							
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 824000.000	1.000 .000 1.000	\$.00	\$824,000.00
		3					
1285	500-2100	CONCRETE BARRIER	LF	568.000 77.250	568.000 .000 568.000	\$.00	\$43,878.00
1290	500-3101	CLASS A CONCRETE	CY	95.000 1133.000	95.000 .000 95.000	\$.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000 113.300	1,515.230 .000 1,515.230	\$.00	\$171,675.56
		3					
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000 89.610	1,329.900 .000 1,329.900	\$.00	\$119,172.34
Category Amount:						\$0.00	\$1,266,360.90

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023

to 11/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1355	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	464.000 18.540	107.000 .000 107.000	\$0.00	\$1,983.78
1370	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1 EA		4.000 785.000	.000 4.000 4.000	\$3,140.00	\$3,140.00
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580 1287.500	104.400 .000 104.400	\$0.00	\$134,415.00
1400	668-2100	DROP INLET, GP 1	EA	134.000 2600.000	32.500 .000 32.500	\$0.00	\$84,500.00
1425	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 265000.000	.868 .030 .898	\$7,950.00	\$237,970.00
1431	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 85.610	556.680 .000 556.680	\$0.00	\$47,657.37
		Recyl Asph Leveling New Price					
1456	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 67.950	44,862.000 2,180.520 47,042.520	\$148,166.33	\$3,196,539.23
		Recyl Asph 25MM New Price					
Category Amount:						\$159,256.33	\$3,706,205.38
Category Number: 0802 BRIDGES							
1605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		507.000 309.000	507.000 .000 507.000	\$0.00	\$156,663.00
		2 RT.					
Category Amount:						\$0.00	\$156,663.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2023

User: jpeugh

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0040

Pay Period: 09/29/2023
to 11/01/2023

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount	
		Item Description 2			Qty This Period			
		Supplemental Description 1			Qty To Date			
		Supplemental Description 2						
	Category Number:	2000	ALT 1 - GR AGGR BASE CRS, 12 INCH, INCL MATL					
7771	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	40,113.324			
				11.650	563.391			
					40,676.715	\$6,563.51	\$473,883.73	
		GR Aggr Base, 6IN New Price						
						Category Amount:	\$6,563.51	\$473,883.73
	Category Number:	0100	ROADWAY					
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	467,838.020			
				1.000	297,548.610			
					765,386.630	\$297,548.61	\$765,386.63	
		(IN#1)						
						Category Amount:	\$297,548.61	\$765,386.63
						Project Total Amount:	\$1,696,115.21	\$39,416,098.81