

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024

to 05/31/2024

**Contract Location:**

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR  
MIKE HORNE ROAD.

**Time Allowed:** 1389 **Days**  
**Elapsed Calender Days:** 1069 **Days**  
**Percent Time:** 76.96

**District:** 4

**Area:** 04

**Contractor:**

REAMES AND SON CONSTRUCTION COMPANY  
229-244-4179

**Date Let:** 11/20/2020  
**Date Awarded:** 11/20/2020  
**Date Contract Executed:** 01/12/2021  
**Date Notice to Proceed:** 06/28/2021  
**Date Work Began:** 06/01/2021  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 04/16/2025

VALDOSTA GA 31601-4907

**Phone:** (229)244-4179

**Escrow Agent:**

**Surety Co:** WESTERN SURETY COMPANY

**Current Contract Amount** \$74,791,231.38  
**Original Contract Amount** \$62,678,705.59  
**Funds Available** \$22,832,971.96  
**Percent Complete** 69.18%

**Counties:**

Colquitt

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 0000520        | \$74,791,231.38        | \$62,678,705.58         | \$22,832,971.95         | 69.47%           | \$222,650.56    |

Chief Engineer

## Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024

to 05/31/2024

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

|                          | Total to Date          | Prev to Date           | This Estimate       |
|--------------------------|------------------------|------------------------|---------------------|
| Participating            | \$0.00                 | \$0.00                 | \$0.00              |
| Non-Participating        | \$51,736,863.59        | \$51,507,071.89        | \$229,791.70        |
| <b>Total Earnings</b>    | <b>\$51,736,863.59</b> | <b>\$51,507,071.89</b> | <b>\$229,791.70</b> |
| Stockpiled Materials     | \$221,395.84           | \$228,536.98           | (\$7,141.14)        |
| <b>Gross Earnings</b>    | <b>\$51,958,259.43</b> | <b>\$51,735,608.87</b> | <b>\$222,650.56</b> |
| Payment Adjustment 1     | \$0.00                 | \$0.00                 | \$0.00              |
| Payment Adjustment 2     | \$0.00                 | \$0.00                 | \$0.00              |
| Payment Adjustment 3     | \$0.00                 | \$0.00                 | \$0.00              |
| Other Adjustments        | \$0.00                 | \$0.00                 | \$0.00              |
| Retainage                | \$0.00                 | \$0.00                 | \$0.00              |
| Escrow Amount            | \$0.00                 | \$0.00                 | \$0.00              |
| Securities Encumbered    | \$0.00                 | \$0.00                 | \$0.00              |
| Liq Dam/Incent/Disincent | \$0.00                 | \$0.00                 | \$0.00              |
| <b>Total:</b>            | <b>\$51,958,259.43</b> | <b>\$51,735,608.87</b> |                     |

**Total Payable: \$222,650.56**

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024

to 05/31/2024

Project Number 0000520

| LIN                                  | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| <b>Category Number:</b> 0100 ROADWAY |           |  |       |                        |  |                          |                      |
| 0005                                 | 550-1180  | STORM DRAIN PIPE, 18 IN, H 1-10  | LF    | 21,038.000<br>34.500   | 8,844.800<br>409.000<br>9,253.800          | \$14,110.50              | \$319,256.10         |
| 0023                                 | 500-3200  | CLASS B CONCRETE   | CY    | 15.430<br>824.000      | .170<br>.000<br>.170                       | \$0.00                   | \$140.08             |
| 0029                                 | 500-3900  | CLASS B CONCRETE, INCL REINF STEEL   | CY    | 22.550<br>1287.500     | 15.040<br>.000<br>15.040                   | \$0.00                   | \$19,364.00          |
| 0034                                 | 500-3200  | CLASS B CONCRETE   | CY    | .850<br>824.000        | 4.680<br>.000<br>4.680                     | \$0.00                   | \$3,856.32           |
| 0081                                 | 402-3190  | RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN<br>L & H LIME<br><br>Recyl Asph 19MM New Price             |       | .000<br>71.000         | 17,911.510<br>.000<br>17,911.510           | \$0.00                   | \$1,271,717.21       |
| 0082                                 | 402-3190  | RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN<br>L & H LIME<br><br>RECYL AC 19MM NEW PRICE 2024          |       | .000<br>116.940        | 17,305.440<br>.000<br>17,305.440           | \$0.00                   | \$2,023,698.15       |
| 0086                                 | 402-3130  | RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN<br>MATL & H LIME<br><br>Recyl Asph 12.5MM New Price       |       | .000<br>74.050         | 1,360.370<br>.000<br>1,360.370             | \$0.00                   | \$100,735.40         |
| 0087                                 | 402-3130  | RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN<br>MATL & H LIME<br><br>RECYL AC 12.5MM NEW PRICE 2024    |       | .000<br>116.630        | 3,305.950<br>.000<br>3,305.950             | \$0.00                   | \$385,572.95         |
| 0125                                 | 150-1000  | TRAFFIC CONTROL -  | LS    | 1.000<br>1180444.000   | .924<br>.018<br>.942                       | \$21,247.99              | \$1,111,978.25       |
| 0000520                              |           |  |       |                        |  |                          |                      |

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024

to 05/31/2024

Project Number 0000520

| LIN                                  | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| <b>Category Number:</b> 0100 ROADWAY |           |  |       |                        |  |                          |                      |
| 0150                                 | 205-0001  | UNCLASS EXCAV  | CY    | 313,381.000<br>4.000   | 221,415.266<br>6,356.000<br>227,771.266    | \$25,424.00              | \$911,085.06         |
| 0164                                 | 603-7000  | PLASTIC FILTER FABRIC  | SY    | 2,821.000<br>5.250     | 2,243.667<br>58.333<br>2,302.000           | \$306.25                 | \$12,085.50          |
| 0165                                 | 441-3999  | CONCRETE V GUTTER  | LF    | 21,155.000<br>20.600   | 1,577.000<br>.000<br>1,577.000             | \$0.00                   | \$32,486.20          |
| 0410                                 | 167-1500  | WATER QUALITY INSPECTIONS  | MO    | 36.000<br>1575.000     | 35.000<br>1.000<br>36.000                  | \$1,575.00               | \$56,700.00          |
| 0445                                 | 171-0030  | TEMPORARY SILT FENCE, TYPE C   | LF    | 176,854.000<br>2.840   | 121,295.750<br>379.500<br>121,675.250      | \$1,077.78               | \$345,557.71         |
| 0551                                 | 550-2180  | SIDE DRAIN PIPE, 18 IN, H 1-10<br><br>Side Drain Pipe 18IN New Price                                 | LF    | .000<br>35.600         | 2,081.200<br>153.000<br>2,234.200          | \$5,446.80               | \$79,537.52          |
| 0580                                 | 643-1132  | CH LK FENCE, ZC COAT, 4 FT, 9 GA   | LF    | 104.000<br>13.970      | .000<br>89.000<br>89.000                   | \$1,243.33               | \$1,243.33           |
| 0621                                 | 550-4118  | FLARED END SECTION 18 IN, SIDE DRAIN<br><br>Flared End Section 18IN New Price                        | EA    | .000<br>901.570        | 82.000<br>9.000<br>91.000                  | \$8,114.13               | \$82,042.87          |
| 0685                                 | 668-4300  | STORM SEWER MANHOLE, TP 1  | EA    | 1.000<br>2750.000      | 1.000<br>.000<br>1.000                     | \$0.00                   | \$2,750.00           |

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024

to 05/31/2024

Project Number 0000520

| LIN                                  | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| <b>Category Number:</b> 0100 ROADWAY |           |  |       |                        |  |                          |                      |
| 0695                                 | 668-2200  | DROP INLET, GP 2   | EA    | 9.000<br>2900.000      | 1.500<br>.000<br>1.500                     | \$0.00                   | \$4,350.00           |
| 0705                                 | 668-2105  | DROP INLET, GP 1, SPCL DES   | EA    | 2.000<br>3100.000      | 1.000<br>.000<br>1.000                     | \$0.00                   | \$3,100.00           |
| 0710                                 | 441-0301  | CONC SPILLWAY, TP 1  | EA    | 2.000<br>2832.500      | 4.000<br>.000<br>4.000                     | \$0.00                   | \$11,330.00          |
| 0715                                 | 441-0303  | CONC SPILLWAY, TP 3  | EA    | 4.000<br>2832.500      | 1.000<br>.000<br>1.000                     | \$0.00                   | \$2,832.50           |
| 0795                                 | 441-0018  | DRIVEWAY CONCRETE, 8 IN TK<br><br>COMMERCIAL   | SY    | 1,915.000<br>59.740    | 2,212.000<br>.000<br>2,212.000             | \$0.00                   | \$132,144.88         |
| 0800                                 | 433-1300  | REINF CONC APPROACH SLAB, INCL BARRIER   | SY    | 1,341.000<br>185.400   | 1,432.740<br>.000<br>1,432.740             | \$0.00                   | \$265,630.00         |
| 0860                                 | 500-3002  | CLASS AA CONCRETE  | CY    | 1,633.790<br>1153.600  | 717.647<br>97.693<br>815.340               | \$112,698.64             | \$940,576.22         |
| 0865                                 | 511-1000  | BAR REINF STEEL  | LB    | 110,884.000<br>1.050   | 79,965.072<br>3,887.500<br>83,852.572      | \$4,081.88               | \$88,045.20          |

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024

to 05/31/2024

Project Number 0000520

| LIN                                  | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| <b>Category Number: 0100 ROADWAY</b> |           |  |       |                        |  |                          |                      |
| 0935                                 | 668-2100  | DROP INLET, GP 1   | EA    | 5.000<br>2600.000      | 2.500<br>.000<br>2.500                     | \$0.00                   | \$6,500.00           |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$195,326.30             | \$8,214,315.45       |
| <b>Category Number: 0801 BRIDGES</b> |           |  |       |                        |  |                          |                      |
| 0970                                 | 500-1011  | SUPERSTR CONCRETE, CL D, BR NO -<br><br>1  | LS    | 1.000<br>2884000.000   | 1.000<br>.000<br>1.000                     | \$0.00                   | \$2,884,000.00       |
| 0975                                 | 500-2100  | CONCRETE BARRIER   | LF    | 887.000<br>77.250      | 887.000<br>.000<br>887.000                 | \$0.00                   | \$68,520.75          |
| 0980                                 | 500-3002  | CLASS AA CONCRETE  | CY    | 1,167.000<br>1030.000  | 1,167.000<br>.000<br>1,167.000             | \$0.00                   | \$1,202,010.00       |
| 0985                                 | 500-3700  | SEAL CONC  | CY    | 55.000<br>1030.000     | 52.110<br>.000<br>52.110                   | \$0.00                   | \$53,673.30          |
| 0990                                 | 507-9030  | PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF<br><br>1  | LF    | 5,321.000<br>309.000   | 5,320.920<br>.000<br>5,320.920             | \$0.00                   | \$1,644,164.28       |
| 1005                                 | 520-2214  | PILING, PSC, 14 IN SQ  | LF    | 5,505.000<br>87.550    | 3,218.690<br>.000<br>3,218.690             | \$0.00                   | \$281,796.31         |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$0.00                   | \$6,134,164.64       |

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024

to 05/31/2024

Project Number 0000520

| LIN                                  | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| <b>Category Number: 0802 BRIDGES</b> |           |  |       |                        |  |                          |                      |
| 1006                                 | 520-2214  | PILING, PSC, 14 IN SQ  | LF    | .000                   | 164.840                                    |                          |                      |
|                                      |           |  |       | 65.660                 | .000                                       |                          |                      |
|                                      |           | Piling Cutoff  |       |                        | 164.840                                    | \$0.00                   | \$10,823.39          |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$0.00                   | \$10,823.39          |
| <b>Category Number: 0801 BRIDGES</b> |           |  |       |                        |  |                          |                      |
| 1010                                 | 520-2218  | PILING, PSC, 18 IN SQ  | LF    | 460.000                | 435.000                                    |                          |                      |
|                                      |           |  |       | 97.850                 | .000                                       |                          |                      |
|                                      |           |  |       |                        | 435.000                                    | \$0.00                   | \$42,564.75          |
| 1031                                 | 520-2216  | PILING, PSC, 16 IN SQ  | LF    | .000                   | 177.910                                    |                          |                      |
|                                      |           |  |       | 67.210                 | .000                                       |                          |                      |
|                                      |           | 16" Piling Cut Off   |       |                        | 177.910                                    | \$0.00                   | \$11,957.33          |
| 1036                                 | 520-2218  | PILING, PSC, 18 IN SQ  | LF    | .000                   | 412.470                                    |                          |                      |
|                                      |           |  |       | 73.390                 | .000                                       |                          |                      |
|                                      |           | 18" Piling Cut Off   |       |                        | 412.470                                    | \$0.00                   | \$30,271.17          |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$0.00                   | \$84,793.25          |
| <b>Category Number: 0802 BRIDGES</b> |           |  |       |                        |  |                          |                      |
| 1080                                 | 500-1011  | SUPERSTR CONCRETE, CL D, BR NO -   | LS    | 1.000                  | 1.000                                      |                          |                      |
|                                      |           |  |       | 927000.000             | .000                                       |                          |                      |
|                                      |           | 2 LT   |       |                        | 1.000                                      | \$0.00                   | \$927,000.00         |
| 1085                                 | 500-2100  | CONCRETE BARRIER   | LF    | 736.000                | 736.000                                    |                          |                      |
|                                      |           |  |       | 77.250                 | .000                                       |                          |                      |
|                                      |           |  |       |                        | 736.000                                    | \$0.00                   | \$56,856.00          |
| 1095                                 | 507-9003  | PSC BEAMS, AASHTO TYPE III, BR NO -  | LF    | 1,337.000              | 1,336.720                                  |                          |                      |
|                                      |           |  |       | 283.250                | .000                                       |                          |                      |
|                                      |           | 2 LT   |       |                        | 1,336.720                                  | \$0.00                   | \$378,625.94         |

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024  
to 05/31/2024

Project Number 0000520

| LIN                                  | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| <b>Category Number: 0802 BRIDGES</b> |           |  |       |                        |  |                          |                      |
| 1120                                 | 520-2218  | PILING, PSC, 18 IN SQ  | LF    | 2,155.000<br>97.850    | 1,421.050<br>.000<br>1,421.050             | \$0.00                   | \$139,049.74         |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$0.00                   | \$1,501,531.68       |
| <b>Category Number: 0803 BRIDGES</b> |           |  |       |                        |  |                          |                      |
| 1185                                 | 500-1011  | SUPERSTR CONCRETE, CL D, BR NO -<br>2 RT   | LS    | 1.000<br>927000.000    | 1.000<br>.000<br>1.000                     | \$0.00                   | \$927,000.00         |
| 1190                                 | 500-2100  | CONCRETE BARRIER   | LF    | 736.000<br>77.250      | 736.000<br>.000<br>736.000                 | \$0.00                   | \$56,856.00          |
| 1200                                 | 507-9003  | PSC BEAMS, AASHTO TYPE III, BR NO -<br>2 RT  | LF    | 1,337.000<br>283.250   | 1,336.720<br>.000<br>1,336.720             | \$0.00                   | \$378,625.94         |
| 1205                                 | 507-9030  | PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -<br>2 LT.   | LF    | 507.000<br>309.000     | 506.300<br>.000<br>506.300                 | \$0.00                   | \$156,446.70         |
| 1225                                 | 520-2218  | PILING, PSC, 18 IN SQ  | LF    | 2,240.000<br>97.850    | 1,515.470<br>.000<br>1,515.470             | \$0.00                   | \$148,288.74         |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$0.00                   | \$1,667,217.38       |
| <b>Category Number: 0804 BRIDGES</b> |           |  |       |                        |  |                          |                      |
| 1280                                 | 500-1011  | SUPERSTR CONCRETE, CL D, BR NO -<br>3  | LS    | 1.000<br>824000.000    | 1.000<br>.000<br>1.000                     | \$0.00                   | \$824,000.00         |
| 1285                                 | 500-2100  | CONCRETE BARRIER   | LF    | 568.000<br>77.250      | 568.000<br>.000<br>568.000                 | \$0.00                   | \$43,878.00          |



Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024  
to 05/31/2024

Project Number 0000520

| LIN                                  | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| <b>Category Number: 0804 BRIDGES</b> |           |  |       |                        |  |                          |                      |
| 1290                                 | 500-3101  | CLASS A CONCRETE   | CY    | 95.000<br>1133.000     | 95.000<br>.000<br>95.000                   | \$0.00                   | \$107,635.00         |
| 1295                                 | 507-8900  | PSC BEAMS, AASHTO TYPE I MOD, BR NO -<br><br>3   | LF    | 1,515.000<br>113.300   | 1,515.230<br>.000<br>1,515.230             | \$0.00                   | \$171,675.56         |
| 1310                                 | 520-2216  | PILING, PSC, 16 IN SQ  | LF    | 1,665.000<br>89.610    | 1,329.900<br>.000<br>1,329.900             | \$0.00                   | \$119,172.34         |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$0.00                   | \$1,266,360.90       |
| <b>Category Number: 0100 ROADWAY</b> |           |  |       |                        |  |                          |                      |
| 1355                                 | 441-6222  | CONC CURB & GUTTER, 8 IN X 30 IN, TP 2   | LF    | 464.000<br>18.540      | 194.000<br>.000<br>194.000                 | \$0.00                   | \$3,596.76           |
| 1360                                 | 603-2048  | STN DUMPED RIP RAP, TP 1, 48 IN  | SY    | 474.000<br>175.000     | 552.500<br>58.333<br>610.833               | \$10,208.28              | \$106,895.78         |
| 1395                                 | 500-3800  | CLASS A CONCRETE, INCL REINF STEEL   | CY    | 195.580<br>1287.500    | 115.980<br>.000<br>115.980                 | \$0.00                   | \$149,324.25         |
| 1400                                 | 668-2100  | DROP INLET, GP 1   | EA    | 134.000<br>2600.000    | 41.500<br>.000<br>41.500                   | \$0.00                   | \$107,900.00         |
| 1431                                 | 402-1812  | RECYCLED ASPH CONC LEVELING, INCL BITUM TN<br><br>Recyl Asph Leveling New Price                      |       | .000<br>85.610         | 556.680<br>.000<br>556.680                 | \$0.00                   | \$47,657.37          |

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0049

Pay Period: 05/03/2024  
to 05/31/2024

Project Number 0000520

| LIN                                  | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date   | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| <b>Category Number: 0100 ROADWAY</b> |           |  |       |                        |  |                          |                      |
| 1456                                 | 402-3121  | RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN<br>TL & H LIME   |       | .000<br>67.950         | 35,557.300<br>.000<br>35,557.300             | \$0.00                   | \$2,416,118.54       |
|                                      |           | Recyl Asph 25MM New Price  |       |                        |  |                          |                      |
| 1457                                 | 402-3121  | RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN<br>TL & H LIME   |       | .000<br>115.170        | 29,715.550<br>.000<br>29,715.550             | \$0.00                   | \$3,422,339.89       |
|                                      |           | RECYL AC 25MM NEW PRICE 2024   |       |                        |  |                          |                      |
| 1585                                 | 643-8010  | GATE, CHAIN LINK ZC COAT -<br><br>16 FT  | EA    | 1.000<br>963.050       | .000<br>1.000<br>1.000                       | \$963.05                 | \$963.05             |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$11,171.33              | \$6,254,795.64       |
| <b>Category Number: 0802 BRIDGES</b> |           |  |       |                        |  |                          |                      |
| 1605                                 | 507-9030  | PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF<br><br>2 RT.  |       | 507.000<br>309.000     | 507.000<br>.000<br>507.000                   | \$0.00                   | \$156,663.00         |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$0.00                   | \$156,663.00         |
| <b>Category Number: 0100 ROADWAY</b> |           |  |       |                        |  |                          |                      |
| 767                                  | 402-3103  | RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T Y TN<br>L BITUM MATL & H LIME                                 |       | .000<br>129.570        | 1,916.850<br>.000<br>1,916.850               | \$0.00                   | \$248,366.25         |
|                                      |           | REC AC 9.5MM NEW PRICE 2024  |       |                        |  |                          |                      |
| 9001                                 | 109-0300  | PRICE ADJUSTMENT - ASPHALT CEMENT<br><br>(IN#1)  | *\$*  | .000<br>1.000          | 1,074,491.190<br>23,294.070<br>1,097,785.260 | \$23,294.07              | \$1,097,785.26       |
| <b>Category Amount:</b>              |           |  |       |                        |  | \$23,294.07              | \$1,346,151.51       |
| <b>Project Total Amount:</b>         |           |  |       |                        |  | \$229,791.70             | \$51,736,863.59      |