

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed: 1389 Days

Elapsed Calender Days: 1131 Days

Percent Time: 81.43

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
229-244-4179

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/12/2021

Date Notice to Proceed: 06/28/2021

VALDOSTA GA 31601-4907

Date Work Began: 06/01/2021

Phone: (229)244-4179

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/16/2025

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$74,791,231.38

Original Contract Amount \$62,678,705.59

Funds Available \$19,414,932.98

Percent Complete 73.83%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$74,791,231.38	\$62,678,705.58	\$19,414,932.97	74.04%	\$1,182,538.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$55,220,929.23	\$54,018,461.73	\$1,202,467.50
Total Earnings	\$55,220,929.23	\$54,018,461.73	\$1,202,467.50
Stockpiled Materials	\$155,369.18	\$175,298.62	(\$19,929.44)
Gross Earnings	\$55,376,298.41	\$54,193,760.35	\$1,182,538.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$55,376,298.41	\$54,193,760.35	

Total Payable: **\$1,182,538.06**

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	21,038.000 34.500	11,561.800 393.000 11,954.800	\$13,558.50	\$412,440.60
0010	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,344.000 44.500	3,285.300 140.000 3,425.300	\$6,230.00	\$152,425.85
0019	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	732.000 86.750	726.700 115.000 841.700	\$9,976.25	\$73,017.48
0020	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,451.000 71.500	858.200 87.000 945.200	\$6,220.50	\$67,581.80
0023	500-3200	CLASS B CONCRETE	CY	15.430 824.000	.170 .000 .170	\$0.00	\$140.08
0025	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	54.000 675.000	43.000 1.000 44.000	\$675.00	\$29,700.00
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550 1287.500	15.040 .000 15.040	\$0.00	\$19,364.00
0030	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	23.000 775.000	25.000 2.000 27.000	\$1,550.00	\$20,925.00
0034	500-3200	CLASS B CONCRETE	CY	.850 824.000	4.680 .000 4.680	\$0.00	\$3,856.32

Date: 08/01/2024

Page 4 of 13

Pay Period: 07/03/2024
to 08/01/2024

			Prev Qty		
		Auth Qty	Qty This Period	Amount	
	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
Option 1					
Option 2					

0039 550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	8.000 2000.000	6.000 1.000 7.000	\$2,000.00	\$14,000.00
0040 550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	15.000 1400.000	12.000 2.000 14.000	\$2,800.00	\$19,600.00
0061 550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	.000 1154.750	26.000 2.000 28.000	\$2,309.50	\$32,333.00
	Safety End Section 18IN New Price					
0075 310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	.000 16.030	48,883.074 4,031.166 52,914.240	\$64,619.59	\$848,215.27
	GR Aggr Base, 8IN New Price					
0077 310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000 22.200	168,998.616 20,371.204 189,369.820	\$452,240.73	\$4,204,010.00
	GR Aggr Base, 12IN New Price					
0081 402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 71.000	17,911.510 .000 17,911.510	\$0.00	\$1,271,717.21
	Recyl Asph 19MM New Price					
0082 402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 116.940	17,305.440 2,332.230 19,637.670	\$272,730.98	\$2,296,429.13
	RECYL AC 19MM NEW PRICE 2024					
0086 402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 74.050	1,360.370 .000 1,360.370	\$0.00	\$100,735.40
	Recyl Asph 12.5MM New Price					
0087 402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 116.630	3,305.950 .000 3,305.950	\$0.00	\$385,572.95
	RECYL AC 12.5MM NEW PRICE 2024					

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024

to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0091	413-0750	TACK COAT	GL	.000	16,723.000		
				2.790	1,088.000		
					17,811.000	\$3,035.52	\$49,692.69
		Tack Coat New Price					
0125	150-1000	TRAFFIC CONTROL -	LS	1.000	.945		
				1180444.000	.030		
					.975	\$35,413.32	\$1,150,932.90
		0000520					
0150	205-0001	UNCLASS EXCAV	CY	313,381.000	235,060.599		
				4.000	3,008.000		
					238,068.599	\$12,032.00	\$952,274.40
0155	206-0002	BORROW EXCAV, INCL MATL	CY	448,301.000	408,629.874		
				8.000	4,978.000		
					413,607.874	\$39,824.00	\$3,308,862.99
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000	2,473.000		
				20.600	.000		
					2,473.000	\$.00	\$50,943.80
0174	441-0740	CONCRETE MEDIAN, 4 IN	SY	8,361.000	2,919.111		
				40.170	74.667		
					2,993.778	\$2,999.37	\$120,260.06
0310	700-6910	PERMANENT GRASSING	AC	84.000	79.620		
				1030.000	3.920		
					83.540	\$4,037.60	\$86,046.20
0315	700-7000	AGRICULTURAL LIME	TN	252.000	120.573		
				309.000	7.410		
					127.983	\$2,289.69	\$39,546.75
0320	700-8000	FERTILIZER MIXED GRADE	TN	50.400	65.436		
				875.500	3.528		
					68.964	\$3,088.76	\$60,377.98

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0330	163-0240	MULCH	TN	2,460.800	2,155.547		
				206.000	117.311		
					2,272.858	\$24,166.07	\$468,208.75
0340	716-2000	EROSION CONTROL MATS, SLOPES	SY	121,872.000	118,663.778		
				1.400	6,552.778		
					125,216.556	\$9,173.89	\$175,303.18
0380	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	130.000	63.750		
				566.500	2.250		
					66.000	\$1,274.63	\$37,389.00
0395	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	170.000	79.500		
				180.250	7.500		
					87.000	\$1,351.88	\$15,681.75
0400	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	170.000	33.000		
				0.010	15.000		
					48.000	\$.15	\$0.48
0405	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	22.000	2.000		
				525.000	1.000		
					3.000	\$525.00	\$1,575.00
0420	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	17,600.000	7,699.500		
				8.190	627.750		
					8,327.250	\$5,141.27	\$68,200.18
0445	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	176,854.000	121,675.250		
				2.840	1,519.500		
					123,194.750	\$4,315.38	\$349,873.09
0455	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	88,427.000	47,301.000		
				0.010	50.000		
					47,351.000	\$.50	\$473.51

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0551	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	.000	2,517.200		
				35.600	418.000		
					2,935.200	\$14,880.80	\$104,493.12
		Side Drain Pipe 18IN New Price					
0621	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	.000	103.000		
				901.570	22.000		
					125.000	\$19,834.54	\$112,696.25
		Flared End Section 18IN New Price					
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2750.000	.000		
					1.000	\$.00	\$2,750.00
0695	668-2200	DROP INLET, GP 2	EA	9.000	2.500		
				2900.000	.000		
					2.500	\$.00	\$7,250.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000	1.000		
				3100.000	.000		
					1.000	\$.00	\$3,100.00
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000	4.000		
				2832.500	.000		
					4.000	\$.00	\$11,330.00
0715	441-0303	CONC SPILLWAY, TP 3	EA	4.000	1.000		
				2832.500	.000		
					1.000	\$.00	\$2,832.50
0795	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,915.000	2,212.000		
				59.740	.000		
					2,212.000	\$.00	\$132,144.88
		COMMERCIAL					
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000	1,432.740		
				185.400	.000		
					1,432.740	\$.00	\$265,630.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0815	711-0100	TURF REINFORCING MATTING, TP 1	SY	31,425.000	11,746.778		
				5.670	2,214.722		
					13,961.500	\$12,557.47	\$79,161.71
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790	857.620		
				1153.600	.000		
					857.620	\$0.00	\$989,350.43
0935	668-2100	DROP INLET, GP 1	EA	5.000	2.500		
				2600.000	.000		
					2.500	\$0.00	\$6,500.00
Category Amount:						\$1,030,852.89	\$18,604,945.69
Category Number:		0801 BRIDGES					
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				2884000.000	.000		
					1.000	\$0.00	\$2,884,000.00
	1						
0975	500-2100	CONCRETE BARRIER	LF	887.000	887.000		
				77.250	.000		
					887.000	\$0.00	\$68,520.75
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000	1,167.000		
				1030.000	.000		
					1,167.000	\$0.00	\$1,202,010.00
0985	500-3700	SEAL CONC	CY	55.000	52.110		
				1030.000	.000		
					52.110	\$0.00	\$53,673.30
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	5,321.000	5,320.920		
				309.000	.000		
					5,320.920	\$0.00	\$1,644,164.28
	1						

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000	3,218.690		
				87.550	.000		
					3,218.690	\$0.00	\$281,796.31
Category Amount:						\$0.00	\$6,134,164.64
Category Number:		0802 BRIDGES					
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000	164.840		
				65.660	.000		
					164.840	\$0.00	\$10,823.39
		Piling Cutoff					
Category Amount:						\$0.00	\$10,823.39
Category Number:		0801 BRIDGES					
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000	435.000		
				97.850	.000		
					435.000	\$0.00	\$42,564.75
1031	520-2216	PILING, PSC, 16 IN SQ	LF	.000	177.910		
				67.210	.000		
					177.910	\$0.00	\$11,957.33
		16" Piling Cut Off					
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000	412.470		
				73.390	.000		
					412.470	\$0.00	\$30,271.17
		18" Piling Cut Off					
Category Amount:						\$0.00	\$84,793.25
Category Number:		0802 BRIDGES					
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$0.00	\$927,000.00
		2 LT					
1085	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$0.00	\$56,856.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0802 BRIDGES					
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
					1,336.720	\$.00	\$378,625.94
		2 LT					
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000	1,421.050		
				97.850	.000		
					1,421.050	\$.00	\$139,049.74
					Category Amount:	\$0.00	\$1,501,531.68
	Category Number:	0803 BRIDGES					
1185	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		2 RT					
1190	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$.00	\$56,856.00
1200	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
					1,336.720	\$.00	\$378,625.94
		2 RT					
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	507.000	506.300		
				309.000	.000		
					506.300	\$.00	\$156,446.70
		2 LT.					
1225	520-2218	PILING, PSC, 18 IN SQ	LF	2,240.000	1,515.470		
				97.850	.000		
					1,515.470	\$.00	\$148,288.74
					Category Amount:	\$0.00	\$1,667,217.38
	Category Number:	0804 BRIDGES					
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				824000.000	.000		
					1.000	\$.00	\$824,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0804		BRIDGES					
1285	500-2100	CONCRETE BARRIER	LF	568.000	568.000		
				77.250	.000		
					568.000	\$0.00	\$43,878.00
1290	500-3101	CLASS A CONCRETE	CY	95.000	95.000		
				1133.000	.000		
					95.000	\$0.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000	1,515.230		
				113.300	.000		
					1,515.230	\$0.00	\$171,675.56
		3					
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000	1,329.900		
				89.610	.000		
					1,329.900	\$0.00	\$119,172.34
Category Amount:						\$0.00	\$1,266,360.90
Category Number: 0100		ROADWAY					
1355	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	464.000	194.000		
				18.540	.000		
					194.000	\$0.00	\$3,596.76
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580	115.980		
				1287.500	.000		
					115.980	\$0.00	\$149,324.25
1400	668-2100	DROP INLET, GP 1	EA	134.000	53.000		
				2600.000	8.000		
					61.000	\$20,800.00	\$158,600.00
1431	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	556.680		
				85.610	.000		
					556.680	\$0.00	\$47,657.37
		Recyl Asph Leveling New Price					

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
1456	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	35,557.300		
		TL & H LIME		67.950	.000		
					35,557.300	\$0.00	\$2,416,118.54
		Recyl Asph 25MM New Price					
1457	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	33,377.410		
		TL & H LIME		115.170	599.190		
					33,976.600	\$69,008.71	\$3,913,085.02
		RECYL AC 25MM NEW PRICE 2024					
Category Amount:						\$89,808.71	\$6,688,381.94
Category Number: 0802 BRIDGES							
1605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		507.000	507.000		
				309.000	.000		
					507.000	\$0.00	\$156,663.00
		2 RT.					
Category Amount:						\$0.00	\$156,663.00
Category Number: 0100 ROADWAY							
767	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		.000	1,916.850		
		L BITUM MATL & H LIME		129.570	.000		
					1,916.850	\$0.00	\$248,366.25
		REC AC 9.5MM NEW PRICE 2024					
Category Amount:						\$0.00	\$248,366.25
Category Number: 2000 ALT 1 - GR AGGR BASE CRS, 12 INCH, INCL MATL							
7771	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	56,566.507		
				11.650	4,036.892		
					60,603.399	\$47,029.79	\$706,029.60
		GR Aggr Base, 6IN New Price					
Category Amount:						\$47,029.79	\$706,029.60
Category Number: 0100 ROADWAY							
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,130,391.930		
				1.000	28,984.610		
					1,159,376.540	\$28,984.61	\$1,159,376.54
		(IN#1)					

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: jpeugh

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0051

Pay Period: 07/03/2024
to 08/01/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9040	318-3000	AGGR SURF CRS	TN	.000	977.410		
				45.000	128.700		
					1,106.110	\$5,791.50	\$49,774.95
		AGGR SURF CRS					
		Item added by SA					
Category Amount:						\$34,776.11	\$1,209,151.49
Project Total Amount:						\$1,202,467.50	\$55,220,929.23