

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR MIKE HORNE ROAD.

Time Allowed:

1389 Days

Elapsed Calender Days:

1160 Days

Percent Time:

83.51

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY

229-244-4179

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

01/12/2021

Date Notice to Proceed:

06/28/2021

Date Work Began:

06/01/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/16/2025

VALDOSTA

GA 31601-4907

Phone:

(229)244-4179

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount

\$74,791,231.38

Original Contract Amount

\$62,678,705.59

Funds Available

\$15,640,014.62

Percent Complete

78.88%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$74,791,231.38	\$62,678,705.58	\$15,640,014.61	79.09%	\$3,465,493.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: jpeugh

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0053

Pay Period: 08/16/2024
to 08/30/2024

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$58,998,081.35	\$55,530,353.83	\$3,467,727.52
Total Earnings	\$58,998,081.35	\$55,530,353.83	\$3,467,727.52
Stockpiled Materials	\$153,135.42	\$155,369.18	(\$2,233.76)
Gross Earnings	\$59,151,216.77	\$55,685,723.01	\$3,465,493.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$59,151,216.77	\$55,685,723.01	

Total Payable: **\$3,465,493.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: jpeugh

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0053

Pay Period: 08/16/2024
to 08/30/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	21,038.000	11,954.800		
				34.500	282.000		
					12,236.800	\$9,729.00	\$422,169.60
0023	500-3200	CLASS B CONCRETE	CY	15.430	.170		
				824.000	.000		
					.170	\$0.00	\$140.08
0025	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	54.000	44.000		
				675.000	2.000		
					46.000	\$1,350.00	\$31,050.00
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550	15.040		
				1287.500	.000		
					15.040	\$0.00	\$19,364.00
0034	500-3200	CLASS B CONCRETE	CY	.850	4.680		
				824.000	.000		
					4.680	\$0.00	\$3,856.32
0061	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	.000	28.000		
				1154.750	4.000		
					32.000	\$4,619.00	\$36,952.00
		Safety End Section 18IN New Price					
0075	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	.000	52,914.240		
				16.030	2,808.000		
					55,722.240	\$45,012.24	\$893,227.51
		GR Aggr Base, 8IN New Price					
0078	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000	117,684.986		
				31.350	32,111.234		
					149,796.220	\$1,006,687.19	\$4,696,111.50
		GR AGGR NEW PRICE 2024					
0081	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	17,911.510		
		L & H LIME		71.000	.000		
					17,911.510	\$0.00	\$1,271,717.21
		Recyl Asph 19MM New Price					

Rpt-ID: RCPEsprj

Georgia

Date: 08/30/2024

User: jpeugh

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0053

Pay Period: 08/16/2024
to 08/30/2024

Project Number 0000520

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0082	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	19,898.830		
		L & H LIME		116.940	5,460.560		
					25,359.390	\$638,557.89	\$2,965,527.07
		RECYL AC 19MM NEW PRICE 2024					
0086	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	1,360.370		
		MATL & H LIME		74.050	.000		
					1,360.370	\$.00	\$100,735.40
		Recyl Asph 12.5MM New Price					
0087	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	3,305.950		
		MATL & H LIME		116.630	244.140		
					3,550.090	\$28,474.05	\$414,047.00
		RECYL AC 12.5MM NEW PRICE 2024					
0091	413-0750	TACK COAT	GL	.000	17,912.000		
				2.790	3,359.000		
					21,271.000	\$9,371.61	\$59,346.09
		Tack Coat New Price					
0125	150-1000	TRAFFIC CONTROL -	LS	1.000	.975		
				1180444.000	.020		
					.995	\$23,608.88	\$1,174,541.78
		0000520					
0150	205-0001	UNCLASS EXCAV	CY	313,381.000	238,068.599		
				4.000	20,224.000		
					258,292.599	\$80,896.00	\$1,033,170.40
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000	2,473.000		
				20.600	1,458.000		
					3,931.000	\$30,034.80	\$80,978.60
0174	441-0740	CONCRETE MEDIAN, 4 IN	SY	8,361.000	2,993.778		
				40.170	1,182.750		
					4,176.528	\$47,511.07	\$167,771.13
0310	700-6910	PERMANENT GRASSING	AC	84.000	83.540		
				1030.000	3.688		
					87.228	\$3,798.64	\$89,844.84

Rpt-ID: RCPEsprj

Georgia

Date: 08/30/2024

User: jpeugh

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0053

Pay Period: 08/16/2024

to 08/30/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100	ROADWAY					
0315	700-7000	AGRICULTURAL LIME	TN	252.000	127.983		
				309.000	3.490		
					131.473	\$1,078.41	\$40,625.16
0320	700-8000	FERTILIZER MIXED GRADE	TN	50.400	68.964		
				875.500	6.860		
					75.824	\$6,005.93	\$66,383.91
0330	163-0240	MULCH	TN	2,460.800	2,272.858		
				206.000	103.662		
					2,376.520	\$21,354.37	\$489,563.12
0395	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		170.000	87.000		
				180.250	3.000		
					90.000	\$540.75	\$16,222.50
0420	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		17,600.000	8,327.250		
				8.190	56.250		
					8,383.500	\$460.69	\$68,660.87
0455	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		88,427.000	47,351.000		
				0.010	508.000		
					47,859.000	\$5.08	\$478.59
0551	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	.000	2,935.200		
				35.600	197.000		
					3,132.200	\$7,013.20	\$111,506.32
		Side Drain Pipe 18IN New Price					
0621	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	.000	125.000		
				901.570	6.000		
					131.000	\$5,409.42	\$118,105.67
		Flared End Section 18IN New Price					
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2750.000	.000		
					1.000	\$.00	\$2,750.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/30/2024

User: jpeugh

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0053

Pay Period: 08/16/2024
to 08/30/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0695	668-2200	DROP INLET, GP 2	EA	9.000	2.500		
				2900.000	.000		
					2.500	\$.00	\$7,250.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000	1.000		
				3100.000	.000		
					1.000	\$.00	\$3,100.00
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000	4.000		
				2832.500	.000		
					4.000	\$.00	\$11,330.00
0715	441-0303	CONC SPILLWAY, TP 3	EA	4.000	1.000		
				2832.500	.000		
					1.000	\$.00	\$2,832.50
0795	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,915.000	2,212.000		
				59.740	.000		
					2,212.000	\$.00	\$132,144.88
		COMMERCIAL					
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000	1,432.740		
				185.400	.000		
					1,432.740	\$.00	\$265,630.00
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790	857.620		
				1153.600	.000		
					857.620	\$.00	\$989,350.43
0935	668-2100	DROP INLET, GP 1	EA	5.000	2.500		
				2600.000	.000		
					2.500	\$.00	\$6,500.00

Category Amount: \$1,971,518.22 \$15,792,984.48

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: jpeugh

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0053

Pay Period: 08/16/2024
to 08/30/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				2884000.000	.000		
					1.000	\$.00	\$2,884,000.00
		1					
0975	500-2100	CONCRETE BARRIER	LF	887.000	887.000		
				77.250	.000		
					887.000	\$.00	\$68,520.75
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000	1,167.000		
				1030.000	.000		
					1,167.000	\$.00	\$1,202,010.00
0985	500-3700	SEAL CONC	CY	55.000	52.110		
				1030.000	.000		
					52.110	\$.00	\$53,673.30
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	5,321.000	5,320.920		
				309.000	.000		
					5,320.920	\$.00	\$1,644,164.28
		1					
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000	3,218.690		
				87.550	.000		
					3,218.690	\$.00	\$281,796.31
Category Amount:						\$0.00	\$6,134,164.64
Category Number: 0802		BRIDGES					
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000	164.840		
				65.660	.000		
					164.840	\$.00	\$10,823.39
		Piling Cutoff					
Category Amount:						\$0.00	\$10,823.39
Category Number: 0801		BRIDGES					
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000	435.000		
				97.850	.000		
					435.000	\$.00	\$42,564.75

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: jpeugh

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0053

Pay Period: 08/16/2024
to 08/30/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
1031	520-2216	PILING, PSC, 16 IN SQ	LF	.000	177.910		
				67.210	.000		
					177.910	\$.00	\$11,957.33
		16" Piling Cut Off					
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000	412.470		
				73.390	.000		
					412.470	\$.00	\$30,271.17
		18" Piling Cut Off					
Category Amount:						\$0.00	\$84,793.25
Category Number: 0802		BRIDGES					
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		2 LT					
1085	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$.00	\$56,856.00
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
					1,336.720	\$.00	\$378,625.94
		2 LT					
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000	1,421.050		
				97.850	.000		
					1,421.050	\$.00	\$139,049.74
Category Amount:						\$0.00	\$1,501,531.68
Category Number: 0803		BRIDGES					
1185	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		2 RT					
1190	500-2100	CONCRETE BARRIER	LF	736.000	736.000		
				77.250	.000		
					736.000	\$.00	\$56,856.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: jpeugh

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0053

Pay Period: 08/16/2024
to 08/30/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0803		BRIDGES					
1200	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000	1,336.720		
				283.250	.000		
					1,336.720	\$.00	\$378,625.94
		2 RT					
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	507.000	506.300		
				309.000	.000		
					506.300	\$.00	\$156,446.70
		2 LT.					
1225	520-2218	PILING, PSC, 18 IN SQ	LF	2,240.000	1,515.470		
				97.850	.000		
					1,515.470	\$.00	\$148,288.74
Category Amount:						\$0.00	\$1,667,217.38
Category Number: 0804		BRIDGES					
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				824000.000	.000		
					1.000	\$.00	\$824,000.00
		3					
1285	500-2100	CONCRETE BARRIER	LF	568.000	568.000		
				77.250	.000		
					568.000	\$.00	\$43,878.00
1290	500-3101	CLASS A CONCRETE	CY	95.000	95.000		
				1133.000	.000		
					95.000	\$.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000	1,515.230		
				113.300	.000		
					1,515.230	\$.00	\$171,675.56
		3					
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000	1,329.900		
				89.610	.000		
					1,329.900	\$.00	\$119,172.34
Category Amount:						\$0.00	\$1,266,360.90

Estimate Summary By Project

Pay Period: 08/16/2024

to 08/30/2024

Project Number 0000520

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1355	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	464.000	194.000		
				18.540	.000		
					194.000	\$.00	\$3,596.76
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580	115.980		
				1287.500	.000		
					115.980	\$.00	\$149,324.25
1400	668-2100	DROP INLET, GP 1	EA	134.000	61.000		
				2600.000	5.000		
					66.000	\$13,000.00	\$171,600.00
1431	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	556.680		
				85.610	.000		
					556.680	\$.00	\$47,657.37
		Recyl Asph Leveling New Price					
1456	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	35,557.300		
		TL & H LIME		67.950	.000		
					35,557.300	\$.00	\$2,416,118.54
		Recyl Asph 25MM New Price					
1457	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	34,415.930		
		TL & H LIME		115.170	10,856.210		
					45,272.140	\$1,250,309.71	\$5,213,992.36
		RECYL AC 25MM NEW PRICE 2024					
1476	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	210.000		
				12.250	7,061.140		
					7,271.140	\$86,498.97	\$89,071.47
		GR Aggr Base, 6IN New Price					
Category Amount:						\$1,349,808.68	\$8,091,360.75
Category Number:		0802 BRIDGES					
1605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO	LF	507.000	507.000		
				309.000	.000		
					507.000	\$.00	\$156,663.00
		2 RT.					
Category Amount:						\$0.00	\$156,663.00

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0053

Pay Period: 08/16/2024
to 08/30/2024

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100 ROADWAY					
767	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		.000	2,029.400		
		L BITUM MATL & H LIME		129.570	-112.550		
		REC AC 9.5MM NEW PRICE 2024			1,916.850	\$-14,583.10	\$248,366.25
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,159,376.540		
				1.000	160,983.720		
					1,320,360.260	\$160,983.72	\$1,320,360.26
		(IN#1)					
Category Amount:						\$146,400.62	\$1,568,726.51
Project Total Amount:						\$3,467,727.52	\$58,998,081.35